

Minidoka County School District
District Facilities Committee Meeting
May 9, 2019

12:00 p.m. Welcome and lunch

Reviewing the following items-

1. Review of Monthly Maintenance Report
2. Current Projects

Mt. Harrison Electrical – Contract was awarded to Ag Electric. Starting in middle May finishing in the middle of June.

Paul Lighting project is underway. The electrical contractor has almost completed the project. The following is what is complete.

Hallways are 100%

Classrooms 100%

Office area 100%

Gym and Multi-Purpose 50%

Kitchen 100%

Outside lighting 75%

HVAC controls have been installed and are 100% complete. Two units are waiting for parts.

Heyburn Locks – We are looking to replace cores.

Football Visitors Booth – Waiting for two estimates. Has been demolished.

Clark Property – Cleaning up.

Softball Field Lights – JV field lights are completed.

Rupert Marquee in complete.

Facilities Committee

Review 10 year plan

Feedback from committee on future projects

Bond projects