

Status of Bond Projects
2/6/18 Governing Board Meeting

President Day, Board Members, Mr. Jaeger
Current Project Update:

The bond construction planning and designing continues. These projects have been completed or are in in various stages of construction.

Amphitheater High:

ADA restroom renovation student center, awarded and scheduled \$36,485
Switchgear replacement, coordination with Tucson Electric for installation is ongoing, underground cables have been tested. \$111,085
Panther Hall Renovations, design is ongoing \$34,620

Canyon Del Oro:

ADA modifications, pricing received & under review
Drainage issue at Bldg. G, survey and pricing received & under review
Irrigation pressure tank, pre- construction meeting complete & being scheduled to install. 12 week lead time for delivery \$31,679
Security fencing, Bollards and Boulders, Grounds in back to north.
Boulder and Bollards southeast to staff parking lot \$7,000

Ironwood Ridge:

Painting of light poles, fixtures, gates and rails, securing a painting contractor
Snack bar upgrades have been published for bidding \$7,990

Beach Volleyball:

AHS: \$326,198 The courts are playable



CDO: \$297,431 The courts are playable



IRHS: \$292,094 The courts are playable



AMS

Bond money was able to construct a computer lab while our existing lab was being re-built \$1,437

Copper Creek

HVAC Renovation completed \$10,300

Boiler replacement in design to be a project for next year \$14,900

Parking lot top coat/seal was completed during Winter Break \$48,900



Coronado

HVAC work was completed during MLK weekend \$44,884

Clocks, Bells & PA, RFP is being revised

Cross

HVAC Renovations for wrestling gym, design is being revised

Lighting performance specs are being finalized

MPR flooring replacement needed to be re-scheduled for summer break

Abatement and construction \$66,793

Donaldson

HVAC Renovation \$45,128

Metal roof coating, securing a District painting contractor

MPR HVAC, design was revised and is once again being finalized

Harelson

ADA Restroom at Health office is complete

HVAC work consisting of 4 package units and 3 split systems was completed during Winter Break \$45,128

Interior door to Principals office added for privacy

Researching drainage and flooding issues at teachers' lounge continues

Holaway

Event and Security lighting in courtyard was completed during Winter Break

Additional pole lighting work has been added to the lighting upgrade \$24,243

Clocks, Bells & PA, RFP is being revised

Keeling

Basketball court asphalt overlay/coating, demolition is complete however, deeper removal than expected was necessary, therefore asphalt replacement is scheduled for Rodeo Days weekend \$21,054

Playground equipment, securing a District painting contractor to be re-bid

HVAC renovation for 2 units was completed during Winter Break \$23,242

La Cima

Renovation of MPR daylighting assembly, to be re-bid

Piping modifications for 2 chillers and EMCS, design is ongoing

Bleacher repair in MPR is being scheduled \$3,344

Mesa Verde

Site improvements to include adding 2 panic gates between Building's A & F, aluminum awning between office and room 13, replace water fountain and other improvements, to be re-bid

Nash

HVAC work was completed during Winter Break \$62,600
Replaced irrigation controller \$11,022
Clocks, Bells & PA, RFP is being revised

Painted Sky

Lighting performance specs are being finalized

Prince

A/C replacement to include 3 units in Building C, design is ongoing
Classroom renovations, site meeting occurred, tentative scheduling for Spring Break, otherwise Summer Break

Rillito

Interior renovations in Bldg. D, 600 classroom, to be re-bid

Rio Vista

Lighting performance specs are being finalized

Walker

ADA Restroom completed during Winter Break \$60,125
Playground equipment painting, securing a District painting contractor to be re-bid
Site beautification work being reviewed

Wilson

Clocks, Bells & PA, RFP is being revised

HVAC chiller work has been awarded and is being scheduled \$99,932

HVAC fan coils work has been awarded and is being scheduled \$62,597

Upgrading 5 electrical panels in the north wing is being scheduled and

Performed by our District electrical technicians

Parent drop-off alterations are complete \$45,034



**** SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR! ****