

FACILITIES/CONSTRUCTION REPORT

FEBRUARY 2025

Food Distribution Center:

2-3 Snow, cold@-8 degrees. Sletten install suspended ceiling, tape seams, sand and texture walls, paint rooms and start chiseling concrete floor to level, 2 scissor lifts, 8 workers. Littrell Electric install fixtures, 1 scissor lift, 2 workers. Systems Northwest start pulling cable and install data ports, 2 workers.

2-4 Snow, cold@-10 degrees. Sletten install suspended ceiling, tape seams, sand and texture walls, paint rooms and chisel concrete floor to level, 2 scissor lifts, 8 workers. Littrell Electric install fixtures, 1 scissor lift, 2 workers. Systems Northwest pull cable and install data ports, 2 workers.

2-5 Snow, cold@-10 degrees. Sletten install suspended ceiling, tape seams, sand and texture walls, paint rooms and chisel concrete floor to level, 2 scissor lifts, 8 workers. Littrell Electric install fixtures, 1 scissor lift, 2 workers. Systems Northwest pull cable and install data ports, setup server, 2 workers.

2-6 Calm, cold@-12 degrees. Sletten install suspended ceiling, tape seams, sand and texture walls, paint rooms and chisel concrete floor to level, 2 scissor lifts, 8 workers. Littrell Electric install fixtures, 1 scissor lift, 2 workers. Systems Northwest pull cable and install data ports, setup server, 2 workers.

2-10 Calm, cold@-14 degrees. Sletten install suspended ceiling, tape seams, sand and texture walls, paint rooms and chisel concrete floor to level, 2 scissor lifts, 8 workers.

2-11 Calm, cold@-12 degrees. Sletten install suspended ceiling, tape seams, sand and texture walls, paint rooms and chisel concrete floor to level, 2 scissor lift, 8 workers.

2-12 Breezy, cold@-10 degrees. Sletten install suspended ceiling, tape seams, sand and texture walls, paint rooms, chisel concrete floor to level and install interior doors, 2 scissor lifts, 8 workers.

2-13 Calm, cold@12 degrees. Sletten install suspended ceiling, tape seams, sand and texture walls, paint rooms, chisel concrete floor to level and install interior doors, 2 scissor lifts, 8 workers. Heartland Mechanical install ductwork, 1 scissor lift, 2 workers.

2-17 Snow, cold@-6 degrees. Sletten install suspended ceiling, tape seams, sand and texture walls, chisel concrete floor to level, 2 scissor lifts, 8 workers. Heartland Mechanical install heat units, 1 scissor lift, 2 workers. Littrell Electric install fixtures, 1 scissor lift, 2 workers. Door Systems of Montana install roll-up door, 1 scissor lift, 4 workers.

2-18 Calm, cold@-8 degrees. Sletten install suspended ceiling, tape seams, sand and texture walls, chisel concrete floor to level, 2 scissor lifts, 8 workers. Heartland Mechanical install heat units, 1 scissor lift, 2 workers. Littrell Electric install fixtures, 1 scissor lift, 2 workers. Door Systems of Montana install roll-up door, 1 scissor lift, 4 workers. Systems Northwest troubleshooting, server setup, 2 workers.