

FACILITIES/CONSTRUCTION REPORT NOVEMBER 2024

Food Distribution Center:

11-13 Breezy, cool@42 degrees. Sletten tape seams of sheetrock, trim sheetrock back to install interior doors, wrap metal channel iron around door openings in warehouse, 2 scissor lifts, 8 workers. Littrell Electric rough-in electric, run conduit, 1 scissor lift, 1 worker.

11-14 Breezy, cool@38 degrees. Sletten tape seams of sheetrock, trim sheetrock back to install interior doors, 8 workers. Heartland Mechanical install/hookup furnaces and ductwork, 3 workers.

11-15 Calm, cool@44 degrees. Waste Water hydroseed around baseball field, 2 workers.

11-18 Breezy, cool@34 degrees. Sletten tape seams of sheetrock, trim sheetrock back to install interior doors, 8 workers. Littrell Electric rough-in electric, pull wires thru conduit, 2 workers. Heartland Mechanical install furnaces and ductwork, 1 scissor lift, 4 workers. Dry Fork Plumbing install piping for water, 1 scissor lift, 1 worker.

11-19 Calm, cool@30 degrees. Sletten saw cut asphalt out to install curb from end of curb at arbor west to intersection and north, set forms for curb, locate fiber optic junction box at outbuilding, 1 skidsteer, 8 workers. Littrell Electric rough-in electric, pull wires thru conduit, 2 workers. Heartland Mechanical install/hookup furnaces (3) and ductwork, 1 scissor lift, 4 workers. Dry Fork Plumbing install piping for water, 1 scissor lift, 1 worker. Systems Northwest pull cabling for fire, security, data/fiber optic, 1 scissor lift, 3 workers.

11-20 Calm, cool@20 degrees. Sletten set forms for curb, locate fiber optic junction box at outbuilding and hand dig for conduit toward FDC, lay conduit, 8 workers, 1 skidsteer. Littrell Electric rough in electric, pull wires thru conduit, 2 workers. Dry Fork Plumbing install piping for water, 1 scissor lift, 1 worker. Systems Northwest pull cabling for fire, security, data/fiber optic, 1 scissor lift, 3 workers.

11-21 Snow, cool@18 degrees. Sletten backfill conduit, piece in sheetrock around doors, tape seams, 8 workers. Littrell Electric rough-in electric, pull wires thru conduit, 1 scissor lift, 2 workers. Dry Fork Plumbing install piping for water, 1 scissor lift, 1 worker. Systems Northwest pull cabling for fire, security, data/fiber optic, 1 scissor lift, 3 workers.

11-25 Calm, cold@12 degrees. Sletten piece in sheetrock around doors, tape seams, 8 workers, 1 scissor lift. Littrell Electric rough-in electric, pull wires thru conduit, 2 workers. Systems Northwest pull cabling for fire, security, data/fiber optic, 1 scissor lift, 2 workers.

11-26 Calm, cool@50 degrees. Sletten tape piece in sheetrock around doors, tape seams, 8 workers, 1 scissor lift.

