

FACILITIES/CONSTRUCTION REPORT

APRIL 2020

BMS Renovation/Addition:

4-1 Snow, cold. Western States Erection flying roof joists (92') welding ends to clips, got to north wall and welded end wall rafter beam, short 1 worker for the week 4 workers. Heartland demoing HVAC in mechanical rooms-gym area & kitchen area, 3 workers. United Electric demoing in upstairs mechanical rooms, 3 workers also installing new conduit in new framed walls and ceiling in corridor, 3 workers. Wadsworth set grease trap (new kitchen) in place connected 4" pipes and backfilled with bedding material compacted with jumping jack compactor. Sletten demoing west side bleachers in gym, 2 workers and also sheetrocking/insulating corridor, 2 workers.

4-2 Snow, cold. WSE bracing roof joists with x braces, removing wall braces (new gym area) that were anchored into floor, 4 workers. Heartland demoing HVAC in mechanical rooms-gym, kitchen areas, 3 workers. United Electric demoing in upstairs mechanical rooms, 3 workers also installing new conduit in new framed walls and ceiling in corridor, 3 workers. Wadsworth backfilling/compacting grease trap, 3 workers. Sletten demoing east side bleachers in gym, 2 workers and also sheetrocking/insulating corridor, 2 workers.

4-6 Calm, warm. WSE started laying the roof decking on the roof joists (over the gym) fastening to roof joists with powder actuated fasteners, 4 workers. Heartland demoing HVAC in kitchen-mechanical rooms, 3 workers. United Electric demoing kitchen-mechanical rooms, 3 workers also demoing downstairs mechanical (elevator) rooms, 3 workers. Wadsworth backfilling/compacting grease trap, 3 workers. Sletten added 2 workers; demoing east side bleachers in gym, 2 workers also demoing kitchen and removing kitchen equipment, 2 workers, and sheetrocking/insulating woodshop and corridor also hung doors, 2 workers.

4-7 Calm, warm. WSE laying roof decking fastening to roof joists, 4 workers. Heartland demoing in HVAC in kitchen-mechanical rooms, 3 workers. United Electric demoing kitchen-mechanical rooms, 3 workers also installing new conduit in new framed walls and ceiling in wood shop and corridor, 3 workers. Wadsworth demoing kitchen-mechanical rooms, 3 workers. Sletten demoing east side bleachers in gym, 2 workers also demoing CMU block in kitchen, 2 workers and sheetrocking/insulating woodshop and corridor also hang doors, 2 workers. Trails End hauling in base coarse fill for top lift of gym, 2 dump trucks also has 2 tracked skidsteers leveling material, 5 workers.

4-8 Calm, warm. WSE laying roof decking, welding ends/sides to the roof joists, 4 workers. Heartland demoing HVAC in kitchen-mechanical rooms, 3 workers. United Electric demoing kitchen-mechanical rooms, 3 workers also installing new conduit in new framed walls and ceiling in art room, 3 workers. Wadsworth demoing kitchen-mechanical room, 3 workers. Sletten demoing sports equipment/custodial supply rooms/locker rooms in the gym, 2 workers and sheetrocking/insulating art room and corridor also hang doors, 2 workers. Trails End levelling finish grade with 1 tracked skidsteer and 1 tracked skidsteer with a roller attachment compacting along with a sheepsfoot trench roller, 4 workers.

4-9 Calm, warm. WSE laying roof decking, welding ends/sides to the roof joists, 4 workers. Heartland demoing HVAC in kitchen-mechanical rooms, 3 workers (Heartland noted to Sletten that ceiling height of corridor will drop to 7' because of H beams supporting over mechanical room, located between boys/girls bathrooms) United Electric demoing kitchen-mechanical rooms, 3 workers, also installing new conduit in new framed walls and ceiling in art room, 3 workers. Wadsworth demoing kitchen-mechanical room , 3 workers. Sletten demoing sports equipment/custodial supply rooms/locker rooms in the gym, 2 workers also demoing CMU/clean up kitchen area, 2 workers and also sheetrocking/insulating art room and hang doors, 2 workers. Trails End levelling to finish grade with 1 tracked skidsteer with roller compacting along with sheepsfoot trench roller and smooth plate compactor along the edges, 4 workers. TDH tested compaction of finish grade, 6 tests 99-100% compaction, 1 worker.

4-13 Snow, cold. WSE fastening/welding roof decking at 100% and also H beams supporting overhead mechanical room (A2), 5 workers. Heartland hanging new duct in rooms 211C&D, 3 workers. United Electric demoing in upstairs mechanical rooms, 3 workers also install new fire alarm conduit in wood shop, 2 workers. Wadsworth fusing/hanging chiller lines in rooms 211C&D, 3 workers. FICO installing new hardware for new VAV in C pod, 1 worker. Sletten removing basketball goals in gym, 2 workers also demoing CMU/clean up in kitchen area, 2 workers and also sheetrocking/insulating home-ec room, 2 workers.

4-14 Snow, cold. WSE flying wall panels, stood 12 panels braced and plumbed, 5 workers. Heartland hanging new duct in rooms 211C&D, 3 workers. United Electric demoing in upstairs mechanical rooms, 3 workers also converting over to new electric panel (ID) in mechanical room, were unable to because 600 amp breakers on main panel will not stay tripped off, they are too old, 50 yrs. Will need Glacier Electric to shut down transformer to make change over. (United submitted RFI regarding this matter and also the fire alarm system is temporary wired into same panel, should be wired into backup power supply) FICO installing new hardware for VAV in C pod, 1 worker. Sletten removing basketball goals in gym, 2 workers also demoing overhead mechanical room at north gym entrance, 2 workers and also sheetrocking/insulating home-ec room and corridor, 2 workers.

4-15 Calm, warm. WSE flying wall panels, stood 15 panels braced and plumbed, 5 workers. Heartland hanging new duct in corridor, 3 workers. United Electric demoing in upstairs mechanical rooms, 3 workers also install new fire alarm conduit in home-ec room, 2 workers. Sletten demoing overhead mechanical room at north gym entrance, 2 workers also demoing CMU /cleanup of north gym entrance and also sheetrocking/insulating corridor, 2 workers

4-16 Calm, warm. WSE flying wall panels, stood 15 panels braced and plumbed, 5 workers. Heartland hanging new duct in old gym, 3 workers. United Electric demoing in upstairs mechanical rooms, 3 workers also installing new LED lights in mechanical room, 2 workers. Sletten demoing overhead mechanical room at north gym entrance and west wall of old gym, 2 workers also sheetrocking/insulating and hang doors in remainder of C pod, 4 workers.

4-20 Sunny, warm. WSE flying wall panels, stood 15 panels braced and plumbed, 5 workers. Heartland hanging new duct in old gym, 3 workers. United Electric demoing in upstairs mechanical rooms, 3 workers also installing new LED lights in boys restroom and install new fire alarm conduit in upstairs, 2 workers. Wadsworth installing new copper water supply lines in mechanical room, 3 workers.

Sletten added 1 worker, sheetrocking/insulating the lid of corridor, 4 workers and 3 workers demoing west wall of old gym, 3 workers.

4-21 Sunny, warm. WSE flying walls panels, stood 15 panels braced and plumbed. Wall panels for mechanical/hallway are within 6" of existing building (tie-in) total of 129 wall panels. Heartland hanging new duct in old gym, 3 workers. United Electric demoing in upstairs mechanical rooms, 3 workers also install new fire alarm conduit in upstairs and C pod, 2 workers. Wadsworth installing new copper water supply lines in mechanical room, 3 workers. Sletten added 2 workers (laborers) cleaning up demo in C pod. Also sheetrocking/insulating the lid of corridor and C pod, 4 workers and 3 workers demoing overhead mechanical room of south gym, 2 workers.