

Status of Bond Projects  
6/21/11 Board Meeting

President Grant, Board Members, Dr. Balentine,  
Current Project Update:

**I. HEALTH, SAFETY, AND SECURITY**

A. La Cima Fencing: The final phase of fencing at La Cima, enclosing the east side of the inner campus, is in process.



Installed fence panels at east side of La Cima campus

B. CDO & La Cima Tennis Court Replacement: Programming is under way with the design team and user group.

C. FSS Remodel to Transportation Offices: Programming is under way with the design team and user group.

**II. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT**

A. Rillito Center Addition: Construction is 64% complete. Roof membrane, exterior doors, and window glazing is complete. Concrete sidewalks and playground equipment footers are being installed. Drywall texturing is in process. Interior finishes and millwork to start in July.

This project is on schedule and on budget. The schedule has actually been reduced to reflect the original completion date of October 2011, overcoming the original delay due to the TEP mainline relocation.



front entrance to Rillito Center



typical interior of new classroom

B. Nash Elementary Classroom Addition: Construction is 8% complete. Footers, stem walls, underground plumbing, and slab on grade concrete floor are complete. Exterior slump block walls construction is under way. The playground regarding project, fire alarm replacement, and campus IT re-cabling are in process as well. This project is on schedule and on budget.



new building S.O.G.



exterior block walls



Playground re-grading and walkway installation

C. Walker Elementary Classroom Addition: Construction is 12% complete. Footers stem walls, underground plumbing and electric, and slab on grade concrete floor are all complete. Exterior CMU exterior wall construction is under way. The new kitchen is framed, MPE (mechanical, plumbing, and electrical) rough in is complete, and drywall is being hung. The old kitchen and MPR are demo'd and being remodeled. Fire alarm replacement and campus IT re-cabling are in process as well.



Exterior CMU wall installation      MRR demo and new kitchen / serving line work

D. Amphitheater Middle School Addition / Remodel: Procurement has started

E. CDO Addition / Remodel: Procurement has started.

### **III. Pupil Transportation**

A. 16 full size and 4 small busses are on order and expected to be received by the district soon.