Spring Branch Independent School District

Facility Improvement Program

Monthly Status Report

Bond Authorization 2025

As of September 30, 2025

Prepared By:

Financial Services Department

Spring Branch Independent School District 2025 Bond - Facility Improvement Program Changes in Project Budgets

September 2025 - The administration is requesting Board approval of the following:

Change in Budgets

Budgets set up for projects funded by the August 2025 debt issuance

\$ 168,815,000

Total Changes \$ 168,815,000

Spring Branch ISD 2025 Bond Facility Improvement Program as of September 30, 2025

Facility Improvement Program B	udget as of 9/30/25		Facility Impro	vement Program	
	170,619,567	0	1,050,049	0	169,569,518
Unallocated Interest	754,518	0	0	0	754,518
Premium Allocated to Issuance Cost	1,050,049	0	1,050,049	0	0
Total Facilities	168,815,000	0	0	0	168,815,000
Tully Stadium	18,284,164	0	0	0	18,284,164
Don Coleman Coliseum	36,514,229	0	0	0	36,514,229
W.W. Emmons Natatorium	76,934,535	0	0	0	76,934,535
Stratford High	0	0	0	0	0
Spring Woods High	0	0	0	0	0
Northbrook High	16,603,378	0	0	0	16,603,378
Memorial High	20,478,694	0	0	0	20,478,694
Facilities					
	Budget	Outstanding	to Date	Payable	Balance
	Amended	Contract	Expenditure/Use	Retainage	
		Encumbrance/	Actual		

Facility Improvement Program Bud	lget as of 9/30/25	Facility Improv	ement Program
Bond Issuance	168,815,000		
Other Sources	1,050,049	Current FIP Budget	170,619,567
Interest Earnings	754,518	Authorized but Unissued	389,829,792
Current FIP Budget	170,619,567	Total 2025 FIP	560,449,359

Spring Branch ISD 2025 Bond Facility Improvement Program Project Detail as of September 30, 2025

Campus	Object	Rudget as of	Rudget	Rudget as of	Encumbrance	Actual	Petainage	Balance
Campus Project	Object Category	Budget as of August 31 2025	Budget Adjustments	Budget as of Sept 30, 2025	Contract	Expenditure	Retainage Payable	Remaining
Memorial	Category	August 31 2023	Aujustments	Sept 30, 2023	Contract	Experioliture	Payable	Remaining
High School	General Contractor	_	330,412	330,412	_	_	_	330,412
67401	Architect / Engineer	_	5,631,536	5,631,536	_	_	_	5,631,536
07401	Furniture & Equip	_	3,031,000	5,051,550	_	_	_	5,051,550
	Other	_	13,245,404	13,245,404	_	_	_	13,245,404
	OCIP	-	1,271,342	1,271,342	_	_	_	1,271,342
	Contingency	_	-	-	_	-	_	-
	Moving Costs	-	_	-	-	-	_	-
	Total	-	20,478,694	20,478,694	-	-	-	20,478,694
Northbrook								
High School	General Contractor	-	300,000	300,000	_	_	_	300,000
67405	Architect / Engineer	-	4,408,272	4,408,272	_	_	_	4,408,272
	Furniture & Equip	-	-	-	-	-	-	-
	Other	-	10,899,921	10,899,921	-	-	-	10,899,921
	OCIP	-	995,185	995,185	-	-	-	995,185
	Contingency	-	-	-	-	-	-	-
	Moving Costs		-	-	-	-	-	-
	Total	-	16,603,378	16,603,378	-	-	-	16,603,378
	Total							
Spring Woods								
High School	General Contractor	-	-	-	-	-	-	-
67403	Architect / Engineer	-	-	-	-	-	-	-
	Furniture & Equip	-	-	-	-	-	-	-
	Other	-	-	-	-	-	-	-
	OCIP	-	-	-	-	-	-	-
	Contingency	-	-	-	-	-	-	-
	Moving Costs		-	-	-	-	-	-
	Total	-	-	-	-	-	-	-
Stratford								
High School	General Contractor	-	-	-	-	-	-	-
67406	Architect / Engineer	-	-	-	-	-	-	-
	Furniture & Equip	-	-	-	-	-	-	-
	Other	-	-	-	-	-	-	-
	OCIP	-	-	-	-	-	-	-
	Contingency	-	-	-	-	-	-	-
	Moving Costs		-	-	-	-	-	-
	Total	-	-	-	-	-	-	-
W.W. Emmons			04.000.00:	04 000 00 :				04.000.001
Natatorium	General Contractor	-	61,883,904	61,883,904	-	-	-	61,883,904
67407	Architect / Engineer	-	4,401,745	4,401,745	-	-	-	4,401,745
1	Furniture & Equip	-	1,729,257	1,729,257	-	-	-	1,729,257

Spring Branch ISD 2025 Bond Facility Improvement Program Project Detail as of September 30, 2025

	Total	-	754,518	754,518	-	-	-	754,518
	Interest Proposition C	_	343,306	343,306	-	-	-	343,306
Earnings	Interest Proposition B	-	245,218	245,218	-	-	-	245,218
Interest	Interest Proposition A	-	165,994	165,994	-	-	-	165,994
Unallocated								
Issuance	Premium used on issuance costs	-	1,050,049	1,050,049	-	1,050,049	-	
Costs of Debt								
	Total	-	18,284,164	18,284,164	-	-	-	18,284,164
	Moving Costs	-	-	-	-	-	-	
	Contingency	_	-, ,	-, ,	_	_	_	.,,
	OCIP	-	1,191,430	1,191,430	-	-	-	1,191,430
	Other	-	9,355,843	9,355,843	-	-	-	9,355,843
	Furniture & Equip	-	5,255,999	5,255,888	<u>-</u>	-	<u>-</u>	5,255,998
67409	General Contractor Architect / Engineer	-	2,482,892 5,253,999	2,482,892 5,253,999	-	-	-	2,482,892 5,253,999
Tully Stadium			0.400.000	0.400.000				0.400.00
		-	36,514,229	36,514,229	-	-	-	36,514,22
	Moving Costs Total		57,439 36,514,229	57,439 36,514,229	-	-	-	57,439 36,514,22 9
	Contingency	-	3,913,483	3,913,483	-	-	-	3,913,48
	OCIP	-	434,175	434,175	-	-	-	434,17
	Other	-	2,661,342	2,661,342	-	-	-	2,661,342
	Furniture & Equip	-	615,418	615,418	-	-	-	615,418
67408	Architect / Engineer	-	1,914,634	1,914,634	-	-	-	1,914,634
Don Coleman Coliseum	General Contractor	-	26,917,738	26,917,738	-	-	-	26,917,738
	Total	-	76,934,535	76,934,535	-	-	-	76,934,535
	Moving Costs	-	132,052	132,052	-	-	-	132,052
	Contingency	-	2,658,232	2,658,232	-	-	-	2,658,232
	OCIP	-	998,168	998,168	-	-	-	998,168
	Other	-	5,131,177	5,131,177	-	-	-	5,131,177
Project	Category	August 31 2025	Adjustments	Sept 30, 2025	Contract	Expenditure	Payable	Remaining