

Status of Bond Projects
6/7/16 Governing Board Meeting

President Day, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Mesa Verde Elementary School Addition / Remodel:
Construction is 99.5% complete.



Ditches and pipes



Erosion along east property line

Scheduled for summer:

Grouted rip rap along the east side of the bus loop was scheduled to be completed the week of 5/23/16

Cleaning out of the ditches in front of school for proper drainage was scheduled to be completed the week of 5/23/16 as well

Seeding the swale along the west side of the playground was scheduled for the week of 5/30/16

The Mesa Verde project is ahead of schedule and on budget.

B. Donaldson Elementary School Addition / Remodel:

New Building

Roof framing is complete

Exterior painting scheduled to begin 5/31/16

Demolition of the portables to begin on 5/25/16

New building HVAC units were installed on 5/20/16

HVAC systems for the IDF's were placed on the roofs on 5/20/16

Data work was scheduled to resume the week of 5/23/16

Marquee design has been completed and was preparing to enter the bidding process



New Building Interior



New Building Exterior

II. NEW SCHOOL

A. New Elementary School:

Subcontractor review completed

Construction schedule has been completed

Groundbreaking scheduled for June 2, 2016

Site construction scheduled to begin July 5, 2016



III. Solar Construction Project

Phase I under construction

Cross – In production

Harelson – In production

La Cima – In production

Walker – In production

Mesa Verde – In production

Holaway/Pre-School – In production

Warehouse – In production

Phase II under construction

- Food/Service Bus Barn – Awaiting final inspections
- Wetmore Center – Installing racking and grounding on roof of FSS
- Rillito Center –Underground work ongoing
- Nash – Electrical work ongoing, working on roof
- Keeling – Electrical work ongoing
- Rio Vista – Electrical work and boring underground ongoing

Phase III under construction

- Amphi Middle – Modules installed and electrical work ongoing
- Prince –Top steel was being installed and underground boring has begun
- Amphi High – Modules installed in area “A”, drilling and column setting ongoing
- Canyon De Oro – Drilling for columns began 5/23/16

- Copper Creek 6/13/16
- Wilson 6/13/16
- Painted Sky 6/6/16

- IRHS 6/6/16
- Coronado 6/13/16
- Donaldson 6/20/16



Canyon Del Oro



Prince



Amphi Middle



Amphi High