

## FACILITIES/CONSTRUCTION REPORT

### JUNE 2021

#### BHS Sportsplex:

6-23 Sunny, warm. Sletten taping restrooms grandstand 3 workers, installing grandstand bleachers 2 workers, and texturing outbuilding, 2 workers. Hagestad texturing ceilings restrooms grandstand, 1 worker. S&H installing metal roofing grandstand, 4 workers.

6-24 Cloudy, warm. Sletten taping pressbox grandstand 1 worker, installing doors 2 workers, installing grandstand bleachers 2 workers. Hagestad texturing ceilings restrooms grandstand, 1 worker. Action Plumbing rough in plumbing pressbox grandstand, 1 worker.

6-28 Sunny, hot. Sletten taping pressbox grandstand 1 worker, installing doors 2 workers, installing grandstand bleachers 3 workers. Hagestad texturing ceilings restrooms grandstand, 2 workers. Action Plumbing rough in plumbing pressbox grandstand, 1 worker. S&H install fascia on grandstand, 4 workers.

6-29 Sunny, hot. Sletten taping pressbox grandstand 1 worker, installing doors 2 workers, installing grandstand bleachers 3 workers. Hagestad texturing ceilings restrooms grandstand, 2 workers. Action Plumbing installing plumbing fixtures outbuilding, 2 workers. S&H installing metal roofing grandstand, 4 workers.

6-30 Sunny, hot. Sletten taping pressbox grandstand 1 worker, installing doors 2 workers, installing grandstand bleachers 3 workers. Hagestad painting pressbox grandstand and washing CMU, 2 workers. Action Plumbing installing plumbing fixtures outbuilding, 2 workers. S&H install trim around fixtures outbuilding, 3 workers. American Electric rough in electric grandstand, 2 workers.