# Status of Bond Projects

# 11/19/2019 Governing Board Meeting

President Cox Golder, Vice President Zibrat, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects completed with bond funding.

#### CDO:

# **Bond Projects**

P.A. system upgrades - working on punch list items	\$165,374
Main switchgear modernization - design in progress	\$19,260
Security fencing / panic gates - P.O. issued	\$24,856
T Building - evaluate fan coils to see which ones need replacing	\$7,257

#### **IRHS**:

## **Bond Projects**

Central plant boiler - installation is complete

\$133,000



#### AMS:

# **Bond Projects**

Cafeteria serving line - P.O. requested	\$16,219
TEP grant - LED lighting upgrades	\$78,255

## **Copper Creek:**

## **Bond Projects**

Maker Space - room 2 - bid opens 11/6	\$12,267
Central plant chiller replacement - pre con 11/26	\$196,000

- materials on order

Pueblo Mechanical - chiller controls - P.O. issued \$5,121

- disconnect (2) refrigerant monitors before demo of chillers
- reconnect after new equipment installed

#### Coronado:

## **Bond Projects**

Maker Space- room 8	\$11,983
Lighting replacement - classrooms 5 thru 10	\$37,451

#### **Donaldson:**

# **Bond Projects**

Maker Space - room F-1 \$11,926

## **Harelson:**

## **Bond Projects**

Boiler replacement - completed \$39,093





# **Holaway:**

## **Bond Projects**

Evaluating front office single point of entry

Evaluating security - fencing design

# **Keeling:**

## **Bond Projects**

Maker Space - room 6	\$10,842
Roof restoration Building D	\$30,423
Parking lot improvements to building G - reviewing bids	\$31,019

## Mesa Verde:

## **Bond Projects**

Maker Space - rooms 15 & 16 \$16,880

# Nash:

# **Bond Projects**

Boiler replacement - installation complete	\$61,823
Maker Space room 2	\$12,267



## **Painted Sky:**

## **Bond Projects**

Security fence painting - C&L Painting - work in progress	\$16,875
CM lock conversion to online - C&I Show Hardware	\$33,466
Fire alarm replacement design - waiting on quote	

#### **Prince:**

# **SFB Projects**

Adjacent ways bus loop construction	\$159,840
- application submitted to SFB 8/14 validation of expenses	
TEP grant - LED lighting upgrades - 99% complete	\$69,179

#### Rio Vista:

# **Bond Projects**

Campus security fencing upgrades	\$64,677
- contractor ordering materials	

#### Wilson:

# **Bond Projects**

Maker Space	\$12,267
Fire alarm system replacement - in design	\$30,000
ADA modifications to restroom - bids due 11/8	

SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR!