

FACILITIES/CONSTRUCTION REPORT

JANUARY 2023

KWB/VC Connector:

1-19 Calm, cool@34 degrees. Sletten demoing boys/girls restrooms in KW gym area, remove fixtures and tile. Frame temporary walls and sheet, frame walls for new principal office at VC, 7 workers.

1-24 Breezy, cool@34 degrees. Sletten demoing boys/girls restrooms in KW gym area, remove fixtures and tile. Framing walls for new principal office/entrance at VC, frame inner walls around the south of gym at KWB, 6 workers.

1-25 Calm, cool@28 degrees. Sletten demoing boys/girls restrooms in KW gym area, remove fixtures, tile and CMU block (no grout in CMU block, rebar not grouted, only in the joints). Framing walls for new entrance at VC, frame inner walls around the south of gym at KWB, 7 workers. Dry Fork Plumbing shut down water to KWB gym restrooms and janitors room, cut/cap off pipe in restrooms, 2 workers.

1-26 Windy, cool@44 degrees. Sletten demoing boys/girls restroom in KW gym area, remove fixtures, tile and CMU block (no grout in CMU block, rebar not grouted, only in the joints, no support column in the girls restroom at the SE corner of gym), demo wall into janitors room. Framing walls for breezeway start at VC, frame inner walls around the west of gym at KWB, 7 workers.

1-30 Windy, cold@12 degrees. Sletten demoing boys/girls restroom in KW gym area, remove CMU block. Start framing new bathroom/custodial room, 8 workers.

1-31 Windy, cold @15 degrees. Sletten frame new bathroom/custodial room and inside wall of hallway, 8 workers. Littrell Electric run conduit and set electric boxes in the inner walls framed of KWB south and west side of gym, 1 worker.

