

December Board Update

Mance Park Track:

- Track surfacing has been poured. Stripping has started.
- Hose Bib CPR has been approved, and Prime is working on installation.
- Punch walk has been completed, and prime is working on punch list items.
- PBK/HISD is working on getting Bill Winning out for inspections.

Mance Park Phase 3:

- Prime is working on getting Terracon back out to confirm punch.
- PBK/HISD is working on getting Bill Winning out for Inspections.

HHS Auditorium Revonvation:

- Punchlist are getting coordinated. LEAF, BAI, & PBK to conduct punch list. Started this week.
- Seating has been installed.
- ADA lift has been installed.
- CPR has been issued to add/retrofit (2) water fountain/bottle filler at the field house. New AD shelf and hooks are getting added to AD restroom. Prime is pricing.
- Durotech has been out fixing site items at field house.
- PBK/HISD is working on getting Bill Winning out for Inspections.