



WORK COMPLETED TO DATE:

GILBERT INTERMEDIATE

1. Completed the Fire Suppression installation, New Lighting and lay in ceiling rework in 21 Class rooms
2. Completed Speaker wiring in Main Building and Annex.
3. Completed grade Beam Excavation for new addition. Placed concrete on 11-15-19
4. Beginning Under Slab MEP work in new addition 11-19-19
5. By 11-27-19 an additional 6 classrooms and the Choir Room will have the ceilings reworked as well as lighting and Fire Suppression.
6. Two Restrooms have had the toilet partitions and accessories removed and replaced

AG CENTER

1. There are two lifts remaining to be placed on the Building Pad
2. Auger Cast Piles will begin by 11-18-19
3. Grade Beams will begin on 11-25-19
4. Parking Lot Subgrade to be completed by 11-25-19

See the two three week schedules for future work.