

FACILITIES/CONSTRUCTION REPORT NOVEMBER 2022

KWB/VC Connector:

11-1 Rainy, cool. Sletten setting foundation wall forms, tie rebar, dewater trench, 6 workers. Trails End sub excavate soft spots and replace with rocky material, compact with jumping jack, 1 mini-excavator, 1 tracked skidsteer, 2 workers.

11-2 Snow, cold. Sletten setting footing forms in sub excavated areas, set wall forms, tie rebar, dewater trench, 6 workers.

11-3 Sunny, cool. Sletten set wall forms, tie rebar, pour/finish concrete footings/foundation, dewater trench, 7 workers. Trails End haul concrete, 1 mixer truck, 1 worker, 1 load. No concrete test.

11-4 Windy, cold. Sletten set wall forms, tie rebar, pour/finish concrete foundation walls, place blankets over concrete, dewater trench, 7 workers. Trails End haul concrete, 1 mixer truck, 1 worker, 1 load. No concrete test.

11-7 Snow, cold. Sletten uncover blankets, strip wall forms, 6 workers.

11-14 Calm, cold. Sletten remove ice from trench, water still remaining in trench, paint sealant on foundation walls, 6 workers. Trails End haul in dry material for backfill, backfill trenches and compact with jumping jack compactor, 1 mini-excavator and 1 tracked skidsteer, 2 workers.

11-15 Calm, cold. Sletten remove ice from trench, paint sealant on foundation walls, drill dowels into existing footings of KWB gym, set forms for footings, tie rebar, brought in ground thawer and rollout hoses over backfill, cover with insulated blankets. 7 workers. Trails End haul in dry material for backfill, backfill trenches and compact with jumping jack and trench roller, 1 mini-excavator and 1 tracked skidsteer, 2 workers.

11-16 Calm, cold. Sletten drill dowels into existing footing KWB gym, set forms for footings, tie rebar and rollout hoses over backfill, cover with insulated blankets, 7 workers. Trails End backfill trenches and compact with jumping jack and trench roller, 1 mini-excavator and 1 tracked skidsteer, 2 workers.

11-17 Breezy, cold. Sletten forms for footings, tie rebar and rollout hoses over backfill, cover with insulated blankets, 7 workers. Trails End backfill trenches and compact with jumping jack and trench roller, 1 mini-excavator and 1 tracked skidsteer, 2 workers.

11-18 Breezy, cold. Sletten backfilling, compact with jumping jack, rollout hoses over backfill, cover with insulated blankets, 7 workers. Trails End backfill trenches and compact with jumping jack, 1 mini-excavator and 1 tracked skidsteer, 2 workers. TDH test backfilled areas for compaction @ 98.7%, 99%, 99% and 100% compaction, 1 worker.

