

Status of Bond Projects
10/6/15 Governing Board Meeting

President Day, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Wetmore Center Portable Replacement / New Professional Development Building:
Construction is 98% complete.

Phase 3 Renovations: Professional Development Building construction is complete.

Civil, parking lot, landscape, and underground utility infrastructure is complete.

Painting of Wetmore Center is 95% complete.

All parking lots have been re-sealed and re-striped.



The Agave Conference Room



Professional Development Building

B. Central Conference Room & Former Governing Board Room

The Central Conference Room is complete

Demolition has begun in the former Governing Board Room

The project should be complete in early November



Central Conference Room



Former Governing Board Room

The Wetmore project is on schedule and on budget.

C. Donaldson Elementary School Addition / Remodel:
The Donaldson Project will begin Winter Break 2015

D. Mesa Verde Elementary School Addition / Remodel:
Construction is 70% complete.
Concrete slab, cmu walls, and roof framing complete
Overhead MPE to begin
Drying in roof to begin



The South Side of New Building



The North Side of New Building

The Mesa Verde project is on schedule and on budget.

E. Keeling Elementary Bus Pull-Out
City water lines were found to not be at an appropriate depth
The project is delayed while City of Tucson formulates a course of action



Keeling Sidewalk & Curb



Keeling Bus Bay

II. NEW SCHOOL

A. New Elementary School:

Plans are being reviewed by Facilities & The IT Department

A website is available for project updates www.amphi.com/stem-school-news

