# Spring Branch Independent School District

Facility Improvement Program

Monthly Status Report

2007 Bond Authorization

As of November 30, 2025

Prepared By:

Financial Services Department

# Spring Branch Independent School District 2007 Bond Facility Improvement Program November 2025 Budget and Contingency Changes

Change in Budgets		
Total Changes	<u> </u>	
Total Changes	<b></b>	
Change in Facilities Contingency		
Facilities Contingency as of 10/31/2025	\$	-
Increase/ (Decrease) Facilities Contingency		-
Facilities Contingency as of 11/30/2025	\$	_

# Spring Branch Independent School District - Facility Improvement Program 2007 Bond Program Cost Status as of November 30, 2025

		Encumbrance/	Actual		
	Amended	Contract	Expenditures	Retainage	
Campus	Budget	Outstanding	to Date	Payable	Balance
Memorial High Northbrook High	15,359,103 13,416,888	0	15,359,103 13,416,888	0	0
Spring Woods High	24,855,470	0	24,855,470	0	0
Stratford High	20,461,411	0	20,461,411	0	0
Westchester Academy	4,247,249	0	4,247,249	0	0
Landrum Middle	3,733,871	0	3,733,871	0	0
Memorial Middle	8,693,265	0	8,693,265	0	0
Northbrook Middle	12,906,161	0	12,906,161	0	0
Spring Branch Middle	12,166,068	0	12,166,068	0	0
Spring Forest Middle	11,482,060	0	11,482,060	0	0
Spring Oaks Middle Spring Woods Middle	9,438,554 9,525,204	0	9,438,554 9,525,204	0	0
Bendwood	2,852,676	0	2,852,676	0	0
Buffalo Creek Elementary	2,026,314	0	2.026.314	0	0
Bunker Hill Elementary	3,055,405	0	3,055,405	0	0
Cedar Brook Elementary	3,720,716	0	3,720,716	0	0
Edgewood Elementary	17,156,771	0	17,156,771	0	0
East Transition Campus	1,124,955	0	1,124,955	0	0
Frostwood Elementary	22,150,024	0	22,150,024	0	0
Hollibrook Elementary	19,284,663	0	19,284,663	0	0
Housman Elementary	17,834,703	0	17,834,703	0	0
Hunters Creek Elementary	3,247,564	0	3,247,564	0	0
Meadow Wood Elementary	15,667,312	0	15,667,312	0	0
Memorial Drive Elementary Nottingham Elementary	2,370,781 1,113,402	0	2,370,781 1,113,402	0	0
Pine Shadows Elementary	18,677,256	0	18,677,256	0	0
Ridgecrest Elementary	17,480,353	0	17,480,353	0	0
Rummel Creek Elementary	25,620,138	0	25,620,138	0	0
Shadow Oaks Elementary	17,525,050	0	17,525,050	0	0
Sherwood Elementary	2,085,088	0	2,085,088	0	0
Spring Branch Elementary	18,541,349	0	18,541,349	0	0
Spring Shadows Elementary	2,106,636	0	2,106,636	0	0
Terrace Elementary	1,880,595	0	1,880,595	0	0
Thornwood Elementary	1,309,631	0	1,309,631	0	0
Treasure Forest Elementary	2,150,060	0	2,150,060	0	0
Valley Oaks Elementary Westwood Elementary (New)	21,289,851	0	21,289,851 16,756,552	0	0
West Support Center	16,756,552 1,632,370	0	1,632,370	0	0
Wilchester Elementary	17,253,988	0	17,253,988	0	0
Woodview Elementary	3,079,937	0	3,079,937	0	0
Bear Blvd.	1,212,501	0	1,212,501	0	0
Lion Lane	1,102,440	0	1,102,440	0	0
Panda Path	486,568	0	486,568	0	0
Tiger Trail	1,252,848	0	1,252,848	0	0
Wildcat Way	969,653	0	969,653	0	0
Ag Farm	349,855	0	349,855	0	0
Guthrie Center	5,304,278	0	5,304,278	0	0
Vines Science Center SBEC - Cornerstone & AOC	504,389 32.742.243	0	504,389 32,742,243	0	0
SBEC - DAEP/Gyms/SBMSA Fields	566,413	0	566,413	0	0
Tully Stadium	5,794,264	0	5,794,264	0	0
Don Coleman Coliseum	10,472,686	0	10,472,686	0	0
Grob Stadium	2,390,298	0	2,390,298	0	0
Natatorium	4,420,791	0	4,420,791	0	0
Administration Building	2,337,428	0	2,337,428	0	0
Security Services	6,783,199	151,811	6,498,318	0	133,070
Other Warehouses	137,204	0	137,204	0	0
Gessner Warehouses	6,752,614	0	6,752,614	0	0
FIP Administration Technology Purchases	5,477,963 48,904,490	0	5,477,963 48.904.490	0	0
Tax Office	48,904,490 173,227	0	48,904,490 173,227	0	0
Technology Training Center (Kendall)	1,543,601	0	1,543,601	0	0
Transition T Building Campus	5,852,195	0	5,852,195	0	0
Transportable Buildings	155,626	0	155,626	0	0
District Wide Programs	2,659,264	0	2,659,264	0	0
Buses	17,881,374	0	17,881,374	0	0
General Trades	5,405,601	3,000	5,402,601	0	0
MEP	7,498,236	9,051	7,489,185	0	0
Long Range Facility Update	1,900,021	0	1,900,021	0	0
Contingency & Fees Unallocated Interest	3,363,972 3,749,704	0	3,363,972	0	9,704
Onanocated interest	3,149,104	0	3,740,000	U	9,704
	613,424,390	163,862	613,117,754	0	142,774
	5.5, IL 1,000	100,002	5.5,111,10 <del>1</del>	0	112,117

Recap of Funding for Facility Improvement Program

Bond Sale Proceeds Premium Allocated to Issuance Cost Bond Fund Interest Earnings through 11/30/25 Insurance Proceeds CNS Transfer Current FIP Budget 597,150,000 3,287,648 10,913,782 1,772,960 300,000 613,424,390

Memorial   High School   System Upgrades   Shem Upgrades   Shem Upgrades   System Upgrades   System Upgrades   Shem Upgrades	Campus	Object Category	Budget as of October 31, 2025	Budget Adjustments November	Budget as of November 30, 2025	Encumbrance Contract Outstanding	Actual Expenditure	Retainage Payable	Balance Remaining
High School   System Upgrades	Memorial	1		.1070111001	1	Outotarianing	ı		
System Upgrades	High School	General Contractor	5 701 878	0	5 701 878	0	5 701 878	0	
Furniture & Equip									
Other	Oystem opgrades								
Contingency   92,209   0   92,209   0   92,209   0   1									
Expiring Life Cycles   200,167   0 290,167   0 290,167   0 0 0 0 1 0 0 0 0 0 0 0 0 0 0 0 0 0 0				-					
Moving Costs									
Roof   General Contractor   2,222,613   0   6,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0   0,736,932   0									
Roof   General Contractor		Moving Costs							
Architect / Engineer   295,290   0   295,290   0   295,290   0   0   0   0   0   0   0   0   0			6,738,932	0	6,738,932	0	6,738,932	0	
Furniture & Equip Other   13,173   0   13,173   0   13,173   0   0   0   0   0   0   0   0   0	Roof								
Other Contingency   13,173   0   13,173   0   0   0   0   0   0   0   0   0					295,290		295,290		
Contingency   Q		Furniture & Equip		0					
Cym Floor   General Contractor		Other	13,173	0	13,173	0	13,173	0	
Cym Floor   General Contractor   102,356   0   102,356   0   102,356   0   102,356   0   102,356   0   102,356   0   102,356   0   102,356   0   102,356   0   102,356   0   102,356   0   0   0   0   0   0   0   0   0		Contingency	0	0	0	0	0	0	
Architect   Engineer   Eurillure & Equip   0			2,531,076	0	2,531,076	0	2,531,076	0	
Architect   Engineer   Eurillure & Equip   0	Gym Floor	General Contractor	102,356	0	102,356	0	102,356	0	
Other   1,258   0   1,258   0   1,258   0   0   0   0   0   0   0   0   0		Architect / Engineer	6,111	0	6,111	0	6,111	0	
Other   1,258   0   1,258   0   1,258   0   0   0   0   0   0   0   0   0			0	0		0		0	
Contingency   0			1,258	0	1,258	0	1,258	0	
Track   General Contractor   0   0   0   0   0   0   0   0   0		Contingency		0		0		0	
Architect / Engineer   0		0	109,725	0	109,725	0	109,725	0	
Furniture & Equip Other	Track	General Contractor	0	0	0		0		
Contingency		Architect / Engineer	0	0	0	0	0	0	
Contingency		Furniture & Equip	0	0	0	0	0	0	
Contingency   0			10.260	0	10.260		10.260		
Tennis Court   General Contractor				0					
Architect / Engineer   7,353   0   7,353   0   0   0   0   0   0   0   0   0		3 3	10,260	0	10,260	0	10,260	0	
Furniture & Equip Other   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   5,205   0   0   0   0   0   0   0   0   0	Tennis Court	General Contractor	115,390	0	115,390	0	115,390	0	
Other Contingency   10   12   12   12   13   14   15   15   15   16   16   16   16   16		Architect / Engineer	7,353	0	7,353	0	7,353	0	
Contingency   609   0   609   0   609   0		Furniture & Equip	0	0	0	0	0	0	
Contingency   609   0   609   0   609   0			5.205	0	5.205	0	5.205	0	
Electrical Upgrades		Contingency		0	609	0	609	0	
& Field Lighting Furniture & Equip Furniture & Equip Furniture & Equip Coher         15,553         0         15,553         0         15,553         0         15,553         0         15,553         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0 </td <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>									
& Field Lighting Furniture & Equip Furniture & Equip Furniture & Equip Coher         15,553         0         15,553         0         15,553         0         15,553         0         15,553         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0 </td <td>Electrical Upgrades</td> <td>General Contractor</td> <td>383,392</td> <td>0</td> <td>383,392</td> <td>0</td> <td>383,392</td> <td>0</td> <td></td>	Electrical Upgrades	General Contractor	383,392	0	383,392	0	383,392	0	
Furniture & Equip O	& Field Lighting	Architect / Engineer	15.553	0	15.553	0	15.553	0	
Other Contingency         625 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	3 3	Furniture & Equip		0		0			
Contingency   0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0			625	0	625		625		
Field Upgrades									
Architect / Engineer   35,564   0   35,564   0   35,564   0   0   0   0   0   0   0   0   0		Contingency							
Architect / Engineer   35,564   0   35,564   0   35,564   0   0   0   0   0   0   0   0   0	Field Upgrades	General Contractor	481 053	n	481.053	n	481.053	n	
Furniture & Equip Other	9. 4400								
Other Contingency         3,599 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0				-					
Contingency         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0 <th< td=""><td></td><td></td><td>•</td><td></td><td></td><td></td><td></td><td></td><td></td></th<>			•						
Science Additions         General Contractor Architect / Engineer         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         1,860,168         0         0         1,67,148         0         1,67,148         0         1,67,148         0         1,67,148         0         1,67,148         0         7,0902         0         7,0902         0         7,0902         0         7,0902         0         0         1,177         0         51,777         0 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>									
Architect / Engineer     167,148     0     167,148     0     167,148     0       Furniture & Equip     70,902     0     70,902     0     70,902     0     70,902     0       Other     51,777     0     51,777     0     51,777     0     51,777     0       Contingency     0     0     0     0     0     0     0       Moving Cost     0     0     0     0     0     0		Condingency							
Architect / Engineer     167,148     0     167,148     0     167,148     0       Furniture & Equip     70,902     0     70,902     0     70,902     0     70,902     0       Other     51,777     0     51,777     0     51,777     0     51,777     0       Contingency     0     0     0     0     0     0     0       Moving Cost     0     0     0     0     0     0	Science Additions	General Contractor	1,860 168	0	1.860 168	0	1.860 168	0	
Furniture & Equip         70,902         0         70,902         0         70,902         0         70,902         0           Other         51,777         0         51,777         0         51,777         0         51,777         0           Contingency         0         0         0         0         0         0         0           Moving Cost         0         0         0         0         0         0         0	Colonido / Idditions								
Other         51,777         0         51,777         0         51,777         0           Contingency         0         0         0         0         0         0           Moving Cost         0         0         0         0         0         0         0									
Contingency         0         0         0         0         0         0         0           Moving Cost         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0				-					
Moving Cost 0 0 0 0 0 0 0									
					-		-		
		ivioving Cost							

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
	Category	October 31, 2025	Adjustments November	November 30, 2025	Contract Outstanding	Expenditure	Payable	Remaining
Field House	General Contractor	2,057,410	0	2,057,410	0	2,057,410	0	
Renovations	Architect / Engineer	77,689	0	77,689	0	77,689	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	39,039	0	39,039	0	39,039	0	
	Contingency	0	0	0	0	0	0	
	Moving Cost	2,174,138	0	2,174,138	0	2,174,138	0	
Athletic Package A	General Contractor	254,965	0	254,965	0	254,965	0	
Attilotio i ackage A	Architect / Engineer	56,277	0	56,277	0	56,277	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	3,481	0	3,481	0	3,481	0	
	Contingency	0	0	0	0	0	0	
	3 7	314,723	0	314,723	0	314,723	0	
Track Concession	General Contractor	221,818	0	221,818	0	221,818	0	
Library Reno	Architect / Engineer	19,500	0	19,500	0	19,500	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	17,785	0	17,785	0	17,785	0	
	Contingency	0	0	0	0	0	0	
		259,103	0	259,103	0	259,103	0	
Cafeteria	General Contractor	0	0	0	0	0	0	
Renovation	Architect / Engineer	21,000	0	21,000	0	21,000	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	1,808	0	1,808	0	1,808	0	
	Contingency	0	0	0	0	0	0	
		22,808	0	22,808	0	22,808	0	
Northbrook	Total - Memorial High School	15,359,103	0	15,359,103	0	15,359,103	0	
High School								
Chiller	General Contractor	786,379	0	786,379	0	786,379	0	
	Architect / Engineer	51,700	0	51,700	0	51,700	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	15,344	0	15,344	0	15,344	0	
	Contingency	0	0	0	0	0	0	
		853,423	0	853,423	0	853,423	0	
Tennis Court	General Contractor	87,140	0	87,140	0	87,140	0	
	Architect / Engineer	2,736	0	2,736	0	2,736	0	
							0	
	Furniture & Equip	0	0	0	0	0	U	
	Other	0 4,093	0	0 4,093	0	4,093	0	
		4,093	0	4,093 0	0	4,093 0	0	
	Other	4,093	0	4,093	0	4,093	0	
Resurfacing Track	Other Contingency General Contractor	4,093	0	4,093 0	0	4,093 0	0	
Resurfacing Track	Other Contingency  General Contractor Architect / Engineer	4,093 0 93,969 376,146 23,436	0 0 0	4,093 0 93,969 376,146 23,436	0 0 0	4,093 0 93,969 376,146 23,436	0 0	
Resurfacing Track	Other Contingency  General Contractor Architect / Engineer Furniture & Equip	4,093 0 93,969 376,146 23,436 0	0 0 0 0 0 0	4,093 0 93,969 376,146 23,436 0	0 0 0	4,093 0 93,969 376,146 23,436 0	0 0 0	
Resurfacing Track	Other Contingency  General Contractor Architect / Engineer Furniture & Equip Other	4,093 0 93,969 376,146 23,436 0 1,437	0 0 0 0 0 0 0	4,093 0 93,969 376,146 23,436 0 1,437	0 0 0 0 0 0	4,093 0 93,969 376,146 23,436 0 1,437	0 0 0	
Resurfacing Track	Other Contingency  General Contractor Architect / Engineer Furniture & Equip	4,093 0 93,969 376,146 23,436 0 1,437 0	0 0 0 0 0 0 0	4,093 0 93,969 376,146 23,436 0 1,437 0	0 0 0 0 0 0	4,093 0 93,969 376,146 23,436 0 1,437 0	0 0 0	
·	Other Contingency  General Contractor Architect / Engineer Furniture & Equip Other Contingency	4,093 0 93,969 376,146 23,436 0 1,437 0 401,019	0 0 0 0 0 0 0 0 0	4,093 0 93,969 376,146 23,436 0 1,437 0 401,019	0 0 0 0 0 0 0	4,093 0 93,969 376,146 23,436 0 1,437 0 401,019	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	
Electrical Upgrades	Other Contingency  General Contractor Architect / Engineer Furniture & Equip Other Contingency  General Contractor	4,093 0 93,969 376,146 23,436 0 1,437 0 401,019	0 0 0 0 0 0 0 0	4,093 0 93,969 376,146 23,436 0 1,437 0 401,019 302,842	0 0 0 0 0 0 0 0	4,093 0 93,969 376,146 23,436 0 1,437 0 401,019	0 0 0 0 0 0 0 0	
·	Other Contingency  General Contractor Architect / Engineer Furniture & Equip Other Contingency  General Contractor Architect / Engineer	4,093 0 93,969 376,146 23,436 0 1,437 0 401,019 302,842 15,666	0 0 0 0 0 0 0 0 0	4,093 0 93,969 376,146 23,436 0 1,437 0 401,019 302,842 15,666	0 0 0 0 0 0 0 0	4,093 0 93,969 376,146 23,436 0 1,437 0 401,019	0 0 0 0 0 0 0 0	
Electrical Upgrades	Other Contingency  General Contractor Architect / Engineer Furniture & Equip Other Contingency  General Contractor Architect / Engineer Furniture & Equip	4,093 0 93,969 376,146 23,436 0 1,437 0 401,019 302,842 15,666 0	0 0 0 0 0 0 0 0 0	4,093 0 93,969 376,146 23,436 0 1,437 0 401,019 302,842 15,666 0	0 0 0 0 0 0 0 0	4,093 0 93,969 376,146 23,436 0 1,437 0 401,019 302,842 15,666 0	0 0 0 0 0 0 0 0	
Electrical Upgrades	Other Contingency  General Contractor Architect / Engineer Furniture & Equip Other Contingency  General Contractor Architect / Engineer	4,093 0 93,969 376,146 23,436 0 1,437 0 401,019 302,842 15,666	0 0 0 0 0 0 0 0 0	4,093 0 93,969 376,146 23,436 0 1,437 0 401,019 302,842 15,666	0 0 0 0 0 0 0 0	4,093 0 93,969 376,146 23,436 0 1,437 0 401,019	0 0 0 0 0 0 0 0	

Campus	Object Category	Budget as of October 31, 2025	Budget Adjustments November	Budget as of November 30, 2025	Encumbrance Contract Outstanding	Actual Expenditure	Retainage Payable	Balance Remaining
Field Upgrades	General Contractor	709,000	0	709,000	0	709,000	0	0
riola opgrados	Architect / Engineer	35,883	0	35,883	0	35,883	0	0
	Furniture & Equip	0	0	0	0	0	0	0
	Other	41,238	0	41,238	0	41,238	0	0
	Contingency	0	0	0	0	0	0	0
	S 7	786,121	0	786,121	0	786,121	0	0
Science Additions	General Contractor	450.391	0	450,391	0	450.391	0	0
Coloride / Idditions	Architect / Engineer	113,324	0	113,324	ő	113,324	0	ő
	Furniture & Equip	47,453	0	47,453	0	47,453	0	0
	Other	3,165	0	3,165	0	3,165	0	0
	Contingency	2,719	0	2,719	0	2,719	0	0
	Moving Cost	_,, 0	0	_,	0	_,	0	0
		617,052	0		0	617,052	0	0
Practice Field Ungrade	General Contractor	445,000	0	445,000	0	445,000	0	0
Practice Field Upgrade	Architect / Engineer	28,499	0		0		0	0
Pkg 8	Furniture & Equip	28,499 0	0	28,499 0	0	28,499 0	0	0
	Other	0	0	0	0	0	0	0
	Contingency	1,745	0	1,745	0	1,745	0	0
	Contingency	475,244	0		0	475,244	0	0
0	0	5 000 474	0	5 000 474	0	5 000 474	0	
System Upgrades	General Contractor Architect / Engineer	5,602,174 1,241,080	0	5,602,174 1,241,080	0	5,602,174 1,241,080	0	0
	Furniture & Equip	1,241,080	0	1,241,060	0	1,241,060	0	0
	Other	144,341	0	144,341	0	144,341	0	0
	Contingency	135,730	0	135,730	0	135,730	0	0
	Expiring Life Cycles	418,152	0	418,152	0	418.152	0	0
	Moving Cost	81,509	0	81,509	0	81,509	0	0
	Woving Cost	7,622,986	0		0	7,622,986	0	0
Commune 8 Countries	General Contractor	566,080	0	566,080	0	566,080	0	0
Campus & Courtyard	Architect / Engineer	0	0	000,000	0	000,000	0	0
	Furniture & Equip	0	0	0	0	0	0	0
	Other	15,780	0	15,780	0	15,780	0	0
	Contingency	0,760	0	0,700	0	0,700	0	0
	Contingency	581,860	0	581,860	0	581,860	0	0
Athletic Deckers A	Canada Cantrastar	325,380	0	325,380	0	325,380	0	0
Athletic Package A	General Contractor Architect / Engineer	325,360 0	0	325,360 N	0	325,360 0	0	0
	Furniture & Equip	0	0	0	0	0	0	0
	Other	0	0	0	0	0	0	0
	Contingency	0	0	0	0	0	0	0
	Contingency	325,380	0	325,380	0	325,380	0	0
			_		_			_
YES/PREP	General Contractor	873,096	0	873,096	0	873,096	0	0
SKY Program	Architect / Engineer	62,748	0	62,748	0	62,748	0	0
	Furniture & Equip	203,892	0	203,892	0	203,892	•	0
	Other	146,888 0	0	146,888 0	0	146,888 0	0	0
	Contingency	0	0	0	0	0	0	0
	Moving	1,286,624	0	1,286,624	0	1,286,624	0	0
0 15 6	0 10 1		_		_		-	
Court Resurfacing	General Contractor	0	0	0	0	0	0	0
	Architect / Engineer	0	0	0	0	0	0	0
	Furniture & Equip	0	0	•	0	0 54.077	•	0
	Other	54,077 0	0	54,077 0	0	54,077 0	0	0
	Contingency	54,077	0	54,077	0	54,077	0	C
		·						
	Total - Northbrook High School	13,416,888	0	13,416,888	0	13,416,888	0	0

Campus		Object Category	Budget as of October 31, 2025	Budget Adjustments	Budget as of November 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
0				November		Outstanding			
Spring Woods	General Contractor		20,710	0	20.740	0	20,710	0	
High School					20,710				
	Architect / Engineer		0	0	0	0	0	0	
	Furniture & Equip Other		1,556	0	1,556	0	1,556	0	
			1,556	-				-	
	Contingency		•	0	0	0	0	0	
	Expiring Life Cycles		898,668	0	898,668		898,668	0	
	Moving Costs		15,000 935,934	0	15,000 935,934	0	15,000 935,934	0	
			935,934	U	935,934	U	935,934	U	
0	0		0.000.000	0	0.000.000		0.000.000	0	
System Upgrades	General Contractor		9,283,822		9,283,822	^	9,283,822	0	
	Architect / Engineer		609,950	0	609,950	0	609,950 0	0	
	Furniture & Equip Other		· ·	0	· ·	0	233,735	0	
	Contingency		233,735 72,638	0	233,735	0	72,638	0	
	Future Work				72,638			-	
			0	0	0	0	0	0	
	Moving Costs		40,000	0	40,000	0	40,000		
			10,240,145	0	10,240,145	0	10,240,145	0	
T	0		00.000	_	00.000	•	00.000	•	
Tennis Court	General Contractor		33,380	0	33,380	0	33,380	0	
	Architect / Engineer		2,735		2,735		2,735	-	
	Furniture & Equip		0	0	0	0	0	0	
	Other		4,824	0	4,824	0	4,824	0	
	Contingency		•	0	0	0	0	0	
			40,939	0	40,939	0	40,939	0	
			000.040	0	202.242	•	202.042	•	
Resurfacing Track	General Contractor		368,946	0	368,946	0	368,946	0	
	Architect / Engineer		21,204	0	21,204	0	21,204	0	
	Furniture & Equip		0	0	0	0	0	0	
	Other		25,207	0	25,207	0	25,207	0	
	Contingency		758	0	758	0	758	0	
			416,115	0	416,115	0	416,115	0	
Electrical Upgrades	General Contractor		231,625	0	231,625	0	231,625	0	
& Field Lighting	Architect / Engineer		15,553	0	15,553	0	15,553	0	
	Furniture & Equip		0	0	0	0	0	0	
	Other		625	0	625	0	625	0	
	Contingency		0	0	0	0	0	0	
			247,803	0	247,803	0	247,803	0	
Science Additions	General Contractor		1,298,715	0	1,298,715	0	1,298,715	0	
	Architect / Engineer		113,324	0	113,324	0	113,324	0	
	Furniture & Equip		77,646	0	77,646	0	77,646	0	
	Other		25,495	0	25,495	0	25,495	0	
	Moving Cost		0	0	0	0	0	0	
	Contingency		0	0	0	0	0	0	
			1,515,180	0	1,515,180	0	1,515,180	0	
Library Pilot Project	General Contractor		160,141	0	160,141	0	160,141	0	
	Architect / Engineer		9,608	0	9,608	0	9,608	0	
	Furniture & Equip		0	0	0	0	0	0	
	Other		0	0	0	0	0	0	
	Contingency		10,029	0	10,029	0	10,029	0	
	Moving Costs		3,963	0	3,963	0	3,963	0	
			183,741	0	183,741	0	183,741	0	
Roof Replacement	General Contractor		3,570,931	0	3,570,931	0	3,570,931	0	
•	Architect / Engineer		342,062	0	342,062	0	342,062	0	
	Furniture & Equip		0	0	0	0	0	0	
	Other		2,278	0	2,278	0	2,278	0	
	Contingency		0	0	0	0	0	0	
					•	•			
	Moving Costs		0	0	0	0	0	0	

Campus		Object Category	Budget as of October 31, 2025	Budget Adjustments November	Budget as of November 30, 2025	Encumbrance Contract Outstanding	Actual Expenditure	Retainage Payable	Balance Remaining
Field House	General Contractor		865,712	0	865,712	0	865,712	0	(
Renovations	Architect / Engineer		97,699	0	97,699	0	97,699	0	(
	Furniture & Equip		0	0	0	0	0	0	(
	Other Contingency		33,188 0	0	33,188 0	0	33,188 0	0	(
	Moving Cost		0	0	0	0	0	0	(
			996,599	0	996,599	0	996,599	0	(
Multi-Sports Complex	General Contractor		4,063,384	0	4,063,384	0	4,063,384	0	(
	Architect / Engineer		263,517	0	263,517	0	263,517	0	
	Furniture & Equip Other		0 8,315	0	0 8,315	0	0 8,315	0	
	Moving Cost		0,313	0	0,313	0	0,313	0	
	Contingency		0	0	0	0	0	0	
			4,335,216	0	4,335,216	0	4,335,216	0	
Emergency Chiller	General Contractor		0	0	0	0	0	0	
Replacement	Architect / Engineer		0	0	0	0	0	0	
	Furniture & Equip Other		106,870	0	106,870	0	106,870	0	
	Contingency		0	0	0	0	0	0	
	Moving Costs		0	0		0	0	0	
			106,870	0	106,870	0	106,870	0	
Underground	General Contractor		0	0	0	0	0	0	
Electrical Repairs	Architect / Engineer		0	0	0	0	0	0	
	Furniture & Equip Other		0 13,239	0	0 13,239	0	0 13,239	0	
	Contingency		0	0	0	0	0	0	
	Moving Costs		0	0	0	0	0	0	
			13,239	0	13,239	0	13,239	0	
Baseball Upgrades	General Contractor		1,154,345	0	1,154,345	0	1,154,345	0	
	Architect / Engineer		0	0	0	0	0	0	
	Furniture & Equip Other		0 5,144	0	0 5,144	0	0 5,144	0	
	Contingency		0,144	0	0,144	0	0,144	0	
			1,159,489	0	1,159,489	0	1,159,489	0	
Athletic Package A	General Contractor		4,375	0	4,375	0	4,375	0	
	Architect / Engineer		0	0	0	0	0	0	
	Furniture & Equip Other		0	0	0	0	0	0	
	Contingency		0	0	0	0	0	0	
	o ,		4,375	0	4,375	0	4,375	0	
Storm Drainage/	General Contractor		127,399	0	127,399	0	127,399	0	
Floor Replacement	Architect / Engineer		0	0	0	0	0	0	
	Furniture & Equip Other		0 1,566	0	0 1,566	0	0 1,566	0	
	Contingency		1,300	0	0	0	1,500	0	
	J,		128,965	0		0	128,965	0	
HVAC Piping	General Contractor		0	0	0	0	0	0	
	Architect / Engineer		0	0	0	0	0	0	
	Furniture & Equip		0 615,589	0	615 590	0	0	0	
	Other Contingency		015,589	0	615,589 0	0	615,589 0	0	
			615,589	0	615,589	0	615,589	0	
	Total - Spring Woo	ds HS	24,855,470	0	24,855,470	0	24,855,470	0	

Campus	Object Category	Budget as of October 31, 2025	Budget Adjustments November	Budget as of November 30, 2025	Encumbrance Contract Outstanding	Actual Expenditure	Retainage Payable	Balance Remainin
Stratford	•					I.	I.	
High School	General Contractor	12,284,134	0	12,284,134	0	12,284,134	0	
System Upgrades	Architect / Engineer	905,418	0	905,418	0	905,418	0	
Oyotom Opgrades	Furniture & Equip	0	0	0	0	000,410	0	
	Other	41,599	0	41,599	0	41,599	0	
			-				0	
	Contingency	281,896	0	281,896	0	281,896	•	
	Expiring Life Cycles	901,969	0	901,969	0	901,969	0	
	Moving Costs	336,160	0	336,160	0	336,160	0	
		14,751,176	0	14,751,176	0	14,751,176	0	
Tennis Court	General Contractor	215,040	0	215,040	0	215,040	0	
	Architect / Engineer	13,584	0	13,584	0	13,584	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	8,396	0	8,396	0	8,396	0	
	Contingency	0	0	. 0	0	0	0	
	James y	237,020	0	237,020	0	237,020	0	
Electrical Upgrades	General Contractor	96,917	0	96,917	0	96,917	0	
& Field Lighting	Architect / Engineer	15,553	0	15,553	0	15,553	0	
a i iciu Ligitility		15,553	0	15,553	0	15,553	0	
	Furniture & Equip						-	
	Other	625	0	625	0	625	0	
	Contingency	<u>0</u> 113,095	0	0 113,095	0	0 113,095	0	
Science Additions	General Contractor	920,769	0	920,769	0	920,769	0	
	Architect / Engineer	115,983	0	115,983	0	115,983	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	49,759	0	49,759	0	49,759	0	
	Contingency	0	0	0	0	0	0	
	Moving Cost	0	0	0	0	0	0	
	3 -	1,086,511	0	1,086,511	0	1,086,511	0	
Gym Floor	General Contractor	0	0	0	0	0	0	
Gyili Flooi	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	5,970	0	5,970	0	5,970	0	
	Contingency	<u>0</u> 5,970	0	0 5,970	0	0 5,970	0	
		5,970	U	5,970	U	5,970	U	
rack Refurbishing	General Contractor	71,389	0	71,389	0	71,389	0	
	Architect / Engineer	4,179	0	4,179	0	4,179	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	13,295	0	13,295	0	13,295	0	
	Contingency	0	ő	0	0	0	ő	
	Contangency	88,863	0	88,863	0	88,863	0	
hulti Canant Carrella	Canaral Cantrast	0.740.005	^	0.740.005	•	0.740.005	_	
ulti-Sport Complex	General Contractor	3,743,935	0	3,743,935	0	3,743,935	0	
	Architect / Engineer	208,961	0	208,961	0	208,961	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	33,942	0	33,942	0	33,942	0	
	Contingency	0	0	0	0	0	0	
	Future Work	0	0	0	0	0	0	
	Moving Cost	0	0	0	0	0	0	
	3 -	3,986,838	0	3,986,838	0	3,986,838	0	
asahali I Ingrados	General Contractor	112,665	0	112,665	0	112,665	0	
saseball Upgrades	Architect / Engineer	112,665	0	112,665 0	0	112,665	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	0	0	0	0	0	0	
	Contingency	0	0	0	0	0	0	
	Contingency	112,665	0	112,665	0	112,665	0	
thletic Package A	General Contractor	79,273	0	79,273	0	79,273	0	
	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	0	0	0	0	0	0	
	Contingency	0	0	0	0	0	0	
		79,273	0	79,273	0	79,273	0	

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Oampus	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remainin
	outogory	0010501 01, 2020	November	14040111501 00, 2020	Outstanding	Exponditure	1 dyablo	rtomanin
Westchester	l	<u> </u>			Gatotarramg			
Academy	General Contractor	2,004,433	0	2,004,433	0	2,004,433	0	
,	Architect / Engineer	240,212	0	240,212	0	240,212	0	
	Furniture & Equip	40,919	0	40,919	Ö	40,919	0	
	Other	47,900	0	47,900	Ö	47,900	0	
	Contingency	39,282	0	39,282	0	39,282	0	
	Expiring Life Cycles	655,445	ő	655,445	0	655,445	0	
	Moving Costs	40,495	0	40,495	0	40,495	0	
	Moving Gosts	3,068,686	0	3,068,686	0	3,068,686	0	
		3,000,000	· ·	3,000,000	O O	3,000,000	U	
Renovations	General Contractor	0	0	0	0	0	0	
rtonovations	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip	98,323	ő	98,323	ő	98,323	Ö	
	Other	1,054	0	1,054	0	1,054	0	
	Contingency	0	0	0	0	0	0	
	Future Work	0	0	0	0	0	0	
	Moving Costs	0	0	0	0	0	0	
	Moving Costs	99,377	0	99,377	0	99,377	0	
		99,511	U	33,311	U	99,311	U	
Science Additions	General Contractor	642,179	0	642,179	0	642,179	0	
Science Additions	Architect / Engineer	113,324	0	113,324	0	113,324	0	
	Furniture & Equip	113,524	0	113,324	0	113,324	0	
	Other	59,299	0	59,299	0	59,299	0	
	Contingency	0	0	0	0	0	0	
	Moving Cost	0	0	0	0	0	0	
	Moving Cost	814,802	0	814,802	0	814,802	0	
		614,002	U	014,002	U	014,002	U	
Ductwork &	General Contractor	235,000	0	235,000	0	235,000	0	
		235,000	0	235,000	0	235,000	0	
Fan Replacement	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip Other	-			0		0	
		29,384	0	29,384		29,384	•	
	Contingency	0	0	0	0	0	0	
	Moving Cost	264,384	0	264,384	0	0 264,384	0	
		204,304	U	204,304	U	204,304	U	
	Total - Westchester Academy	4,247,249	0	4,247,249	0	4,247,249	0	
Landrum	Total - Westchester Academy	4,247,249	0	4,247,249	0	4,247,249	0	
Landrum Middle School	Total - Westchester Academy	4,247,249	0	4,247,249	0	4,247,249	0	
Middle School	•		0		0	,	0	
Middle School Renovations	General Contractor	1,765,708		1,765,708		1,765,708		
Middle School	General Contractor Architect / Engineer		0		0	,	0	
Middle School Renovations	General Contractor	1,765,708 444,468 0	0	1,765,708 444,468 0	0	1,765,708 444,468 0	0	
Middle School Renovations	General Contractor Architect / Engineer Furniture & Equip Other	1,765,708 444,468 0 148,143	0 0 0	1,765,708 444,468 0 148,143	0 0 0	1,765,708 444,468 0 148,143	0 0 0	
Middle School Renovations	General Contractor Architect / Engineer Furniture & Equip Other Contingency	1,765,708 444,468 0 148,143 41,999	0 0 0 0	1,765,708 444,468 0 148,143 41,999	0 0 0 0	1,765,708 444,468 0 148,143 41,999	0 0 0 0	
Middle School Renovations	General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles	1,765,708 444,468 0 148,143 41,999 190,167	0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167	0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167	0 0 0 0	
Middle School Renovations	General Contractor Architect / Engineer Furniture & Equip Other Contingency	1,765,708 444,468 0 148,143 41,999 190,167 0	0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0	0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167	0 0 0 0	
Middle School Renovations	General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles	1,765,708 444,468 0 148,143 41,999 190,167	0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167	0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167	0 0 0 0 0	
Middle School Renovations Upgrades	General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485	0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485	0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485	0 0 0 0 0	
Middle School Renovations Upgrades  Competition Field	General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  General Contractor	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485	0 0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485	0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485	0 0 0 0 0 0	
Middle School Renovations Upgrades	General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485	0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485	0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485	0 0 0 0 0 0 0	
Middle School Renovations Upgrades  Competition Field	General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0	0 0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0	0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0	0 0 0 0 0 0 0	
Middle School Renovations Upgrades  Competition Field	General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039	0 0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039	0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039	0 0 0 0 0 0 0	
Middle School Renovations Upgrades  Competition Field	General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381	0 0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381	0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381	0 0 0 0 0 0 0 0	
Middle School Renovations Upgrades  Competition Field	General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485  549,296 30,039 0 55,381 0 634,716	0 0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0	0 0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0	0 0 0 0 0 0 0	
Middle School Renovations Upgrades  Competition Field	General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716	0 0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716	0 0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238	0 0 0 0 0 0 0 0	
Middle School Renovations Upgrades  Competition Field & Track	General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor Architect / Engineer	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485  549,296 30,039 0 55,381 0 634,716 4,238	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716	0 0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238	0 0 0 0 0 0 0 0	
Middle School Renovations Upgrades  Competition Field & Track	General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency  General Contractor Architect / Engineer Furniture & Equip	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238 0	0 0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238 0	0 0 0 0 0 0 0 0	
Middle School Renovations Upgrades  Competition Field & Track	General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency  General Contractor Architect / Engineer Furniture & Equip Other Contingency	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485  549,296 30,039 0 55,381 0 634,716 4,238 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238 0 0	0 0 0 0 0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238 0 0	0 0 0 0 0 0 0 0 0 0	
Middle School Renovations Upgrades  Competition Field & Track	General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency  General Contractor Architect / Engineer Furniture & Equip	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238 0	0 0 0 0 0 0 0 0	1,765,708 444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238 0	0 0 0 0 0 0 0 0	

Sky Program	Campus	Object Category	Budget as of October 31, 2025	Budget Adjustments	Budget as of November 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Architect ( Engineer   0				November		Outstanding			
Furniture & Equip	Sky Program	General Contractor	0	0	0	0	0	0	(
Other Contingency			0	0	0	0	0	0	(
Contingency		Furniture & Equip		0				0	(
AVC Repairs & Upgrades		Other	69,109	0	69,109	0	69,109	0	(
ACC Repairs & Upgrades  And Re		Contingency		0	•	0		0	1
Architect / Engineer   7.00			69,109	0	69,109	0	69,109	0	
Fundame & Equip   7,920   0 7,920   0 7,920   0 7,920   0 8,242   0 8,242   0 8,242   0 8,242   0 8,242   0 8,242   0 8,242   0 8,242   0 8,242   0 8,242   0 8,242   0 8,242   0 8,242   0 8,242   0 8,242   0 8,242   0 8,242   0 8,242   0 8,242   0 8,243   0 8,253   0 8,253   0 8,253   0 8,253   0 8,253   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245   0 8,245	A/C Repairs & Upgrades	General Contractor	344,981	0	344,981	0	344,981	0	
Other Contingency   0				0	0	0	0	0	
Contingency		Furniture & Equip	7,920	0	7,920	0	7,920	0	
Memorial   Middle		Other	82,422	0	82,422	0	82,422	0	
Total - Landrum Middle		Contingency	0	0	0	0	0	0	
Middle School   General Contractor			435,323	0	435,323	0	435,323	0	
Middle School   General Contractor		Total - Landrum Middle	3,733,871	0	3,733,871	0	3,733,871	0	
Architect   Engineer   810,931   0   810,931   0   810,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,931   0   610,	Memorial		<i>'</i>		-,,-		, ,		
Furniture & Equip Other   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   140,385   0   1	Middle School	General Contractor	6,690,812	0	6,690,812	0	6,690,812	0	
Furthure & Equip Other   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   140,388   0   14				0				0	
Confingency   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0   278,497   0		Furniture & Equip	2,632	0	2,632	0	2,632	0	
Expiring Life Cycles   243,065   243,065   0   243,065   0   0   0   0   0   0   0   0   0			140,388	0	140,388	0	140,388	0	
Moving Costs		Contingency	278,497	0	278,497	0	278,497	0	
Competition Field   General Contractor		Expiring Life Cycles	243,065		243,065	0	243,065	0	
Competition Field & General Contractor		Moving Costs	11,363	0	11,363	0	11,363	0	
Architect / Engineer   46,470   0   46,470   0   46,470   0   0   0   0   0   0   0   0   0			8,177,688	0	8,177,688	0	8,177,688	0	
Architect / Engineer   46,470   0   46,470   0   46,470   0   0   0   0   0   0   0   0   0	Competition Field	General Contractor	450 699	0	450 699	0	450 699	0	
Furniture & Equip Other   3,520   0   3,520   0   3,520   0   0   0   0   0   0   0   0   0				0				0	
Other	a mask							-	
Safety & General Contractor   0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0				0	3.520			0	
Safety & General Contractor				0		0		0	
Securify Pkg   Architect / Engineer   13,714   0   13,714   0   0   0   0   0   0   0   0   0		g,	500,689		500,689		500,689		
Security Pkg   Architect / Engineer Furniture & Equip   0   0   0   0   0   0   0   0   0	Safety &	General Contractor	0	0	0	0	0	0	
Furniture & Equip   0   0   0   0   0   0   0   0   0									
Other Contingency         1,174         0         1,174         0         1,174         0         1,174         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         14,888         0         14,888         0         14,888         0         14,888         0         14,888         0         14,888         0         14,888         0         14,888         0         14,888         0         14,888         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0<	occurry r kg							•	
Contingency			1 174		1 174		1 174	-	
Total - Memorial Middle									
Northbrook   Middle School   General Contractor   11,081,130   0   11,081,130   0   11,081,130   0   0   11,081,130   0   0   0   0   0   0   0   0   0		containing of the containing o							
Northbrook   Middle School   General Contractor   11,081,130   0   11,081,130   0   11,081,130   0   0   11,081,130   0   0   0   0   0   0   0   0   0		Total - Memorial Middle	8.693.265	0	8.693.265	0	8.693.265	0	
System Upgrades			<i>'</i>		, ,		, ,		
Furniture & Equip Other 147,629 0 147,629 0 0 147,629 0 0 147,629 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0					, ,			0	
Other Contingency         147,629         0         147,629         0         147,629         0         147,629         0         147,629         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0	System Upgrades							-	
Contingency   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0				0	40,200	0		0	
Expiring Life Cycles   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,948   0   179,9					147,629			-	
Moving Costs   88,630   0   88,630   0   88,630   0			•				•	•	
Competition Field   General Contractor   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   532,355   0   5									
Competition Field & Track         General Contractor         532,355         0         532,355         0         532,355         0           A Track Furniture & Equip Other         30,039         0         30,039         0         30,039         0         30,039         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0		Moving Costs							
& Track         Architect / Engineer         30,039         0         30,039         0         30,039         0         30,039         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0<			12,339,434	0	12,339,434	0	12,339,434	0	
& Track         Architect / Engineer         30,039         0         30,039         0         30,039         0         30,039         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0<	Competition Field	General Contractor	532,355	0	532,355	0	532,355	0	
Furniture & Equip 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0		Architect / Engineer		0		0		0	
Other         4,333         0         4,333         0         4,333         0           Contingency         0         0         0         0         0         0         0           566,727         0         566,727         0         566,727         0         566,727         0									
Contingency 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0			4,333	0	4,333	0	4,333	0	
566,727 0 566,727 0 566,727 0			0	0	0	0	0	0	
Total - Northbrook Middle 12 906 161 0 12 906 161 0 12 906 161 0 12 906 161 0			566,727	0	566,727	0	566,727	0	
		Total - Northbrook Middle	12,906,161	0	12,906,161	0	12,906,161	0	

Category   October 31, 2025   Adjustments   November 30, 2025   Contract   Expenditure   Payable   Remain   R	Spring Branch Middle School Ger System Upgrades Arcl	Category		Adjustments		Contract			Balance Remainir
November   November	Middle School Ger System Upgrades Arcl Furn		October 31, 2023		November 30, 2023		Experioliture	Payable	Remainii
Spring Branch	Middle School Ger System Upgrades Arcl Furn	neral Contractor		HOVOITIBOI	l l	Outstariding			
Middle School   General Contractor   10,111,496   0   10,111,496   0   0   10,111,496   0   0   10,111,496   0   10,111,496   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,460   0   24,	Middle School Ger System Upgrades Arcl Furn	neral Contractor							
Architect   Engineer   78,0927   0   728,027   0   728,027   0   728,027   0   728,027   0   0   0   0   0   0   0   0   0	System Upgrades Arcl		10.111.496	0	10.111.496	0	10.111.496	0	
Furniture & Equip	Fun	hitect / Engineer						0	
Other								•	
Contingency   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91.705   0   91						•		•	
Expiring Life Cycles   155,107   0   155,107   0   155,107   0   150,107   0   150,107   0   150,107   0   150,107   0   150,107   0   150,107   0   150,107   0   150,107   0   150,107   0   150,107   0   150,107   0   150,107   0   150,107   0   150,107   0   150,107   0   150,107   0   150,107   0   150,107   0   0   0   0   0   0   0   0   0								•	
Moving Costs	Cor	iningency		-				•	
11,687,940   0   11,687,940   0   11,687,940   0   11,687,940   0   0   0   0   0   0   0   0   0				-				•	
Ampelition Field   General Contractor	Mov	ving Costs							
& Track         Architect / Engineer Furniture & Equip Outer         32,801 Outer Outer Outer         0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0			11,667,940	0	11,667,940	0	11,667,940	0	
& Track         Architect / Engineer Furniture & Equip Outer         32,801 Outer Outer Outer         0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Competition Field Co.	noral Contractor	440.450	0	440.450	0	440.450	0	
Furniture & Equip								-	
Other Contingency   16,077   0   16,077   0   0   0   0   0   0   0   0   0				-				•	
Contingency								-	
Middle School   Total - Spring Branch Middle   12,166,068   0   12,166,068   0   12,166,068   0   0   12,166,068   0   0   0   0   0   0   0   0   0									
Total - Spring Branch Middle	Cor	ntingency			- U		U U		
Spring Forest   Middle School   General Contractor			498,128	0	498,128	0	498,128	0	
Spring Forest   Middle School   General Contractor	Tot	al - Spring Branch Middle	12.166.068	0	12.166.068	0	12.166.068	0	
Architect   Engineer   748,509   0   748,509   0   748,509   0   0   0   0   0   0   0   0   0	Spring Forest	- In the second	, ,		,,		, ,		
Architect   Engineer   748,509   0   748,509   0   748,509   0   0   0   0   0   0   0   0   0	Middle School Ger	neral Contractor	9,020,528	0	9,020,528	0	9,020,528	0	
Furniture & Equip	Arc	hitect / Engineer		0	748,509	0		0	
Other   S8,259   0   S8,259   0   S8,259   0   S8,259   0   Contingency   S9,131   0   S9,131								0	
Contingency   337,520   0   337,520   0   337,520   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   559,131   0   0   0   0   0   0   0   0   0							58 259	0	
Expiring Life Cycles   559,131   0   559,131   0   599,131   0   0   0   0   0   0   0   0   0								•	
Moving Costs   99.374   0   90.374   0   90.374   0								-	
Gym Floor   General Contractor   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800   0   97,800									
Gym Floor   General Contractor   97,800   0   97,800   0   97,800   0   0   0   0   0   0   0   0   0	IVION	ving Costs							
Architect / Engineer			10,814,321	0	10,814,321	0	10,814,321	0	
Architect / Engineer	Gym Floor Ger	neral Contractor	97.800	0	97 800	0	97 800	0	
Furniture & Equip   0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0								-	
Other Contingency								-	
Contingency				•				•	
100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0   100,307   0									
Multi-Purpose   General Contractor   450,199   0   450,199   0   34,012   0   34,012   0   0   0   0   0   0   0   0   0	Cor	ntingency							
& Track         Architect / Engineer Furniture & Equip (Other Furniture & Equip)         34,012 (Other Furniture & Equip)         0 (Other Furniture			100,007	· ·	100,507	O	100,507	O	
& Track         Architect / Engineer Furniture & Equip         34,012         0         34,012         0         34,012         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0	Competition Field Ger	neral Contractor	450,199	0	450,199	0	450,199	0	
Furniture & Equip   0   0   0   0   0   0   0   0   0								0	
Other   Contingency   16,641   0   16,641   0   16,641   0   0   0   0   0   0   0   0   0								-	
Contingency   0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0			•		•		•	•	
Multi-Purpose   General Contractor   61,080   0   61,080   0   61,080   0   0   61,080   0   0   61,080   0   0   61,080   0   0   61,080   0   0   61,080   0   0   61,080   0   0   0   0   0   0   0   0   0			-	-	· ·			-	
Multi-Purpose   General Contractor   61,080   0   61,080   0   61,080   0     Sport Court   Architect / Engineer   5,500   0   5,500   0   5,500   0     Furniture & Equip   0   0   0   0   0   0     Other   0   0   0   0   0   0   0     Contingency   0   0   0   0   0   0     Contingency   0   0   0   0   0   0     Total - Spring Forest Middle   11,482,060   0   11,482,060   0     Spring Oaks   Middle     Ompetition Field   General Contractor   515,985   0   515,985   0     & Architect / Engineer   30,039   0   30,039   0     Furniture & Equip   0   0   0   0   0     Other   5,057   0   5,057   0   5,057   0     Contingency   0   0   0   0   0     Other   5,057   0   5,057   0   5,057   0     Contingency   0   0   0   0   0     Contingency   0   0   0     Contingency   0   0     Contingency   0   0     Contingency   0     Contingency   0	Col	lungency					U U		
Sport Court			555,552	ŭ	000,002	· ·	000,002	ŭ	
Furniture & Equip   0   0   0   0   0   0   0   0   0	Multi-Purpose Ger	neral Contractor	61,080	0	61,080	0	61,080	0	
Furniture & Equip   0   0   0   0   0   0   0   0   0	Sport Court Arc	hitect / Engineer	5,500	0	5,500	0	5,500	0	
Other Contingency         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0				0		0		0	
Contingency   0   0   0   0   0   0   0   0   0			0	0				0	
Total - Spring Forest Middle									
Total - Spring Forest Middle	001	, , , , , , , , , , , , , , , , , , ,	66,580		66,580		66,580		
Spring Oaks Middle ompetition Field of Architect / Engineer Furniture & Equip									
Middle           ompetition Field         General Contractor         515,985         0         515,985         0         515,985         0         515,985         0         515,985         0         50,039         0         30,039         0         30,039         0         30,039         0         30,039         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0		al - Spring Forest Middle	11,482,060	0	11,482,060	0	11,482,060	0	
ompetition Field         General Contractor         515,985         0         515,985         0         515,985         0           & Track         Architect / Engineer         30,039         0         30,039         0         30,039         0           Furniture & Equip         0         0         0         0         0         0         0           Other         5,057         0         5,057         0         5,057         0         0           Contingency         0         0         0         0         0         0									
& Track         Architect / Engineer         30,039         0         30,039         0         30,039         0         30,039         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0<		neral Contractor	515 985	0	515 985	0	515 985	0	
Furniture & Equip     0     0     0     0     0     0       Other     5,057     0     5,057     0     5,057     0     5,057     0       Contingency     0     0     0     0     0     0     0	Competition Field Ger							-	
Other         5,057         0         5,057         0         5,057         0           Contingency         0         0         0         0         0         0				-				•	
Contingency 0	& Track Arcl	niture & Equin							
	& Track Arcl Furi		-	-				-	
	& Track Arcl Furi Oth	er	5,057	0	5,057	0	5,057	0	

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Campao	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
	- Catagory	0010201 01, 2020	November	110101111111111111111111111111111111111	Outstanding	Exponentaro		1 (011)
Renovations	General Contractor	7,284,428	0	7,284,428	0	7,284,428	0	
rtonovationo	Architect / Engineer	786.330	0	786.330	0	786.330	0	
	Furniture & Equip	0.00,000	0	700,000	0	700,000	0	
	Other	271,932	0	271,932	0	271,932	0	
			-					
	Contingency	194,418	0	194,418	0	194,418	0	
	Expiring Life Cycles	250,000	0	250,000	0	250,000	0	
	Moving Costs	100,365	0	100,365	0	100,365	0	
		8,887,473	0	8,887,473	0	8,887,473	0	
	Total - Spring Oaks Middle	9,438,554	0	9,438,554	0	9,438,554	0	
Spring Woods Middle								
Renovations	General Contractor	5,760,337	0	5,760,337	0	5,760,337	0	
	Architect / Engineer	840,331	0	840,331	0	840,331	0	
	Furniture & Equip	45,194	0	45,194	0	45,194	0	
	Other	133,751	0	133,751	0	133,751	0	
	Contingency	180,758	0	180,758	0	180,758	0	
	Expiring Life Cycles	250,000	0	250,000	0	250,000	0	
	Moving Costs	36,584	0	36,584	0	36,584	0	
	Moving Costs	7,246,955	0	7,246,955	0	7,246,955	0	
Track	General Contractor	0	0	0	0	0	0	
	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	9,985	0	9,985	0	9,985	0	
	Contingency	0	0	0	0	0	0	
	- 3 ,	9,985	0	9,985	0	9,985	0	
Competition Field	General Contractor	547,980	0	547,980	0	547,980	0	
& Track	Architect / Engineer	30,039	0	30,039	0	30,039	0	
O HACK	Furniture & Equip	0,039	0	30,039	0	0,039	0	
		-		•				
	Other	4,597	0	4,597	0	4,597	0	
	Contingency	0	0	0	0	0	0	
		582,616	0	582,616	0	582,616	0	
Roof Replacement	General Contractor	1,521,809	0	1,521,809	0	1,521,809	0	
	Architect / Engineer	115,000	0	115,000	0	115,000	0	
	Furniture & Equip	. 0	0	0	0	0	0	
	Other	3,003	0	3,003	0	3,003	0	
	Contingency	0	0	0	0	0	0	
	Contingency	1,639,812	0	1,639,812	0	1,639,812	0	
aseball & Courtyard	General Contractor	0	0	0	0	0	0	
Upgrades	Architect / Engineer	5,920	0	5,920	0	5,920	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	0	0	0	0	0	0	
	Contingency	<u> </u>	0	0 5,920	0	0 5,920	0	
		5,920	U	3,920	0	3,920	U	
ulti-Purpose Room	General Contractor	0	0	0	0	0	0	
•	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip	77	0	77	0	77	0	
	Other	39,839	0	39,839	0	39,839	0	
	Contingency	0	0	00,000	0	00,000	ő	
	25angonoj	39,916	0	39,916	0	39,916	0	
	Total Curium Manda Middle	0.505.004	0	0.505.004	0	0.505.004	0	
	Total - Spring Woods Middle	9,525,204	0	9,525,204	0	9,525,204	0	

	Object Category	Budget as of October 31, 2025	Budget Adjustments November	Budget as of November 30, 2025	Encumbrance Contract Outstanding	Actual Expenditure	Retainage Payable	Balance Remaining
Bendwood	1	<u>'</u>		l l			I	
School	General Contractor	1.858.522	0	1,858,522	0	1,858,522	0	0
	Architect / Engineer	207,194	0	207,194	0	207,194	0	0
	Furniture & Equip	0	0	207,104	0	201,104	Ő	0
	Other	132,436	0	132,436	0	132,436	0	0
	Contingency	353,322	0	353,322	0	353,322	0	0
	Expiring Life Cycles	249,694	0	249,694	0	249,694	0	0
	Moving Costs	51,508	0	51,508	0	51,508	0	0
			_					
	Total - Bendwood School	2,852,676	0	2,852,676	0	2,852,676	0	0
Buffalo Creek							_	_
Elementary School	General Contractor	22,345	0	22,345	0	22,345	0	C
	Architect / Engineer	2,359	0	2,359	0	2,359	0	C
	Furniture & Equip	0	0	0	0	0	0	(
	Other	0	0	0	0	0	0	(
	Contingency	0	0	0	0	0	0	C
	Expiring Life Cycles	148,197	0	148,197	0	148,197	0	Ċ
	Moving Costs	140,107	0	140,107	0	0	0	(
	woring Costs	172,901	0	172,901	0	172,901	0	(
		172,901	U	172,301	U	172,901	U	'
D	0		_	4 057 765	_	4 057 700	_	_
Renovations	General Contractor	1,657,700	0	1,657,700	0	1,657,700	0	(
	Architect / Engineer	142,449	0	142,449	0	142,449	0	(
	Furniture & Equip	0	0	0	0	0	0	(
	Other	30,966	0	30,966	0	30,966	0	(
	Contingency	0	0	0	0	0	0	(
	Future Work	0	0	0	0	0	0	Ċ
	Moving Costs	22.298	0	22.298	0	22.298	0	Ċ
	Moving Costs	1,853,413	0	1,853,413	0	1,853,413	0	(
		1,000,410	Ü	1,000,410	· ·	1,000,410	Ŭ	·
	Total - Buffalo Creek Elementary	2,026,314	0	2,026,314	0	2,026,314	0	O
Bunker Hill	-	•						
Elementary School	General Contractor	2,285,408	0	2,285,408	0	2,285,408	0	(
	Architect / Engineer	348,377	0	348,377	0	348,377	0	(
	Furniture & Equip	0	ő	0	0	0,0,7	ő	Č
	Other	88,971	0	88,971	0	88,971	0	Č
	Contingency		0		0	65,711		(
	Contingency		U	65,711	U	00.711		
		65,711	_		_		0	
	Expiring Life Cycles	103,975	0	103,975	0	103,975	0	(
		103,975 15,011	0	103,975 15,011	0	103,975 15,011	0	(
	Expiring Life Cycles	103,975		103,975		103,975	0	(
	Expiring Life Cycles Moving Costs	103,975 15,011 2,907,453	0	103,975 15,011 2,907,453	0	103,975 15,011 2,907,453	0 0	(
Emergency Chiller	Expiring Life Cycles	103,975 15,011	0	103,975 15,011	0	103,975 15,011	0	(
Emergency Chiller Replacement	Expiring Life Cycles Moving Costs	103,975 15,011 2,907,453	0	103,975 15,011 2,907,453	0	103,975 15,011 2,907,453	0 0	(
	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer	103,975 15,011 2,907,453 147,952	0	103,975 15,011 2,907,453 147,952	0 0	103,975 15,011 2,907,453 147,952	0 0 0	
	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip	103,975 15,011 2,907,453 147,952 0	0 0 0 0	103,975 15,011 2,907,453 147,952 0	0 0 0 0 0	103,975 15,011 2,907,453 147,952 0	0 0 0 0 0 0	
	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other	103,975 15,011 2,907,453 147,952 0 0	0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0	0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0	0 0 0 0 0 0	
	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip	103,975 15,011 2,907,453 147,952 0 0 0	0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 0	0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0	0 0 0 0 0 0	(
	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other	103,975 15,011 2,907,453 147,952 0 0 0	0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0	0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0	0 0 0 0 0 0 0	
Replacement	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other	103,975 15,011 2,907,453 147,952 0 0 0	0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 0	0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0	0 0 0 0 0 0 0	
Replacement  Cedar Brook	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency  Total - Bunker Hill Elementary	103,975 15,011 2,907,453 147,952 0 0 0 0 147,952 3,055,405	0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 0 147,952 3,055,405	0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 0 147,952 3,055,405	0 0 0 0 0 0 0 0 0	
Replacement  Cedar Brook	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency  Total - Bunker Hill Elementary  General Contractor	103,975 15,011 2,907,453 147,952 0 0 0 0 147,952 3,055,405	0 0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 0 147,952 3,055,405	0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405	0 0 0 0 0 0 0 0 0	
Replacement  Cedar Brook	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency  Total - Bunker Hill Elementary  General Contractor Architect / Engineer	103,975 15,011 2,907,453 147,952 0 0 0 0 147,952 3,055,405	0 0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 0 147,952 3,055,405	0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405	0 0 0 0 0 0 0 0 0 0	
Replacement  Cedar Brook	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency  Total - Bunker Hill Elementary  General Contractor Architect / Engineer Furniture & Equip	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0	0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0	0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0	0 0 0 0 0 0 0 0 0	
Replacement  Cedar Brook	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency  Total - Bunker Hill Elementary  General Contractor Architect / Engineer	103,975 15,011 2,907,453 147,952 0 0 0 0 147,952 3,055,405	0 0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0	0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405	0 0 0 0 0 0 0 0 0 0	
Replacement  Cedar Brook	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency  Total - Bunker Hill Elementary  General Contractor Architect / Engineer Furniture & Equip	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0	0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0	0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0	0 0 0 0 0 0 0 0 0	
Replacement  Cedar Brook	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency  Total - Bunker Hill Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0	0 0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0	0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0	0 0 0 0 0 0 0 0 0 0	
Replacement  Cedar Brook	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency  Total - Bunker Hill Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0	0 0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 0 147,952 3,055,405 22,345 2,352 0 0	0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0	0 0 0 0 0 0 0 0 0 0	
Replacement  Cedar Brook	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency  Total - Bunker Hill Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0 0 0	0 0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0 0 180,634	0 0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0 0 180,634	0 0 0 0 0 0 0 0 0 0	
Replacement  Cedar Brook	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency  Total - Bunker Hill Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles	103,975 15,011 2,907,453  147,952 0 0 0 147,952  3,055,405  22,345 2,352 0 0 0 180,634	0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0 0 180,634	0 0 0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0 0 180,634	0 0 0 0 0 0 0 0 0	
Replacement	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency  Total - Bunker Hill Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles	103,975 15,011 2,907,453  147,952 0 0 0 147,952  3,055,405  22,345 2,352 0 0 0 180,634	0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0 0 180,634	0 0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0 0 180,634	0 0 0 0 0 0 0 0 0	
Replacement  Cedar Brook Elementary School	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency  Total - Bunker Hill Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs	103,975 15,011 2,907,453  147,952 0 0 147,952 3,055,405  22,345 2,352 0 0 0 180,634 0 205,331 652,087	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0 0 180,634 0 205,331	0 0 0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0 180,634 0 205,331	0 0 0 0 0 0 0 0 0 0	
Replacement  Cedar Brook Elementary School	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency  Total - Bunker Hill Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0 0 180,634 0 205,331	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0 0 180,634 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0 0 180,634 0 205,331	0 0 0 0 0 0 0 0 0 0	
Replacement  Cedar Brook Elementary School	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency  Total - Bunker Hill Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0 0 180,634 0 205,331 652,087 43,020 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0 0 180,634 0 205,331 652,087 43,020 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0 0 180,634 0 205,331 652,087 43,020 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	
Replacement  Cedar Brook Elementary School	Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer Furniture & Equip Other Contingency  Total - Bunker Hill Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  General Contractor Architect / Engineer	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0 0 180,634 0 205,331	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0 0 180,634 0 205,331 652,087 43,020	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	103,975 15,011 2,907,453 147,952 0 0 0 147,952 3,055,405 22,345 2,352 0 0 0 180,634 0 205,331 652,087 43,020	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	

Camaniia	Object	Budget as of	Budget	Budget as of	Гистина	Actual	Datainana	Dalamas
Campus					Encumbrance	Expenditure	Retainage	Balance
	Category	October 31, 2025	Adjustments November	November 30, 2025	Contract Outstanding	Expenditure	Payable	Remaining
			November		Outstanding		l.	
Renovations	General Contractor	2,435,684	0	2,435,684	0	2,435,684	0	C
Renovations	Architect / Engineer	318,698	0	318,698	0	318,698	0	C
		316,696	0	310,090		310,090	0	
	Furniture & Equip	•	-	-	0	-	•	C
	Other	49,166	0	49,166	0	49,166	0	C
	Contingency	0	0	0	0	0	0	C
	Future Work	0	0	0	0	0	0	C
	Moving Costs	14,421	0	14,421	0	14,421	0	C
		2,817,969	0	2,817,969	0	2,817,969	0	C
	Total - Cedar Brook Elementary	3,720,716	0	3,720,716	0	3,720,716	0	C
New	-					-		
Edgewood	General Contractor	15,562,472	0	15,562,472	0	15,562,472	0	C
Elementary School	Architect / Engineer	631,490	0	631,490	0	631,490	0	Ċ
Elementary ochoor	Furniture & Equip	557,110	0	557,110	0	557,110	0	(
	Other	306,376	0	306,376	0	306,376	0	(
							•	
	Contingency	16,385	0	16,385	0	16,385	0	(
	Expiring Life Cycles	23,556	0	23,556	0	23,556	0	(
	Moving Costs	59,382	0	59,382	0	59,382	0	(
		17,156,771	0	17,156,771	0	17,156,771	0	(
	Total - Edgewood Elementary	17,156,771	0	17,156,771	0	17,156,771	0	C
Old Edgewood								
<b>East Transition Campus</b>	General Contractor	501,209	0	501,209	0	501,209	0	(
68374	Architect / Engineer	85,870	0	85,870	0	85,870	0	(
	Furniture & Equip	0	0	0	0	0	0	(
	Other	111,564	0	111,564	0	111,564	0	(
		111,364	0	111,304	0	111,504	0	
	Contingency	-	•	•		•	•	C
	Expiring Life Cycles	426,312	0	426,312	0	426,312	0	C
	Moving Costs	0	0	0	0	0	0	(
		1,124,955	0	1,124,955	0	1,124,955	0	C
Future								
Demolition	General Contractor	0	0	0	0	0	0	(
	Architect / Engineer	0	0	0	0	0	0	(
	Furniture & Equip	0	0	0	0	0	0	(
	Other	0	0	0	0	0	0	(
	Contingency	0	0	0	0	0	0	Ċ
	3 ,	0	0	0	0	0	0	(
	Total - East Transition Campus	1,124,955	0	1,124,955	0	1,124,955	0	C
Frostwood	•	, ,		, ,,,,,,,		, ,		
Elementary School	General Contractor	19,555,174	0	19,555,174	0	19,555,174	0	(
,	Architect / Engineer	1,029,724	0	1,029,724	0	1,029,724	0	(
	Furniture & Equip	705,222	0	705,222	0	705,222	0	(
	Other	438,692	0	438,692	0	438.692	0	(
		The state of the s	-	· ·			ŭ	
	Contingency	0	0	0	0	100,000	0	(
	Expiring Life Cycles	100,000	0	100,000	0	100,000	0	(
	Moving Costs	171,871	0	171,871	0	171,871	0	(
		22,000,683	0	22,000,683	0	22,000,683	0	(
Renovations	General Contractor	138,403	0	138,403	0	138,403	0	(
	Architect / Engineer	8,438	0	8,438	0	8,438	0	(
	Furniture & Equip	0	0	0	0	0	0	
	Other	2,500	Õ	2,500	0	2,500	0	
	Contingency	0	0	0	0	0	0	
	Moving Costs	0	0	0	0	0	0	
	moving Oddio	149,341	0	149,341	0	149,341	0	
								,
		143,541	Ū	140,041	ŭ	,	-	
	Total - Frostwood Elementary	22,150,024	0	22,150,024	0	22,150,024	0	0

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
	Category	October 31, 2025	Adjustments November	November 30, 2025	Contract Outstanding	Expenditure	Payable	Remaining
Hollibrook		<u> </u>	November	J.	Odistanding		l l	
Elementary School	General Contractor	17,297,866	0	17,297,866	0	17,297,866	0	
	Architect / Engineer	911,971	0	911,971	0	911,971	0	
Replacement	Furniture & Equip	656,622	0	656,622	0	656,622	0	
	Other	278,339	0	278,339	0	278,339	0	
	Contingency	0	0	0	0	0	0	
	Expiring Life Cycles	32,109	0	32,109	0	32,109	0	
	Moving Costs	107,756	0	107,756	0	107,756	0	-
Housman	Total - Hollibrook Elementary	19,284,663	0	19,284,663	0	19,284,663	0	-
Elementary School	General Contractor	15.490.592	0	15.490.592	0	15.490.592	0	
	Architect / Engineer	1,060,018	0	1,060,018	0	1.060.018	0	
	Furniture & Equip	693,384	ő	693,384	ő	693,384	0	
	Other	454,206	0	454,206	0	454,206	0	
	Contingency	0	0	0	0	0	ő	
	Expiring Life Cycles	17,531	0	17,531	0	17,531	0	
	Moving Costs	118,972	0	118,972	0	118,972	0	
	Total - Housman Elementary	17,834,703	0	17,834,703	0	17,834,703	0	
Hunters Creek		<u> </u>		<u> </u>				
Elementary School CCTV	General Contractor	0	0	0	0	0	0	(
CCTV	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	52,346	0	52,346	0	52,346	0	
	Contingency	02,040	0	0	0	0	0	
	Moving Costs	0	0	0	0	0	0	
	Moving Costs	52,346	0		0	52,346	0	(
Renovations	General Contractor	176,424	0	176,424	0	176,424	0	(
rtonovationo	Architect / Engineer	10,585	0	10,585	0	10,585	0	
	Furniture & Equip	0	0	0,000	0	0,000	0	
	Other	0	0	0	0	0	0	
	Contingency	2,512	0	2,512	0	2,512	0	
	Moving Costs	2,3.2	0	2,0.2	0	2,0.2	0	
	mering decid	189,521	0	189,521	0	189,521	0	
System Upgrades	General Contractor	2,592,937	0	2,592,937	0	2,592,937	0	
Cystom opgrades	Architect / Engineer	155,576	0	155,576	0	155,576	0	
	Furniture & Equip	155,576	0	0	0	0	0	
	Other	17,836	0	17,836	0	17,836	0	
	Contingency	66,237	0	66,237	0	66,237	ő	
	Expiring Life Cycles	143,357	0	143,357	0	143,357	0	
	Moving Costs	29,754	0	29,754	0	29,754	ő	
	-	3,005,697	0	3,005,697	0	3,005,697	0	
	Total - Hunters Creek Elementary	3,247,564	0	3,247,564	0	3,247,564	0	
Meadow Wood		10.71- :	_	40.745 :	_	10 715 :	_	
Elementary School	General Contractor	13,715,453	0	13,715,453	0	13,715,453	0	
	Architect / Engineer	842,384	0	842,384	0	842,384	0	
	Furniture & Equip	754,565	0	754,565	0	754,565	0	
	Other	179,662	0	179,662	0	179,662	0	
	Contingency	0	0	0	0	0	0	
	Expiring Life Cycles Moving Costs	75,081 100,167	0	75,081 100,167	0	75,081 100,167	0	
	Total - Meadow Wood Elementary	15,667,312	0	15,667,312	0	15,667,312	0	

Campus	Object Category	Budget as of October 31, 2025	Budget Adjustments	Budget as of November 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Memorial Drive			November		Outstanding			
Elementary School								
System Upgrades	General Contractor	1,730,024	0	1,730,024	0	1,730,024	0	0
, ,	Architect / Engineer	110,441	0	110,441	0	110,441	0	0
	Furniture & Equip	0	0	0	0	0	0	0
	Other	44,189	0	44,189	0	44,189	0	C
	Contingency	63,603	0	63,603	0	63,603	0	C
	Expiring Life Cycles	98,931	0	98,931	0	98,931	0	C
	Moving Costs	25,000 2,072,188	0	25,000 2,072,188	0	25,000 2,072,188	0	C
Pavement Project	General Contractor	198,593	0	198,593	0	198,593	0	0
	Architect / Engineer	0	0	0	0	0	0	0
	Furniture & Equip	0	0	0	0	0	0	C
	Other	0	0	0	0	0	0	0
	Contingency Future Work	0	0	0	0	0	0	0
	Moving Costs	0	0	0	0	0	0	0
	MOVING COSIS	198,593	0	198,593	0	198,593	0	0
Drainage Improvement	General Contractor	0	0	0	0	0	0	0
	Architect / Engineer	0	0	0	0	0	0	0
	Furniture & Equip	0	0	0	0	0	0	0
	Other	100,000	0	100,000	0	100,000	0	0
	Contingency Future Work	0	0	0	0	0	0	0
	Moving Costs	0	0	0	0	0	0	0
	Moving Costs	100,000	0	100,000	0	100,000	0	0
	Total - Memorial Drive Elementary	2,370,781	0	2,370,781	0	2,370,781	0	0
Nottingham								
Elementary School	General Contractor	20,970	0	20,970	0	20,970	0	0
	Architect / Engineer	2,351 0	0	2,351 0	0	2,351 0	0	0
	Furniture & Equip Other	3,658	0	3,658	0	3,658	0	0
	Contingency	3,036	0	3,036	0	0,000	0	C
	Expiring Life Cycles	146,936	0	146,936	0	146,936	0	C
	Moving Costs	0	ő	0	0	0	0	Ö
	3	173,915	0	173,915	0	173,915	0	0
Renovations	General Contractor	869,849	0	869,849	0	869,849	0	C
	Architect / Engineer	52,638	0	52,638	0	52,638	0	C
	Furniture & Equip Other	0 11,432	0	0 11,432	0	0 11,432	0	0
	Contingency	11,432	0	11,432	0	11,432	0	0
	Future Work	0	0	0	0	0	0	C
	Moving Costs	5,568	0	5,568	0	5,568	0	0
	morning Goods	939,487	0	939,487	0	939,487	0	0
D: 01 :	Total - Nottingham Elementary	1,113,402	0	1,113,402	0	1,113,402	0	0
Pine Shadows Elementary School	General Contractor	15,887,489	0	15,887,489	0	15,887,489	0	C
,	Architect / Engineer	1,157,094	0	1,157,094	0	1,157,094	0	Ċ
	Furniture & Equip	933,452	0	933,452	0	933,452	0	C
	Other	494,331	0	494,331	0	494,331	0	(
	Contingency	6,771	0	6,771	0	6,771	0	(
	Expiring Life Cycles	51,944	0	51,944	0	51,944	0	(
	Moving Costs	146,175	0	146,175	0	146,175	0	(
	Total - Pine Shadows Elementary	18,677,256	0	18,677,256	0	18,677,256	0	C

November	Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Ridgerest   Elements School   General Contractor   15,413,760   0   15,413,760   0   15,413,760   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385   0   1,062,385		Category	October 31, 2025		November 30, 2025		Expenditure	Payable	Remaining
Elementary School   Remark   Contractor   15,413,760   0   15,413,760   0   15,413,760   Nchiter   10,02,385   0   10,02,385   0   10,02,385   Nchiter   10,02,385   0   10,02,385   0   10,02,385   Nchiter   10,02,385	idgecrest			November		Outstanding			
New   Furniture & Equip   575,787   0   575,787   0   208,804   0   208,804   0   208,804   0   208,804   0   208,804   0   208,804   0   208,804   0   208,804   0   208,804   0   208,804   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,646   0   24,		General Contractor	15,413,760	0	15,413,760	0	15,413,760	0	0
Other		Architect / Engineer	1,062,385	0	1,062,385	0	1,062,385	0	0
Contingency   73,740   0   73,740   0   73,740   0   24,846   0   24,846   0   24,846   0   24,846   0   24,846   0   24,846   0   24,846   0   24,846   0   24,846   0   24,846   0   24,846   0   24,846   0   24,846   0   24,846   0   24,846   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,	New	Furniture & Equip	575,787	0		0	575,787	0	0
Expiring Life Cycles   24,646   0   24,646   0   24,646   Moving Costs   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0   123,231   0				0		-		0	0
Moving Costs   123,231   0   123,231   0   123,231								0	0
Total - Ridgecrest Elementary   17,480,353   0   17,480,353   0   17,480,353   0   17,480,353   0   17,480,353   0   17,480,353   0   17,480,353   0   17,480,353   0   17,480,353   0   17,21,496   0   0   1,721,496   0   0   0   0   0   0   0   0   0								0	0
Rumal Creek   Elementary School   General Contractor   1,721,496   0   1,721,496   0   1,721,496   0   1,721,496   0   1,721,496   0   1,721,496   0   1,721,496   0   1,721,496   0   1,721,496   0   1,721,496   0   1,721,496   0   1,721,496   0   1,721,496   0   1,721,496   0   1,721,496   0   1,721,496   0   1,721,496   0   1,721,496   0   1,721,496   0   1,721,496   0   0   0   0   0   0   0   0   0	l	Moving Costs	123,231	0	123,231	0	123,231	0	0
Elementary School   General Contractor		Total - Ridgecrest Elementary	17,480,353	0	17,480,353	0	17,480,353	0	0
Architect / Engineer   221,631   0   221,631   0   221,631   0   0   0   0   0   0   0   0   0		Canaval Cantrastan	4 704 406	0	4 704 406	0	1 701 106	0	0
System Upgrades								0	0
Other								0	0
Contingency   0					· ·			0	0
Expiring Life Cycles								0	0
Moving Costs			62.698	-	-			0	Ő
April Storm Damage   General Contractor   172,110   0   172,110   0   172,110   0   172,110   0   172,110   0   172,110   0   172,110   0   172,110   0   172,110   0   172,110   0   0   0   0   0   0   0   0   0					•		· ·	0	0
Architect / Engineer   0		3	2,037,883	0	2,037,883	0	2,037,883	0	0
Architect / Engineer   0	Storm Damage	General Contractor	172 110	n	172 110	0	172 110	0	0
Furniture & Equip   0					•			0	0
Other Contingency         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         172,110         0         172,110         0         172,110         0         172,110         0         172,110         0         172,110         0         172,110         0         172,110         0         172,110         0         172,110         0         172,110         0         20,853,694         0         20,853,694         0         20,853,694         0         20,853,694         0         20,851         0         15,561         0         15,561         0         15,561         0         15,561         0         15,561         0         14,874         1         0			Ö	-	Ö			Ö	Ö
Contingency			0	0	0	0	0	0	0
Replacement   General Contractor   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853,694   0   20,853   0   20,853   0   20,853   0   20,853   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0   20,854   0			0	0	0	0	0	0	0
Architect / Engineer		<i>5</i>	172,110	0	172,110	0	172,110	0	0
Architect / Engineer	enlacement	General Contractor	20 853 694	0	20 853 694	0	20 853 694	0	0
Furniture & Equip   750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641   0 750,641								0	0
Other Contingency         487,451 0 487,451 0 487,451 0 487,451 0 487,451 0 487,451 0 440,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 40,640 0 4				0		0		0	0
Expiring Life Cycles   22,350   0   22,350   0   22,350   0   22,350   0   22,350   0   104,857   0   104,857   0   104,857   0   104,857   0   104,857   0   104,857   0   104,857   0   104,857   0   104,857   0   104,857   0   104,857   0   104,857   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618   0   24,618			487,451	0	487,451	0	487,451	0	0
Moving Costs   104,857   0   104,857   0   104,857   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0   23,410,145   0	,	Contingency	40,640	0	40,640	0	40,640	0	0
Total - Rummel Creek Elementary   25,620,138   0   25,620,138   0   25,620,138	1	Expiring Life Cycles	22,350	0	22,350	0	22,350	0	0
Total - Rummel Creek Elementary   25,620,138   0   25,620,138   0   25,620,138	ļ	Moving Costs						0	0
Shadow Oaks   Elementary School   General Contractor			23,410,145	0	23,410,145	0	23,410,145	0	0
Fementary School   General Contractor		Total - Rummel Creek Elementary	25,620,138	0	25,620,138	0	25,620,138	0	0
Furniture & Equip         678,489         0         678,489         0         678,489           Other         167,996         0         167,996         0         167,996           Contingency         0         0         0         0         0           Expiring Life Cycles         22,691         0         22,691         0         22,691           Moving Costs         152,060         0         152,060         0         152,060           17,508,650         0         17,508,650         0         17,508,650		General Contractor	15,518,935	0	15,518,935	0	15,518,935	0	0
Other         167,996         0         167,996         0         167,996           Contingency         0         0         0         0         0           Expiring Life Cycles         22,691         0         22,691         0         22,691         0         22,691           Moving Costs         152,060         0         152,060         0         152,060         0         152,060           17,508,650         0         17,508,650         0         17,508,650         0         17,508,650	<del>-</del>	Architect / Engineer	968,479	0	968,479	0	968,479	0	0
Contingency         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         22,691         0         22,691         0         22,691         0         152,060         0         152,060         0         152,060         0         152,060         0         17,508,650         0         17,508,650         0         17,508,650         0         17,508,650         0         17,508,650         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0	1	Furniture & Equip	678,489	0	678,489	0	678,489	0	0
Expiring Life Cycles         22,691         0         22,691         0         22,691           Moving Costs         152,060         0         152,060         0         152,060           17,508,650         0         17,508,650         0         17,508,650		Other	167,996	0	167,996		167,996	0	0
Moving Costs         152,060         0         152,060         0         152,060           17,508,650         0         17,508,650         0         17,508,650			•		•		•	0	0
17,508,650								0	0
	l	Moving Costs						0	0
Desking Lat Canasal Contractor			17,508,650	0	17,508,650	0	17,508,650	0	0
Parking Lot General Contractor U U U U U U	arking Lot	General Contractor	0	0	0	0	0	0	0
Architect / Engineer 10,400 0 10,400 0 10,400		Architect / Engineer						0	0
Furniture & Equip 0 0 0 0 0			0	0	0		0	0	0
Other 6,000 0 6,000 0 6,000								0	0
Contingency 0 0 0 0 0 0 16.400 16.400		Contingency			•			0	0
16,400 0 16,400 0 16,400			10,400	Ü	10,400	0	10,400	U	U
Total - Shadow Oaks Elementary 17,525,050 0 17,525,050 0 17,525,050		Total - Shadow Oaks Elementary	17,525,050	0	17,525,050	0	17,525,050	0	0
Sherwood Elementary School General Contractor 0 0 0 0 0		General Contractor	n	n	n	n	n	0	0
Architect / Engineer 0 0 0 0 0 0								0	0
Furniture & Equip 0 0 0 0 0								0	0
Other 0 0 0 0 0			-		-			0	C
Contingency 19,654 0 19,654 0 19,654			•	•	•		-	ő	Č
Expiring Life Cycles 218,778 0 218,778 0 218,778								0	Ö
Moving Costs 0 0 0 0 0								Ő	0
238,432 0 238,432 0 238,432		-	238,432		238,432		238,432	0	0

Campus	Object Category	Budget as of October 31, 2025	Budget Adjustments November	Budget as of November 30, 2025	Encumbrance Contract Outstanding	Actual Expenditure	Retainage Payable	Balance Remaining
Roof	General Contractor	303.126	0	303.126	0	303.126	0	0
	Architect / Engineer	25,200	0	25,200	0	25,200	0	0
	Furniture & Equip	20,200	0	0	0	0	0	Ö
	Other	3,465	0	3,465	0	3,465	0	Ö
	Contingency	0,400	0	0,400	0	0,400	0	Ö
	Contingency	331,791	0		0	331,791	0	0
Renovations	General Contractor	1,405,354	0	1,405,354	0	1,405,354	0	0
Renovations			0		0		0	0
	Architect / Engineer Furniture & Equip	85,831 0	0	85,831 0	0	85,831 0	0	0
	Other	23,587	0	23,587	0	23,587	0	0
	Contingency	23,307	0	23,367	0	23,307	0	(
		93	0	93	0	93	0	C
	Moving Costs	1,514,865	0		0	1,514,865	0	(
	Total Observed Florentees	0.005.000	•	0.005.000	•	0.005.000	•	
Spring Branch	Total - Sherwood Elementary	2,085,088	0	2,085,088	0	2,085,088	0	0
Elementary School	General Contractor	16,518,045	0	16,518,045	0	16,518,045	0	0
	Architect / Engineer	986,649	0	986,649	0	986,649	0	(
	Furniture & Equip	635,493	0	635,493	0	635,493	0	(
	Other	245,196	0	245,196	0	245,196	0	(
	Contingency	69,229	0	69,229	0	69,229	0	(
	Expiring Life Cycles	0	0	. 0	0	0	0	(
	Moving Costs	86,737	0	86,737	0	86,737	0	
	Total - Spring Branch Elementary	18,541,349	0	18,541,349	0	18,541,349	0	(
Spring Shadows								
Elementary School	General Contractor	1,550,882	0	1,550,882	0	1,550,882	0	(
	Architect / Engineer	273,040	0	273,040	0	273,040	0	(
	Furniture & Equip	0	0	0	0	0	0	(
	Other	55,436	0	55,436	0	55,436	0	(
	Contingency	30,290	0	30,290	0	30,290	0	(
	Expiring Life Cycles	196,988	0	196,988	0	196,988	0	(
	Moving Costs	0	0	0	0	0	0	(
	Total - Spring Shadows Elementary	2,106,636	0	2,106,636	0	2,106,636	0	C
Terrace								
Elementary School	General Contractor	1,456,210	0	1,456,210	0	1,456,210	0	(
	Architect / Engineer		0	143,805	0	143,805	•	(
		143,805	U	1.10,000		170,000	0	
	Furniture & Equip	143,805 0	Ö	0	0	0	0	(
	Furniture & Equip Other	0 35,695						(
		0	0	0	0	0	0	(
	Other	0 35,695	0	0 35,695	0	0 35,695	0	( (
	Other Contingency	0 35,695 23,631	0	0 35,695 23,631	0 0 0	0 35,695 23,631	0 0 0	( ( ( (
	Other Contingency Expiring Life Cycles	0 35,695 23,631 221,254	0 0 0	0 35,695 23,631 221,254	0 0 0 0	0 35,695 23,631 221,254	0 0 0	( ( (
Thornwood Elementary School	Other Contingency Expiring Life Cycles Moving Costs  Total - Terrace Elementary	0 0 35,695 23,631 221,254 0 1,880,595	0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595	0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595	0 0 0 0 0	( ( ( ( (
Thornwood Elementary School	Other Contingency Expiring Life Cycles Moving Costs  Total - Terrace Elementary  General Contractor	0 35,695 23,631 221,254 0 1,880,595	0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595	0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595	0 0 0 0 0	( ( ( (
	Other Contingency Expiring Life Cycles Moving Costs  Total - Terrace Elementary  General Contractor Architect / Engineer	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366	0 0 0 0 0	0 35,695 23,631 221,254 0 <b>1,880,595</b> 1,051,925 78,366	0 0 0 0 0 0	0 35,695 23,631 221,254 0 <b>1,880,595</b> 1,051,925 78,366	0 0 0 0 0	(
	Other Contingency Expiring Life Cycles Moving Costs  Total - Terrace Elementary  General Contractor Architect / Engineer Furniture & Equip	0 0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0	0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0	0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0	0 0 0 0 0	( ( ( ( ( ( ( ( ( ( ( ( ( ( ( ( ( ( (
	Other Contingency Expiring Life Cycles Moving Costs  Total - Terrace Elementary  General Contractor Architect / Engineer Furniture & Equip Other	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260	0 0 0 0 0 0	0 35,695 23,631 221,254 0 <b>1,880,595</b> 1,051,925 78,366 0 9,260	0 0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260	0 0 0 0 0 0	
	Other Contingency Expiring Life Cycles Moving Costs  Total - Terrace Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0	0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0	0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0	0 0 0 0 0 0	1
	Other Contingency Expiring Life Cycles Moving Costs  Total - Terrace Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376	0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376	0 0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376	0 0 0 0 0 0	
	Other Contingency Expiring Life Cycles Moving Costs  Total - Terrace Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0	0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0	0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0	0 0 0 0 0 0	
Elementary School	Other Contingency Expiring Life Cycles Moving Costs  Total - Terrace Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376	0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376	0 0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376	0 0 0 0 0 0	
Elementary School  Treasure Forest	Other Contingency Expiring Life Cycles Moving Costs  Total - Terrace Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs	1,309,631	0 0 0 0 0 0 0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 704	0 0 0 0 0 0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 704	0 0 0 0 0 0	
Elementary School	Other Contingency Expiring Life Cycles Moving Costs  Total - Terrace Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  Total - Thornwood Elementary  General Contractor	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 704 1,309,631	0 0 0 0 0 0 0 0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 704 1,309,631	0 0 0 0 0 0 0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 704 1,309,631	0 0 0 0 0 0 0 0 0 0 0 0 0	
Elementary School  Treasure Forest	Other Contingency Expiring Life Cycles Moving Costs  Total - Terrace Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  Total - Thornwood Elementary  General Contractor Architect / Engineer	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 704 1,309,631	0 0 0 0 0 0 0 0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 704 1,309,631	0 0 0 0 0 0 0 0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 704 1,309,631	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	
Elementary School  Treasure Forest	Other Contingency Expiring Life Cycles Moving Costs  Total - Terrace Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  Total - Thornwood Elementary  General Contractor Architect / Engineer Furniture & Equip	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 704 1,309,631 20,970 2,309 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 704 1,309,631 20,970 2,309 0	0 0 0 0 0 0 0 0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 704 1,309,631 20,970 2,309 0	0 0 0 0 0 0 0 0 0 0 0 0	
Elementary School  Treasure Forest	Other Contingency Expiring Life Cycles Moving Costs  Total - Terrace Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  Total - Thornwood Elementary  General Contractor Architect / Engineer Furniture & Equip Other	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 704 1,309,631	0 0 0 0 0 0 0 0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 704 1,309,631 20,970 2,309 0 1,813	0 0 0 0 0 0 0 0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 704 1,309,631 20,970 2,309 0 1,813	0 0 0 0 0 0 0 0 0 0 0 0 0	
Elementary School  Treasure Forest	Other Contingency Expiring Life Cycles Moving Costs  Total - Terrace Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  Total - Thornwood Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency Contingency	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 704 1,309,631 20,970 2,309 0 1,813	0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 7,376 7,309 20,970 2,309 0 1,813 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 704 1,309,631 20,970 2,309 0 1,813 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0	
Elementary School  Treasure Forest	Other Contingency Expiring Life Cycles Moving Costs  Total - Terrace Elementary  General Contractor Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs  Total - Thornwood Elementary  General Contractor Architect / Engineer Furniture & Equip Other	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 1,309,631 20,970 2,309 0 1,813	0 0 0 0 0 0 0 0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 704 1,309,631 20,970 2,309 0 1,813	0 0 0 0 0 0 0 0 0 0 0 0 0	0 35,695 23,631 221,254 0 1,880,595 1,051,925 78,366 0 9,260 0 169,376 704 1,309,631 20,970 2,309 0 1,813	0 0 0 0 0 0 0 0 0 0 0 0 0	

Campus	Object Category	Budget as of October 31, 2025	Budget Adjustments	Budget as of November 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
	outage. y	00.020. 01, 2020	November	110101111111111111111111111111111111111	Outstanding	Experiantare	. 4,42.0	- tomaning
Renovations	General Contractor	1,536,502	0	1,536,502	0	1,536,502	0	0
renovations	Architect / Engineer	143,960	0	143,960	0	143,960	0	0
	Furniture & Equip	143,300	0	143,300	0	143,300	0	0
	Other	227,734	0	227,734	0	227,734	0	0
	Contingency	227,734	0	1227,734	0	0	0	0
	Future Work	21.379	0	21.379	0	21.379	0	0
	Moving Costs	15,798	0	15,798	0	15,798	0	0
	WOVING COSts	1,945,373	0	1,945,373	0	1,945,373	0	0
Valley Oaks	Total - Treasure Forest Elementary	2,150,060	0	2,150,060	0	2,150,060	0	0
Elementary School	General Contractor	18,960,183	0	18,960,183	0	18,960,183	0	0
-	Architect / Engineer	1,198,489	0	1,198,489	0	1,198,489	0	0
	Furniture & Equip	717,063	0	717,063	0	717,063	0	0
	Other	276,674	0	276,674	0	276,674	0	0
	Contingency	0	0	. 0	0	0	0	0
	Expiring Life Cycles	40,134	0	40,134	0	40,134	0	0
	Moving Costs	97,308	0	97,308	0	97,308	0	0
	Total - Valley Oaks Elementary	21,289,851	0	21,289,851	0	21,289,851	0	0
Westwood	•			, ,	-			
Elementary School	General Contractor	14,962,415	0	14,962,415	0	14,962,415	0	0
New Campus	Architect / Engineer	860,846	0	860,846	0	860,846	0	0
	Furniture & Equip	634,728	0	634,728	0	634,728	0	0
	Other	188,292	0	188,292	0	188,292	0	0
	Contingency	0	0	0	0	0	0	0
	Expiring Life Cycles	61,079	0	61,079	0	61,079	0	0
	Moving Costs	49,192	0	49,192	0	49,192	0	0
	Total - Westwood Elementary New Campus	16,756,552	0	16,756,552	0	16,756,552	0	0
West Support Center								
Old Westwood	General Contractor	876,210	0	876,210	0	876,210	0	0
Elementary School	Architect / Engineer	73,116	0	73,116	0	73,116	0	0
	Furniture & Equip	0	0	0	0	0	0	0
	Other	52,244	0	52,244	0	52,244	0	0
	Contingency	20,047	0	20,047	0	20,047	0	0
	Future Work	89,209	0	89,209	0	89,209	0	0
	Moving Costs	0	0	0	0	0	0	0
		1,110,826	0	1,110,826	0	1,110,826	0	0
Renovation to	General Contractor	521,544	0	521,544	0	521,544	0	0
Support SBEC Move	Architect / Engineer	0	0	0	0	0	0	0
	Furniture & Equip	0	0	0	0	0	0	0
	Other	0	0	0	0	0	0	0
	Contingency	0	0	0	0	0	0	0
		521,544	0	521,544	0	521,544	0	0
	Total - West Support Center	1,632,370	0	1,632,370	0	1,632,370	0	0
Wilchester	Octobril Octobritor	45.005.407		45.005.407		45.005.407		0
Elementary School	General Contractor	15,085,467	0	15,085,467	0	15,085,467	0	
	Architect / Engineer	923,609	0	923,609	0	923,609	0	0
Library System Upgrades		747,334	0	747,334	0	747,334	0	0
	Other	347,751	0	347,751	0	347,751	0	0
	Contingency	0	0	0	0	0	0	0
	Expiring Life Cycles	50,000	0	50,000	0	50,000	0	0
	Moving Costs	99,827 17,253,988	0	99,827 17,253,988	0	99,827 17,253,988	0	0
		17,253,988	U	17,253,988	0	17,200,988	U	U
	Total - Wilchester Elementary	17,253,988	0	17,253,988	0	17,253,988	0	0
	*							

Woodview Elementary School	Category	October 31, 2025	Adjustments November	November 30, 2025	Contract Outstanding	Expenditure	Payable	Remaining
Elementary School					Outstanding	<u> </u>		
	General Contractor	2,578,733	0	2,578,733	0	2,578,733	0	0
A	Architect / Engineer	133,656	0	133,656	0	133,656	0	0
F	Furniture & Equip	0	0	0	0	0	0	0
C	Other	32,977	0	32,977	0	32,977	0	0
C	Contingency	56,297	0	56,297	0	56,297	0	0
E	Expiring Life Cycles	276,814		276,814	0	276,814	0	0
N	Moving Costs	1,460	0	1,460	0	1,460	0	0
-	Fatal Mandalou Flamonton	0.070.007	•	2 272 227	•	2 272 227		0
Bear Blvd.	Total - Woodview Elementary	3,079,937	0	3,079,937	0	3,079,937	0	
	General Contractor	1,020,769	0	1,020,769	0	1,020,769	0	0
	Architect / Engineer	73,190	0	73,190	0	73,190	0	0
	Furniture & Equip	0	0	0	0	0	0	0
	Other	46,339	0	46,339	0	46,339	0	0
	Contingency	28,039	0	28,039	0	28,039	0	0
	Expiring Life Cycles	29,143	0	29,143	0	29,143	0	0
	Moving Costs	15,021	0	15,021	0	15,021	0	0
-	Fatal Basy Blood Sahaal	4 242 504	•	4 242 504	0	4 242 504	0	0
Lion Lane	Total - Bear Blvd. School	1,212,501	0	1,212,501	U	1,212,501	U	0
	General Contractor	870,782	0	870,782	0	870,782	0	0
A	Architect / Engineer	58,833	0	58,833	0	58,833	0	0
F	Furniture & Equip	0	0	0	0	0	0	0
C	Other	44,540	0	44,540	0	44,540	0	0
C	Contingency	28,058	0	28,058	0	28,058	0	0
E	Expiring Life Cycles	86,795	0	86,795	0	86,795	0	0
	Moving Costs	13,432	0	13,432	0	13,432	0	0
7	Total - Lion Lane School	1,102,440	0	1,102,440	0	1,102,440	0	0
Panda Path	Total - Lion Lane Ochool	1,102,440		1,102,440	<u> </u>	1,102,770	<u> </u>	
	General Contractor	383,798	0	383,798	0	383,798	0	0
	Architect / Engineer	27,073	0	27,073	0	27,073	0	0
	Furniture & Equip	21,570	Ö	0	Ö	0	Ö	Ö
	Other	8,786	0	8,786	0	8,786	0	0
	Contingency	973	0	973	0	973	0	0
	Expiring Life Cycles	54,631	0	54,631	0	54,631	0	0
	Moving Costs	11,307	0	11,307	0	11,307	0	0
_	Satal Banda Bath Oakaal	400 500		400 500	0	400 500	0	
Tiger Trail	Total - Panda Path School	486,568	0	486,568	U	486,568	U	0
	General Contractor	999,860	0	999,860	0	999,860	0	0
	Architect / Engineer	73,538	0	73,538	0	73,538	0	0
	Furniture & Equip	0	Ö	0	Ö	0	Ö	0
	Other	36,176	0	36,176	0	36,176	0	0
	Contingency	28,127	0	28,127	0	28,127	0	0
	Expiring Life Cycles	99,283	0	99.283	0	99.283	0	0
	Moving Costs	15,864	0	15,864	0	15,864	0	0
-	Total Tigar Trail Sahari	1,252,848	0	4 050 040	0	1,252,848	0	
Wildcat Way	Total - Tiger Trail School	1,252,848	U	1,252,848	U	1,252,048	U	0
	General Contractor	807,709	0	807,709	0	807,709	0	0
	Architect / Engineer	59,482	0	59,482	0	59,482	0	0
	Furniture & Equip	0	0	0	0	0	0	Ö
	Other	44,337	Ö	44,337	0	44,337	0	Č
	Contingency	14,182	0	14,182	0	14,182	0	Č
	Expiring Life Cycles	29,143	Ö	29,143	0	29,143	0	Ö
	Moving Costs	14,800	0	14,800	0	14,800	0	0
N	g							
	Fotal - Wildcat Way School	969,653	0	969,653	0	969,653	0	0

0	Ohlisset	Budast as 1	Decident	Dudust seed	F	A -41	Datainan	Delene
Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
	Category	October 31, 2025	Adjustments November	November 30, 2025	Contract Outstanding	Expenditure	Payable	Remaining
Ag Farm			November		Outstanding			
Ag i uiiii	General Contractor	294,166	0	294,166	0	294,166	0	
	Architect / Engineer	17,230	0	17,230	0	17,230	0	
	Furniture & Equip	17,230	0	17,230	0	17,230	0	
	Other	10,987	0	10,987	0	10,987	0	
	Contingency	504	0	504	0	504	0	
		26,968	-	26,968	0	26,968	0	
	Expiring Life Cycles	20,900	0			20,900		
	Moving Costs	0	0	0	0	U	0	-
	Total - Ag Farm	349,855	0	349,855	0	349,855	0	
Guthrie Center	Total Agraini	040,000		040,000		040,000	•	
System Upgrades	General Contractor	4,579,500	0	4,579,500	0	4,579,500	0	
Phase I & II	Architect / Engineer	303,091	0	303,091	· ·	303,091	0	
i ilasc i a il	Furniture & Equip	000,001	0	0	0	0	0	
	Other	61,652	0	61,652	0	61,652	0	
	Contingency	171,732	0	171,732	0	171,732	0	
	Expiring Life Cycles	187,554	0	187,554	0	187,554	0	
	Moving Costs	749	0	749	0	749	0	
		5,304,278	0	5,304,278	0	5,304,278	0	
	Total - Guthrie Center	5,304,278	0	5,304,278	0	5,304,278	0	
Vines	. Otta. Otta. Otta.	3,001,=.0		0,00.,2.0	<u> </u>	0,00.,2.0		
Science Center	General Contractor	462,589	0	462,589	0	462,589	0	
	Architect / Engineer	25,753	0	25,753	0	25,753	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	1,684	0	1,684	0	1,684	0	
	Contingency	0	0	. 0	0	0	0	
	Expiring Life Cycles	14,363	0	14,363	0	14,363	0	
	Moving Costs	0	0	0	0	0	0	
	Woving Cools							
	Total - Science Center	504,389	0	504,389	0	504,389	0	
BEC - Cornerstone/AO								
	General Contractor	28,706,614	0	28,706,614	0	28,706,614	0	
Upgrades	Architect / Engineer	1,920,058	0	1,920,058	0	1,920,058	0	
	Furniture & Equip	145,214	0	145,214	0	145,214	0	
	Other	967,760	0	967,760	0	967,760	0	
	Contingency	0	0	0	0	0	0	
	Expiring Life Cycles	189,696	0	189,696	0	189,696	0	
	Moving Costs	323,971	0	323,971	0	323,971	0	
		32,253,313	0	32,253,313	0	32,253,313	0	
<b>5</b>	0 10 1		•	•				
Renovations	General Contractor	0	0	0	0	0	0	
Testing	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	1,406	0	1,406	0	1,406	0	
	Contingency	0	0	0	0	0	0	
	Moving Costs	0	0	0	0	0	0	
		1,406	0	1,406	0	1,406	0	
Science Additions	General Contractor	47,000	0	47,000	0	47,000	0	
Science Additions		· ·	-			·		
	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	0	0	0	0	0	0	
	Contingency	0	0	0	0	0	0	
	Moving Costs	0	0	0	0	0	0	
		47,000	0	47,000	0	47,000	0	
		,		,	-	,,,,,,		

Campus	Object Category	Budget as of October 31, 2025	Budget Adjustments November	Budget as of November 30, 2025	Encumbrance Contract Outstanding	Actual Expenditure	Retainage Payable	Balance Remaining
Infared Roof Scan	General Contractor	0	0		0			
Asbestos	Architect / Engineer	0	0		0		0	
CCTV	Furniture & Equip	5,252	0	5,252	0		0	
Piping	Other	126,714	0	.=-,	0		0	
	Contingency Maying Costs	0	0	-	0		0	
	Moving Costs	131,966	0		0		0	
			_		_		_	_
Emergency Chiller	General Contractor	0	0		0		0	
	Architect / Engineer	0	0		0		0	
	Furniture & Equip	•	-	-				
	Other Contingency	308,558 0	0	,	0		0	
	Moving Costs	0	0		0		0	
	Moving Costs	308,558	0		0		0	
	T	22 - 12 2 12					_	
SBEC -	Total - SBEC Cornerstone/AOC	32,742,243	0	32,742,243	0	32,742,243	C	0
DAEP/Gyms/	General Contractor	0	0	0	0	0	O	0
SBMSA Fields	Architect / Engineer	0	ő		Õ		Ö	
	Furniture & Equip	0	0	0	0	0	C	
	Other	350,000	0	350,000	0	350,000	0	
	Contingency	0	0	0	0		0	
	Expiring Life Cycles	216,413	0	216,413	0		0	
	Moving Costs	0	0	0	0	0	C	0
	Total - SBEC DAEP/Gyms/IT	566,413	0	566,413	0	566,413	O	0
Tully Stadium	-	•						
	General Contractor	5,266,604	0	5,266,604	0	5,266,604	0	0
	Architect / Engineer	85,628	0	85,628	0	85,628	0	
	Furniture & Equip	34,246	0		0		0	
	Other	124,364	0	,	0		C	
	Contingency	0	0	0	0		C	
	Expiring Life Cycles	141,472	0	,	0			
	Moving Costs	<u> </u>	0		0		0	
		0,002,014	o o	3,032,314	0	0,002,014	·	·
Future Field	General Contractor	0	0		0		0	
Replacement	Architect / Engineer	0	0		0			
	Furniture & Equip	0	0		0			
	Other	0	0		0			
	Contingency	0	0		0			
			_		_		_	_
Stadium Scoreboard	General Contractor	141,950 0	0		0		0	
	Architect / Engineer Furniture & Equip	0	0	•	0			
	Other	0	0		0		0	
	Contingency	0	0	-	0		0	
	-	141,950	0	141,950	0	141,950	0	0
	Total - Tully Stadium	5,794,264	0	5,794,264	0	5,794,264	0	0
Don Coleman Coliseum	General Contractor	9,600,527	0	9,600,527	0	9,600,527	C	0
Conseum	Architect / Engineer	9,600,527	0		0		0	
	Furniture & Equip	007,452	0	,	0		0	
	Other	144,707	0		0		0	
	Contingency	144,707	0		0	, .	0	
	Wireless Audio & Video Equip Modification	120,000	0		0		0	
	Expiring Life Cycles	120,000	0		0		0	
	Moving Costs	0	0	-	0		C	
	Total - Don Coleman Coliseum	10,472,686	0	10,472,686	0	10,472,686	0	) (
		, ,500	•	, , 300		, ,000	•	•

Campus	Object Category	Budget as of October 31, 2025	Budget Adjustments	Budget as of November 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Grob Stadium			November		Outstanding			
	General Contractor	2,093,197	0	2,093,197	0	2,093,197	0	(
	Architect / Engineer	166,138	0	166,138	0	166,138	0	(
	Furniture & Equip	0	0	0	0	0	0	(
	Other	121,413	0	121,413	0	121,413	0	(
	Contingency	0	0	0	0	0	0	
	Expiring Life Cycles	9,550	0	9,550	0	9,550	0	
	Moving Costs	0	0	0	0	0	0	
	Total - Grob Stadium	2,390,298	0	2,390,298	0	2,390,298	0	
Natatorium	General Contractor	4,034,922	0	4,034,922	0	4,034,922	0	
	Architect / Engineer	231,301	0	231,301	0	231,301	0	
	Furniture & Equip	231,301	0	231,301	0	231,301	0	
	Other	51,076	0	51,076	0	51,076	0	
	Contingency	24,803	0	24,803	0	24,803	0	
	Expiring Life Cycles	78,689	0	78,689	0	78,689	0	
	Moving Costs	0,003	0	0	0	0,009	0	
	Total - Natatorium	4,420,791	0	4,420,791	0	4,420,791	0	
Administration	Total - Natatorium	4,420,731	<u> </u>	4,420,731	<u> </u>	4,420,731		
Building	General Contractor	1,662,696	0	1,662,696	0	1,662,696	0	
_	Architect / Engineer	17,500	0	17,500	0	17,500	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	28,380	0	28,380	0	28,380	0	
	Contingency	36,437	0	36,437	0	36,437	0	
	Expiring Life Cycles	475,343	0	475,343	0	475,343	0	
	Moving Costs	0	0	0	0	0	0	
		2,220,356	0	2,220,356	0	2,220,356	0	
	General Contractor	44,903	0	44,903	0	44,903	0	
Office	Architect / Engineer	0	0	0	0	0	0	
Moves	Furniture & Equip	48,390	0	48,390	0	48,390	0	
	Other	0	0	0	0	0	0	
	Contingency	0	0	0	0	0	0	
	Moving	4,034	0	4,034	0	4,034	0	
		97,327	0	97,327	0	97,327	0	
Board Room	Furniture & Equip	8,097	0	8,097	0	8,097	0	
Media Upgrade	Other	11,648	0	11,648	0	11,648	0	
		19,745	0	19,745	0	19,745	0	
Security	Total - Administration Building	2,337,428	0	2,337,428	0	2,337,428	0	
Services	General Contractor	0	0	0	0	0	0	
00111000	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip	260,607	0	260,607	0	260,607	0	
	Other	0	0	0	0	0	0	
		260,607	0	260,607	0	260,607	0	
Safety &	General Contractor	1,272,677	0	1,272,677	0	1,272,677	0	
Security	Architect / Engineer	696,512	0	696,512	128,454	568,058	0	
•	Furniture & Equip	2,385	0	2,385	0	2,385	0	
	Contingency	0	0	0	0	0	0	
	Other	4,098,991	0	4,098,991	23,357	3,942,564	0	133,0
	Safety and Security	442,403	0	442,403	0	442,403		
	Moving	9,624	0	9,624	0	9,624	0	
		6,522,592	0	6,522,592	151,811	6,237,711	0	133,07

	21: 1						5	
Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
	Category	October 31, 2025	Adjustments November	November 30, 2025	Contract Outstanding	Expenditure	Payable	Remainin
Other		<b>L</b>	November	<u> </u>	Outstanding			
Warehouses	General Contractor	0	0	0	0	0	0	
	Architect / Engineer	53,404	0	53,404	0	53,404	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	4,438	0	4,438	0	4,438	0	
	Contingency	0	0	0	0	0	0	
	Expiring Life Cycles	79,362	0	79,362	0	79,362	0	
	Moving Costs	0	0	0	0	0	0	
	3							
	Total - Other Warehouses	137,204	0	137,204	0	137,204	0	
Gessner								
Warehouses	General Contractor	3,586,973	0	3,586,973	0	3,586,973	0	
(A, B, C, D/E)	Architect / Engineer	262,838	0	262,838	0	262,838	0	
	Furniture & Equip	0	0	0	0	0	0	
Cold Storage	Other	112,992	0	112,992	0	112,992	0	
	Contingency	88,653	0	88,653	0	88,653	0	
	Expiring Life Cycles	342,914	0	342,914	0	342,914	0	
	Moving Costs	0	0	0	0	0	0	
		4,394,370	0	4,394,370	0	4,394,370	0	
	General Contractor	1,909,910	0	1,909,910	0	1,909,910	0	
	Architect / Engineer	218,265	0	218,265	0	218,265	0	
al Tank Ctanana			-				0	
uel Tank Storage	Furniture & Equip	4,580 0	0	4,580 0	0	4,580 0	0	
68458	Other Contingency	0	0	0	0	0	0	
Expiring Life Cycles	0	0	0	0	0	0		
Moving Costs		0	0	0	0	0	0	
woving Costs	Moving Costs	2,132,755	0	2,132,755	0	2,132,755	0	
		2,102,100	ŭ	2,102,100	· ·	2,102,100	· ·	
	General Contractor	218,802	0	218,802	0	218,802	0	
A	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip	0	0	0	0	0	0	
68459	Other	6,687	0	6,687	0	6,687	0	
	Contingency	0	0	0	0	0	0	
	Expiring Life Cycles	0	0	0	0	0	0	
	Moving Costs	0	0	0	0	0	0	
		225,489	0	225,489	0	225,489	0	
	Total - Gessner Warehouses	6,752,614	0	6,752,614	0	6,752,614	0	
FIP	Total Gooding Halonousco	5,: 52,5 : :		0,. 02,011	<u> </u>	0,.02,0		
Administration	Staffing	3,031,478	0	3,031,478	0	3,031,478	0	
	Other	1,607,118	0	1,607,118	0	1,607,118	0	
	Asbestos Abatement	689,795	0	689,795	0	689,795	0	
	Publicity	149,572	0	149,572	0	149,572	0	
	T T							
Technology	Total - FIP Administration	5,477,963	0	5,477,963	0	5,477,963	0	
Purchases	Active Classroom T1	8,098,889	0	8,098,889	0	8,098,889	0	
	Wireless T2	3,816,783	0	3,816,783	0	3,816,783	0	
	Computer Replacement T3	7,204,331	0	7,204,331	0	7,204,331	0	
	Library Media Centers T4	5,667,067	0	5,667,067	0	5,667,067	0	
	Flexible Labs T5	6,185,894	0	6,185,894	0	6,185,894	0	
	VoIP Phone System T6	3,911,366	0	3,911,366	0	3,911,366	0	
	Teacher Laptop Replacement T12	4,172,054	0	4,172,054	0	4,172,054	0	
	Other Technology Projects T7	4,689,182	0	4,689,182	0	4,689,182	0	
	Contingency	587	0	587	0	587	0	
	Surplus	0	0	0	0	0	0	
		43,746,153	0	43,746,153	0	43,746,153	0	·
Tachmal - ····	MANUFACTURE TO	400.007	•	400.007	•	400.007	•	
Technology 2015-2017	WAN Infrastructure T9	123,307	0	123,307	0	123,307	0	
∠015-2017	Email Archive T8 Wi-Fi Network T13	87,015 2,985,933	0	87,015 2,985,933	0	87,015 2,985,933	0	
	AAI-I I MERMOLK I 19	2,900,933	U	۷,৬٥٥,৬১٥	U	2,900,933	U	
	Public Address System T11	693,505	0	693,505	0	693,505	0	
	SB507 Camera Project T14	1,093,577	0	1,093,577	0	1,093,577	0	
	CCTV Upgrade T15	175,000	0	175,000	0	175,000	0	
		5,158,337	0	5,158,337	0	5,158,337	0	
	Total - Technology Purchases	5,158,337 <b>48,904,490</b>	0 <b>0</b>	5,158,337 <b>48,904,490</b>	0 <b>0</b>	5,158,337 <b>48,904,490</b>	<b>0</b>	

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Gumpus	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
	Category	000000.01, 2020	November	110101111001 00, 2020	Outstanding	ZAP OTTAINATO	. ayasıc	. tomaning
Tax Office	•	•		•		•		
	General Contractor	89,593	0	89,593	0	89,593	0	
	Architect / Engineer	8,303	0	8,303	0	8,303	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	14,457	0	14,457	0	14,457	0	
	Contingency	26,597	0	26,597	0	26,597	0	
	Expiring Life Cycles	25,000	0	25,000	0	25,000	0	
	Moving Costs	9,277	0	9,277	0	9,277	0	
	Total - Tax Office	173,227	0	173,227	0	173,227	0	
Technology	Total - Tax Office	113,221	U	113,221	U	113,221	U	
Training Center	General Contractor	1,239,017	0	1,239,017	0	1,239,017	0	
(Kendall Library)	Architect / Engineer	92,000	0	92,000	0	92,000	0	
(Rendan Library)	Furniture & Equip	203,515	0	203,515	0	203,515	0	
	Other	1,787	0	1,787	0	1,787	0	
	Contingency	0	0	0	0	0	0	
	Asbestos	6,833	0	6,833	0	6,833	0	
	Expiring Life Cycles	0	0	0	0	0	0	
	Moving Costs	449	0	449	0	449	0	
	Total Tashualani Tusining Contag	1,543,601	0	1,543,601	0	1.543.601	0	
South Transition	Total - Technology Training Center	1,543,601	U	1,543,601	U	1,543,601	U	
T- Bulding Campus	General Contractor	4,336,641	0	4,336,641	0	4,336,641	0	
	Architect / Engineer	390.094	0	390,094	0	390,094	0	
	Furniture & Equip	237,637	Ö	237,637	Õ	237,637	Ö	
	Other	45,638	0	45,638	0	45,638	0	
	Contingency	0	0	. 0	0	0	0	
	Expiring Life Cycles	842,185	0	842,185	0	842,185	0	
	Moving Costs	0	0	0	0	0	0	
	Total - T Building Campus	5.852.195	0	5,852,195	0	5.852.195	0	
ransportable Building		3,002,100		0,002,100		0,002,.00		
Buildings								
-	Other	155,626	0	155,626	0	155,626	0	
					0			
B:	Total - Transportable Buildings	155,626	0	155,626	0	155,626	0	
District-Wide Programs	Heat Exchange Assessment	133.739	0	133,739	0	133.739	0	
. rograms	Athletic Turf Equipment	151,612	0	151,612	0	151,612	0	
	FF&E Replace HS Furniture	1,781,355	0	1,781,355	0	1,781,355	0	
	FF&E Donated from Maersk	31.447	0	31.447	0	31.447	0	
	High Volume Copiers	561,111	Ö	561,111	0	561,111	Ö	
Buses	Total - District-Wide Programs	2,659,264	0	2,659,264	0	2,659,264	0	
Duses	Cameras	486,746	0	486,746	0	486,746	0	
	Furniture & Equip	8,323,237	0	8,323,237	0	8,323,237	0	
	Retrofit for A/C 2015	1,285,900	0	1,285,900	0	1,285,900	0	
	Buses 2015	4,416,753	0	4,416,753	0	4,416,753	0	
	Buses 2017	2,730,095	0	2,730,095	0	2,730,095	0	
	Buses - Fire Suppression	638,643	0	638,643	0	638,643	0	
	Total - Buses	17,881,374	0	17,881,374	0	17,881,374	0	

Campus	Object Category	Budget as of October 31, 2025	Budget Adjustments	Budget as of November 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
	Category	October 31, 2023	November	November 30, 2023	Outstanding	Experialitate	Fayable	Remaining
General	•	•		•				
Trades	Roofing Repair	1,796,773	0	1,796,773	0	1,796,773	0	(
	Structural Repairs	2,751,282	0	2,751,282	3,000	2,748,282	0	(
	Playground Equip/Repairs	856,398	0	856,398	0	856,398	0	(
	NHS Cooler/Freezer	1,148	0	1,148	0	1,148	0	(
	Total - General Trades	5,405,601	0	5,405,601	3,000	5,402,601	0	(
MEP	Fire Alarm/Suppression	468.953	0	468.953	9,051	459,902	0	(
	HVAC Piping/Chillers/Roof Top Units	6,153,621	0	6,153,621	0,001	6,153,621	0	
	Plumbing	165,332	0	165,332	Ö	165,332	0	
	Electrical	354,875	0	354,875	0	354,875	0	(
	Energy Enhancement	355,455	0	355,455	0	355,455	0	
	Total - MEP	7,498,236	0	7,498,236	9,051	7,489,185	0	
Long Range Facility Update		, ,		, ,	- 1	,,		
Facility Opdate	Architect / Engineer	1,657,028	0	1,657,028	0	1,657,028	0	
	Other	242,993	0	242,993	0	242,993	0	
	Culci	242,000		242,000		242,000		
	Total - Long Range Facility Update	1,900,021	0	1,900,021	0	1,900,021	0	(
Contingency & Fees								
	Contingency	0	0	0	0	0	0	
	Athletic Contingency	0	0	0	0	0	0	
	Fees	3,284,651	0	3,284,651	0	3,284,651	0	
	Critical & Urgent MEP	79,321	0	79,321	0	79,321	0	-
	Total - Contingency	3,363,972	0	3,363,972	0	3,363,972	0	
			_				_	
Unallocated	Total - Facility Improvement Program	609,674,686	0	609,674,686	163,862	609,377,754	0	133,07
Interest	Interest	3,748,557	1,148	3,749,704	0	3,740,000	0	9,70
	Total - Interest	3,748,557	1,148	3,749,704	0	3,740,000	0	9,70
Allocated								
Transferred CNS Funds	Rummel Creek Elem.	300,000	0	300,000	0	0	0	
CNS FUNUS	Total - Allocated Transferred CNS Funds	300,000	0	300,000	0	0	0	
	Facility Improvement with Interest							

# Spring Branch Independent School District

Facility Improvement Program

Monthly Status Report

2025 Bond Authorization

As of November 30, 2025

Prepared By:

Financial Services Department

# Spring Branch Independent School District 2017 Bond Facility Improvement Program November 2025 Budget and Contingency Changes

Change in Budgets	
Use of unallocated interest for Ridgecrest Elementary Playground Upgrades	\$ 120,000
Use of unallocated interest for Rummel Creek Bike Racks	\$ 40,000
Use of unallocated interest for Meadow Wood Bike Racks	\$ 40,000
Use of unallocated interest for Northbrook High School Master Plan	\$ 120,000
Total Changes	\$ 320,000

Change in Facilities Contingency	
Facilities Contingency as of 10/31/2025	\$ 31,761,957
Increase/ (Decrease) Facilities Contingency	-
Facilities Contingency as of 11/30/2025	\$ 31,761,957

# Spring Branch ISD - 2017 Bond Facility Improvement Program as of November 30, 2025

opining Diamon lob 2011 Do	ind i domity in	.p. 0 1 0 0	rogram ao v	J. 110 101111001	00, 2020
		Encumbrance/	Actual		
	Amended	Contract	Expenditures	Retainage	
	Budget	Outstanding	to Date	Payable	Balance
Facilities					
Memorial High	99,465,809	25,816	95,604,652	888,100	2,947,241
Northbrook High	34,143,288	193,000	33,438,981	0	511,307
Spring Woods High	35,997,722	201,071	34,869,114	76,000	851,53
Stratford High	44,374,452	172,000	43,805,828	0	396,624
Westchester Academy	550,277	204,227	346,049	0	
SBEC - Cornerstone & AOC	90,195	0	0	0	90,19
Landrum Middle	67,501,213	59,882	66,513,108	630,997	297,22
Memorial Middle	9,999,970	106,134	8,667,486	0	1,226,35
Northbrook Middle	11,813,614	83,331	7,716,312	0	4,013,97
Spring Branch Middle	11,366,798	75,183	6,451,973	0	4,839,64
Spring Forest Middle	6,670,788	112,006	4,567,015	0	1,991,76
Spring Oaks Middle	8,245,267	25,703	6,845,619	0	1,373,94
Spring Woods Middle	14,775,096	494,699	12,331,903	479,314	1,469,18
Buffalo Creek Elementary	13,111,603	173,776	12,154,731	102,716	680,38
Bunker Hill Elementary	38,374,682	0	38,306,119	0	68,56
Cedar Brook Elementary	17,159,170	0	16,820,541	0	338,62
Edgewood Elementary	250,000	0	0	0	250,00
Hollibrook Elementary	250,000	0	0	0	250,00
Housman Elementary	250,000	0	16,403	0	233,59
Hunters Creek Elementary	31,081,618	0	30,909,946	0	171,67
Meadow Wood Elementary	300,000	0	251,174	0	48,82
Memorial Drive Elementary	34,805,299	713,814	32,121,123	831,177	1,139,18
Nottingham Elementary	40,091,057	42,868	39,915,551	2,315	130,32
Ridgecrest Elementary	250,000	0	82,451	0	167,54
Shadow Oaks Elementary	250,000	0	0	0	250,00
Sherwood Elementary	47,840,811	20,606,488	19,747,592	822,864	6,663,86
Spring Branch Elementary	388,700	100,090	172,065	0	116,54
North Support Center (Former SSE)	111,566	0	111,566	0	
Terrace Elementary	51,614,454	1,750,610	1,933,715	0	47,930,12
Thornwood Elementary	2,866,951	0	0	0	2,866,95
Treasure Forest Elementary	10,184,925	6,600	10,057,659	0	120,66
Westwood Elementary	250,000	0	68,816	0	181,18
Woodview Elementary	40,325,969	399,482	38,641,807	4,834	1,279,84
Wildcat Way	1,164,211	0	780,642	0	383,56
Lion Lane	1,130,791	0	911,714	0	219,07
Bear Blvd.	1,132,217	0	714,681	0	417,53
Tiger Trail	1,164,098	0	1,069,862	0	94,23
Ag Farm	3,351,868	3,217	3,297,372	0	51,27
East Transition Campus	1,822,715	0	1,820,061	0	2,65
South Transition Campus	1,365,621	0	582,021	0	783,60
Support Facilities	12,104,064	84,767	4,768,792	0	7,250,50
Athletic Facilities	7,644,769	246,976	2,342,856	35,070	5,019,86
Facilities Contingency	31,761,915	0	0	0	31,761,91
Total Facilities	737,393,563	25,881,740	578,757,300	3,873,387	128,881,13
District Wide Improvements					
Career & Technical Ed	8,065,000	1,300	6,161,283	0	1,902,41
Fine & Performing Arts	3,000,000	61,147	2,668,723	0	270,13
Technology	61,477,392	120,626	46,692,193	0	14,664,57
Transportation	16,678,108	2,785,620	11,667,093	0	2,225,39
General Trades	10,000,000	687,805	2,576,240	0	6,735,95
MEP	9,500,000	2,288,608	1,782,202	13,846	5,415,34
Copiers	781,039	0	781,039	0	-, -,-
Bond Plan Administration	16,363,375	447,974	11,640,346	0	4,275,05
otal District Wide Improvements	125,864,914	6,393,080	83,969,119	13,846	35,488,86
Hail Damaged Roofs	4,272,007	0,000,000	4,272,007	0	25, 100,00
PreK and WWE Fall Surface Replacement	2,500,000	601,833	955,351	0	942,81
Safety and Security Vestibules	6,214,605	473,702	4,916,797	0	824,10
Safety and Security Fencing	4,677,181	462,525	3,866,538	54,002	294,11
Premium Allocated to Issuance Cost	5,440,809	0	5,440,809	0	234,11
Unallocated Interest, net of Arbitrage	16,338,619	0	0,440,009	0	16,338,61
J Jacou morost, not of / libitingo	902,701,698	33,812,880	682,177,921	3,941,235	182,769,66

Facility Improvemen	t Program Budget
Bond Issuance	839,360,139
Other Sources	19,215,355
Interest Earnings, Net of Arbitrage	44,126,204
Current FIP Budget	902,701,698

Facility Improvement Program Overall

Current FIP Budget	902,701,698
Authorized but Unissued	59,039,861
Total 2017 FIP	961,741,559

Campus Project	Object Category	Budget October 31, 2025	Budget Adjustments	Budget as of November 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
	Cutogory	00.00001 01, 2020	, tajaotinonio	1101011111011 00, 2020	Communic	Ехропакаго	1 dyablo	rtomaning
Memorial High School	General Contractor	85,364,336	_	85,364,336	25,816	82,499,602	888,100	1,950,818
Master Plan / Bldg	Architect / Engineer	6,343,886	_	6,343,886	20,010	6,239,177	-	104,709
67221	Furniture & Equip	2.135.851		2.135.851	_	1.814.981	_	320,870
01221	Other	1,987,876		1,987,876	_	1,981,932	_	5,94
	OCIP	1,240,985	_	1,240,985	_	1,240,985	_	(
	Contingency	1,240,000	_	1,240,000	_	1,240,000	_	,
	Moving Costs	303,634	_	303.634	_	303.634	_	Č
	Athletic Scope	500,000	_	500,000	_	285,100	_	214,900
	Authorito Goope	97,876,568		97,876,568	25,816	94,365,411	888,100	2,597,24
T (D (' E'))	0 10 1 1	4 440 004		4 440 004		4 440 004		
Turf Practice Field	General Contractor	1,110,094	-	1,110,094	=	1,110,094	-	
67216	Architect / Engineer	104,559	-	104,559	-	104,559	-	
	Other	2,371	-	2,371	=	2,371	-	
	OCIP	22,217	-	22,217	=	22,217	=	(
	Contingency	1,239,241	<u> </u>	1,239,241	<u>-</u>	1,239,241	<u> </u>	
		1,200,241		1,200,241	_	1,200,241	_	`
Future Work	Contingency	350,000	-	350,000	-	-	-	350,00
67001		350,000	-	350,000	-	-	=	350,000
	Total - Memorial High School	99,465,809	-	99,465,809	25,816	95,604,652	888,100	2,947,24
Northbrook High School	General Contractor	26,196,133		26,196,133		26,196,133		
		, ,	-		06 500	, ,	-	
Addition/Upgrades	Architect / Engineer	1,973,165	-	1,973,165	96,500	1,876,665	-	
67220	Furniture & Equip Other	920,516 560,223	-	920,516 560,223	-	920,516 560,223	-	
	OCIP		-	394.939	-	394.939	-	
	Contingency	394,939	-	394,939	-	394,939	-	
	Moving Costs	163,983	-	163,983	-	163,983	-	
	Athletic Scope	2,225,067	-	2,225,067	-	2,108,643	-	
	Attrietic Scope	32,434,026	-	32,434,026	96,500	32,221,102	<u>-</u>	116,424 116,424
Turf Practice Field	General Contractor	1,133,045	-	1,133,045	=	1,114,297	-	18,74
67217	Architect / Engineer Other	84,000	-	84,000	-	81,365	-	2,63
	OCIP	22,217	-	22,217	-	22,217	_	
	Contingency	,_ · · · _	_	,	_	,- · ·	_	
	g,	1,239,262	-	1,239,262	-	1,217,879	=	21,38
Master Plan	Architect / Engineer		120 000	120,000	06 500			22 50
67264	Architect / Engineer	<del>-</del>	120,000 120,000		96,500 96,500	-	-	23,500 23,500
Future Work	Contingency	350,000	<u>-</u>	350,000	_	-	<u>-</u>	350,00
67005	<b>5</b> ,	350,000	-	350,000	-	-	-	350,000
	Total - Northbrook High School	34,023,288	120,000	34,143,288	193,000	33,438,981	_	511,307

Campus	Object	Budget	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
Spring Woods	1						L	
High School	General Contractor	27,123,780	•	- 27,123,780	-	27,052,299	-	71,48
Renovation/Upgrades	Architect / Engineer	1,963,000		- 1,963,000	_	1,935,237	_	27,76
67210	Furniture & Equip	1,036,927		- 1,036,927	_	1,036,927	_	,
0.2.0	Other	1,462,987		- 1,462,987	77,980	1,335,557	_	49,45
	OCIP	389,654		- 389,654		389,654	_	,
	Contingency	-		-	_	-	_	
	Moving Costs	163,694		- 163,694	_	160,594	_	3,10
	Athletic Scope	463,000		463,000	_	126,858	_	336,14
	Authorio Goope	32,603,042		- 32,603,042	77,980	32,037,126	-	487,9
		02,000,042		02,000,042	77,500	02,007,120		401,0
Turf Practice Field	General Contractor	1,113,123	,	- 1,113,123	=	1,113,123	=	
67218	Architect / Engineer	105,000		- 105,000	-	93,331	-	11,6
	Furniture & Equip	_	,	- -	=	-	-	
	Other	5,340		- 5,340	-	3,852	-	1,4
	OCIP	22,217	•	- 22,217	=	22,217	=	
	Contingency	-		<u>-</u>	=	=	-	
		1,245,680		- 1,245,680	-	1,232,523	-	13,1
Auditorium Seating	Other	149,000		- 149,000	_	148,556	_	44
67245	Culci	149,000	,	- 149,000	-	148,556	-	44
Kitchen Renovations	Other Contractors	4 650 000		- 1,650,000	100.001	4.450.000	76 000	
67261	Other Contractors	1,650,000 1,650,000		- 1,650,000 - 1,650,000	123,091 123,091	1,450,909	76,000 76,000	
6/261		1,650,000	•	- 1,650,000	123,091	1,450,909	76,000	
Future Work	Contingency	350,000		350,000	-	-	-	350,0
67003	Other Contractors	-	•	·				
		350,000		- 350,000	-	-	-	350,0
	Total - Spring Woods High School	35,997,722		- 35,997,722	201,071	34,869,114	76,000	851,5
Stratford								
High School	General Contractor	37,143,135		37,143,135	-	37,143,135	-	
Addition/Upgrades	Architect / Engineer	2,682,352		2,682,352	-	2,648,066	-	34,2
67222	Furniture & Equip	733,346		733,346	-	733,115	-	2
	Other	1,199,071		1,199,071	172,000	1,014,964	-	12,1
	OCIP	584,931	•	- 584,931	-	584,931	-	
	Contingency	-	•	- -	-	-	-	
	Moving Costs	48,156		- 48,156	=	48,156	-	
	Athletic Scope	506,517		- 506,517	-	506,517	-	
		42,897,508		42,897,508	172,000	42,678,884	-	46,6
Turf Practice Field	General Contractor	1,030,671		- 1,030,671		1,030,671		
67219	Architect / Engineer	74,056	,	- 74,056	=	74,056	=	
01218	Furniture & Equip	74,000	,	14,000	=	74,030	=	
	Other	-	•	-	-	-	-	
	OCIP	22.247	•		-	22 247	-	
		22,217		- 22,217	-	22,217	-	
	Contingency	1,126,944		1,126,944	<del>-</del>	1,126,944	<del>-</del>	
						.,,		
Future Work	Contingency	350,000		- 350,000	-	-	-	350,0
Future Work	0 ,							0=0
Future Work 67006	,	350,000		- 350,000	-	=	=	350,0

Campus	Object	Budget	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
Westchester								
Academy	General Contractor	-		=	-	=	=	
Renovations	Architect / Engineer	550,277		550,277	204,227	346,049	=	
67247	Furniture & Equip	-		-	-	-	-	
	Other	-		-	=	=	=	
	Contingency	-		-	=	=	=	
	Moving Costs	550,277		550,277	204,227	346,049	-	
		330,211		330,211	204,221	340,049	-	
Oneine Decemb	Total - Westchester Academy	550,277		550,277	204,227	346,049	<u> </u>	
Spring Branch Education Center	General Contractor							
Renovations	Architect / Engineer	90,195	-	90,195	-	-	-	90
67248	Furniture & Equip	90, 195	-	90,195	-	-	=	90
07240	Other	- -	_	- -	<u>-</u>	-	<u>-</u>	
	Contingency	_	_	_	_			
	Moving Costs	_	_			_		
	Woving Costs	90,195	-	90,195	-	-	-	90
	Total - SBEC	90,195	_	90,195	_	_	_	90
Landrum	Total - OBEO	30,133		30,133				
Middle School	General Contractor	60,162,718	_	60,162,718	59,882	59,471,839	630,997	
Replacement	Architect / Engineer	4,608,172	_	4,608,172	,	4,599,262	-	8
67213	Furniture & Equip	1,371,994	_	1,371,994	-	1,371,994	_	
0.2.0	Other	1,001,265	_	1,001,265	-	912,949	_	88
	Contingency	-	_		_	-	_	
	Moving Costs	157,064	=	157,064	=	157,064	=	
	3	67,301,213	-	67,301,213	59,882	66,513,108	630,997	97
Future Work	Contingency	200,000	_	200,000	_	_	_	200
67041	Other Contractors	200,000	_	200,000	_	_	_	200
0.011	Carlot Contractors	200,000	-	200,000	-	-	-	200
	Total - Landrum Middle School	67,501,213	_	67,501,213	59,882	66,513,108	630,997	297
Memorial		,,		,,				
Middle School	General Contractor	6,727,961	-	6,727,961	-	6,727,961	-	
Upgrades	Architect / Engineer	556,831	-	556,831	-	503,411	-	53
67225	Furniture & Equip	1,519,383	-	1,519,383	-	546,453	-	972
	Other	545,643	-	545,643	-	545,643	-	
	OCIP	103,834	-	103,834	-	103,834	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
	Athletic Scope	346,318	-	346,318	106,134	240,184		4.00
		9,799,970	-	9,799,970	106,134	8,667,486	-	1,026
Future Work	Contingency	200,000	-	200,000	-	-	-	200
67042	Other Contractors	<u> </u>	-	· <u>=</u>	=	=	=	
		200,000	-	200,000	-	-	-	200

Campus	Object	Budget	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
Northbrook								
Middle School	General Contractor	8,859,450	-	8,859,450	=	6,300,803	-	2,558,6
Upgrades	Architect / Engineer	555,823	-	555,823	-	500,787	-	55,0
67226	Furniture & Equip	1,447,035	-	1,447,035	-	437,104	-	1,009,9
	Other	428,016	-	428,016	83,331	320,584	-	24,1
	OCIP	156,947	-	156,947	-	156,947	-	
	Contingency	=	-	-	-	=	-	
	Moving Costs	343	-	343	-	87	-	2
	Athletic Scope	166,000	-	166,000	-	-	-	166,0
		11,613,614	-	11,613,614	83,331	7,716,312	-	3,813,9
Future Work	Contingency	200,000	-	200,000	-	-	-	200,0
67047	Other Contractors		-		-	-	-	
		200,000	-	200,000	-	-	-	200,0
	Total - Northbrook Middle School	11,813,614	-	11,813,614	83,331	7,716,312	-	4,013,9
Spring Branch	Octobril Control to					5 500 407		
Middle School	General Contractor	8,416,893	-	8,416,893	-	5,520,437	-	2,896,4
Upgrades	Architect / Engineer	414,402	-	414,402	43,158	371,244	-	
67232	Furniture & Equip	1,250,000	-	1,250,000	-	501,164	-	748,8
	Other	35,503	-	35,503	-	35,503	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
	Athletic Scope	250,000	-	250,000	-	=	-	250,0
		10,366,798	-	10,366,798	43,158	6,428,348	-	3,895,2
SNS Freezer	General Contractor	800,000		800,000	-	-	-	800,0
Upgrades	Architect / Engineer	65,000		65,000	32,025	23,625	-	9,3
67263	Furniture & Equip	=	-	-	-	=	-	
	Other	135,000		135,000	-	=	-	135,0
		1,000,000	-	1,000,000	32,025	23,625	-	944,3
	Total - Spring Branch Middle School	11,366,798	<u>-</u>	11,366,798	75,183	6,451,973	-	4,839,6
Spring Forest	Compared Contractor	2 204 045		2 204 045		2 204 045		
Middle School	General Contractor	3,381,815	-	3,381,815	-	3,381,815	-	
Upgrades	Architect / Engineer	200,607	=	200,607	=	200,607	-	0=40
67215	Furniture & Equip	1,334,687	=	1,334,687	=	479,771	-	854,9
	Other	140,995	-	140,995	-	140,995	-	
	OCIP	50,341	-	50,341	-	50,341	-	
	Contingency	-	-	=	-	-	-	
	Moving Costs	-	-	-	=	=	-	
	Athletic Scope	362,343	-	362,343	75,316	287,026	=	
		5,470,788	-	5,470,788	75,316	4,540,555	-	854,9
SNS Freezer	General Contractor	800,000		800,000	-	-	-	800,0
Upgrades	Architect / Engineer	65,000		65,000	36,690	26,460	-	1,8
67263	Furniture & Equip	· -		· -	· •	· -	-	•
	Other	135,000		135,000	-	-	_	135,0
		1,000,000	-	1,000,000	36,690	26,460	-	936,8
Future Work	Contingency	200,000	-	200,000	-	-	-	200,0
67045	Other Contractors	200,000	<u>-</u>	200,000	-	-	-	200,0
			-		-	-	-	
	Total - Spring Forest Middle School	6,670,788	-	6,670,788	112,006	4,567,015	-	1,991,7

Campus Project	Object Category	Budget October 31, 2025	Budget Adjustments	Budget as of November 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Spring Oaks			-				-	_
Spring Oaks Middle School	General Contractor	4,997,710		4,997,710		4,997,710		
Upgrades	Architect / Engineer	438,497	-	438,497	25,703	412,794	=	
67214	Furniture & Equip	1,378,125	-	1,378,125	25,705	412,794	-	959,9
07214	Other	1,010,935	-	1,010,935	-	1,010,935	-	959,9
	Contingency	1,010,933	-	1,010,933	-	1,010,933	-	
	Moving Costs	-	-	-	-	-	-	
	Athletic Scope	220,000	-	220,000	-	-	=	220,0
	Attrietic Scope	8,045,267		8,045,267	25,703	6,839,619	-	1,179,9
Cutuma Mante	Architect / Engineer	44.000		14.000		6.000		0.0
Future Work	Architect / Engineer	14,000	-	14,000	-	6,000	-	8,0 186,0
67046	Contingency	186,000	-	186,000	-	-	-	186,0
	Other Contractors	200,000	<u>-</u>	200,000	<u> </u>	6,000		194,0
	Total - Spring Oaks Middle School	8,245,267		8,245,267	25,703	6,845,619		1,373,9
Spring Woods	Total - Spring Oaks Middle School	0,243,207	<u>-</u>	6,245,267	25,703	0,043,019		1,373,3
Middle School	General Contractor	10,003,760	(394)	10,003,366	91,637	8,975,081	479,314	457,3
Upgrades	Architect / Engineer	823,380	394	823,774	44,089	779.685	-	.0.,0
67234	Furniture & Equip	1,250,000	-	1,250,000	9,969	465,655	_	774,3
07201	Other	2,265,486	_	2,265,486	349,004	1,916,482	_	77 1,0
	OCIP	182,470	_	182,470		-,,,,,,,	_	182,4
	Moving Costs		_		_	_	_	.02, .
	Athletic Scope	250,000	_	250,000	_	195,000	-	55,0
		14,775,096	-	14,775,096	494,699	12,331,903	479,314	1,469,1
	Total - Spring Woods Middle School	14,775,096	-	14,775,096	494,699	12,331,903	479,314	1,469,1
Buffalo Creek		, .,		, -,	,	, , , , , , , , , , , , , , , , , , , ,	,	,,
Elementary	General Contractor	8,676,404	-	8,676,404	-	8,676,404	-	
Renovation	Architect / Engineer	659,664	-	659,664	-	636,307	-	23,3
67207	Furniture & Equip	760,407	-	760,407	-	253,384	-	507,0
	Other	461,151	-	461,151	28,011	433,140	-	
	OCIP	125,532	-	125,532	-	125,532	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	78,352	-	78,352	-	78,352	-	
		10,761,510	-	10,761,510	28,011	10,203,119	-	530,3
Playground	Other Contractor	2,200,093	-	2,200,093	145,765	1,951,612	102,716	
67259		2,200,093	-	2,200,093	145,765	1,951,612	102,716	
Future Work	Contingency	150,000	-	150,000	<u>-</u>	<u>-</u>	-	150,0
67126	Other Contractors	-	-	-	-	-	-	
		150,000	-	150,000	-	-	-	150,00
	Total - Buffalo Creek Elementary	13,111,603	_	13,111,603	173,776	12,154,731	102,716	680,3

Campus	Object	Budget	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
Bunker Hill								
Elementary	General Contractor	34,004,625	-	34,004,625	=	34,004,625	-	
Replacement	Architect / Engineer	2,182,921	(338)	2,182,583	-	2,169,559	-	13,
67224	Furniture & Equip	1,254,683	` -	1,254,683	-	1,249,144	-	5
	Other	344,241	338	344,579	-	344,579	-	
	OCIP	439,020	-	439,020	=	439,020	_	
	Contingency	· -	-	· -	=	· -	_	
	Moving Costs	99,192		99,192	=	99,192	_	
	Ç	38,324,682	-	38,324,682	-	38,306,119	-	18
Future Work	Contingency	50,000	-	50,000	<u>-</u>	-	-	50
67102	Other Contractors	-	-	-	-	_	_	
		50,000	-	50,000	-	-	-	50
	Total - Bunker Hill Elementary	38,374,682	_	38,374,682	_	38,306,119	_	68
Cedar Brook	-	, ,						
Elementary	General Contractor	14,737,803	-	14,737,803	-	14,737,803	-	
Renovation 67208	Architect / Engineer	1,285,887	-	1,285,887	=	1,098,291	-	18
	Furniture & Equip	316,045	-	316,045	=	315,012	-	
	Other	314,692	-	314,692	=	314,692	-	
	OCIP	220,309	-	220,309	=	220,309	-	
	Contingency	-	-	-	-	-	=	
	Moving Costs	134,434	-	134,434	-	134,434	-	
		17,009,170	-	17,009,170	-	16,820,541	-	188
Future Work 67124 Edgewood	Contingency	150,000	-	150,000	_	-	-	150
	Other Contractors	150,000	-	150,000	-	-	-	150
			-		<u>-</u>	_	_	
	Total - Cedar Brook Elementary	17,159,170	-	17,159,170	-	16,820,541	-	33
Elementary								
Future Work	Contingency	250,000	-	250,000	-	_	_	25
67103	Other Contractors	<u> </u>	-	-	-	-	-	
		250,000	-	250,000	-	-	-	250
	Total - Edgewood Elementary	250,000	-	250,000	-	-	-	25
Hollibrook Elementary								
Future Work	Contingency	250,000		250,000			_	250
67105	Contingency Other Contractors	250,000	-	250,000	-	-	-	25
	Other Contractors	250,000	-	250,000	-	<u>-</u>	<u>-</u>	25
	Total - Hollibrook Elementary	250,000	_	250,000	_	_	_	25
Housman	•	,	<del>-</del> _	•	<del>_</del>	<del>-</del> _		200
Elementary Future Work 67106	Furniture & Equip Other	16,403	-	16,403	-	16,403	-	
	Contingency	233,597	-	233,597	-	-	-	233
	Contingency	250,000	-	250,000	-	16,403		233
	Total Hayaman Flamentam	250.000		050.000		40 400		004
	Total - Housman Elementary	250,000	-	250,000	-	16,403	-	23

Campus	Object	Budget	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project .	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
Hunters Creek	General Contractor	27,411,522		27,411,522	-	27,327,030	_	84,4
Elementary	Architect / Engineer	2,003,278		2,003,278	_	2,003,278	_	
Replacement	Furniture & Equip	937,810		937,810	_	937,255	_	
67212	Other	171,871		171,871	_	135,246	_	36,
V	OCIP	403,317		403,317	_	403,317	_	00,
	Contingency	-			_	-	_	
	Moving Costs	103,820		103,820	_	103,820	_	
	Moving Costs	31,031,618		31,031,618	-	30,909,946	-	121,
Future Work	Contingency	50,000	•	50,000	-	-	-	50,
67107	Other Contractors	-			-	-	-	
		50,000	•	50,000	-	-	-	50,
	Total - Hunters Creek Elementary	31,081,618		31,081,618	-	30,909,946	-	171,
Meadow Wood								
Elementary								
Renovations	Furniture & Equip	66,208	•	- 66,208	-	25,079	-	41,
67246	Other Contractors	233,792		233,792	-	226,095	=	7
		300,000		300,000	-	251,174	-	48,
	Total - Meadow Wood Elementary	300,000		300,000	_	251,174	-	48.
Memorial Drive		,		,				
Elementary	General Contractor	28,728,262		- 28.728.262	453.381	27,271,856	831,177	171.
Replacement	Architect / Engineer	2,514,976		- 2,514,976	179,700	2,335,267	- · · · · · -	
67235	Furniture & Equip	1,515,885		1,515,885	4,927	1,310,243	_	200
0.200	Other	1,266,394		1,266,394	75,806	529,177	_	661
	OCIP	508,248	_	508,248		508,248	_	001,
	Contingency	55,415		55,415	_	300,240	_	55.
	Moving Costs	166,119		166,119	_	166,332	_	33,
	Woving Costs	34,755,299		34,755,299	713,814	32,121,123	831,177	1,089
					•		,	
Future Work	Contingency	50,000	•	50,000	=	=	-	50
67109	Other Contractors			-	-	-	<u> </u>	
		50,000	•	50,000	=	-	-	50
	Total - Memorial Drive Elementary	34,805,299		- 34,805,299	713,814	32,121,123	831,177	1,139
Nottingham		00		<b></b>		0		
Elementary	General Contractor	36,107,028	•	36,107,028	- 	36,024,395	2,315	80
Replacement	Architect / Engineer	2,611,012	•	2,611,012	42,868	2,568,144	-	
67236	Furniture & Equip	340,166	•	340,166	=	340,161	-	
	Other	512,323	•	512,323	=	512,323	-	
	OCIP	392,883	•	392,883	=	392,883	-	
	Contingency	-		-	-	-	-	
	Moving Costs	77,645		- 77,645	-	77,645	-	
		40,041,057		40,041,057	42,868	39,915,551	2,315	80
Future Work	Contingency	50,000		50,000	_	-	-	50
67121	Other Contractors	· -		· -				
67121		50,000		50,000	-	-	-	50

Campus	Object	Budget	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
Ridgecrest Elementary				1	1		1	
Future Work	Contingency	167,549	=	167,549	=	-	=	167,549
67111	Other Contractors	82,451 250,000	-	82,451 250,000	-	82,451 82,451	-	167,549
		250,000	-	250,000	<del>-</del>	02,431	-	107,348
	Total - Ridgcrest Elementary	250,000	-	250,000	-	82,451	-	167,549
Shadow Oaks Elementary								
Future Work	Contingency	250,000	-	250,000	-	-	-	250,000
67113	Moving Costs	250,000	-	250,000	-	-	-	0 250,000
	Total - Shadow Oaks Elementary	250,000	-	250,000	-	-	-	250,000
Sherwood	Consul Contractor	44 000 077		44.000.033	40.000.440	45.000.057	000.004	E 040 E40
Elementary Future Work	General Contractor Architect / Engineer	41,639,877 3,588,656	-	41,639,877 3,588,656	19,238,440 889,442	15,638,057 2,699,214	822,864	5,940,516 0
67113(67317)	Furniture & Equip	3,366,030 -	- -	3,366,030	-	2,099,214	- -	0
07113(07317)	Other	837,128	6,901	844,029	478,606	365,423	_	0
	OCIP	1,167,371	-	1,167,371	-	1,044,898	-	122,473
	Contingency	607,779	(6,901)		-	, , <u>-</u>	-	600,878
	Moving Costs		-	-	-	=	-	0
		47,840,811	-	47,840,811	20,606,488	19,747,592	822,864	6,663,867
	Total - Sherwood Elementary	47,840,811	-	47,840,811	20,606,488	19,747,592	822,864	6,663,867
Spring Branch Elementary	General Contractor							0
Playground Upgrade	Architect / Engineer	138,700	-	138,700	100,090	38,610	-	0
67262	Furniture & Equip	130,700	-	130,700	100,090	30,010	-	0
07202	Other Contractors	_	-	-	-	_	_	0
		138,700	-	138,700	100,090	38,610	-	0
Future Work	Other Contractors	133,455	-	133,455	_	133,455	_	0
67114	Contingency	116,545	-	116,545	-	-	-	116,545
		250,000	<u>-</u>	250,000	<u>-</u>	133,455	<u> </u>	0 116,545
			_		_		_	
North Commont	Total - Spring Branch Elementary	388,700	-	388,700	100,090	172,065	-	116,545
North Support Center	General Contractor	_	_	_	_	_	_	0
(Former SSE)	Architect / Engineer	67,375	_	67,375	-	67,375	_	0
Renovation	Furniture & Equip	-	_	-	- -	-	_	0
67256	Other	44,191	-	44,191	-	44,191	-	0
	Contingency	· -	-	-	-	· -	-	0
	Moving Costs		-		=		=	C
		111,566	-	111,566	-	111,566	-	0
т	Total - Spring Shadows Elementary	111,566		111,566	_	111,566		0

Campus Project	Object Category	Budget October 31, 2025	Budget Adjustments	Budget as of November 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Terrace		<u> </u>				l	<u> </u>	
Elementary	General Contractor	48,214,681	(284,552)	47,930,129	_	_	_	47,930,
Renovation	Architect / Engineer	3,100,000	(201,002)	3,100,000	1,253,684	1,846,316	_	11,000
67253	Furniture & Equip		_	-	-,200,00	-	_	
	Other	248,017	281,619	529,636	442,556	87,080	_	
	OCIP	<del>-</del>	- ,	-	,	- ,	=	
	Contingency	-	_	-	-	-	-	
	Moving Costs	51,756	2,933	54,689	54,370	319	-	
	-	51,614,454	-	51,614,454	1,750,610	1,933,715	-	47,930
	Total - Terrace Elementary	51,614,454	-	51,614,454	1,750,610	1,933,715	-	47,930
reasure Forest	General Contractor	8,584,711		8,584,711		8,584,711		
Elementary Renovation	Architect / Engineer	664,384	-	664,384	6,600	656,684	-	1
67209	Furniture & Equip	216,362	-	216,362	0,000	216,362	-	
67209	Other	379,752	-	379,752	-	379,752	-	
	OCIP	128,346	_	128,346	_	128,346	_	
	Contingency	19,566	_	19,566		120,040	_	19
	Moving Costs	91,804	_	91,804	-	91,804	_	1
	Moving Cook	10,084,925	-	10,084,925	6,600	10,057,659	-	20
Future Work	Contingency	100,000	_	100,000	_	_	_	100
67125	Other Contractors	-	_	-	_	-	_	100
020		100,000	-	100,000	-	-	-	100
	Total - Treasure Forest Elementary	10,184,925	_	10,184,925	6,600	10,057,659	-	120
Thornwood	-			•				
Elementary	General Contractor	-	-	=	-	-	-	
Replacement	Architect / Engineer	2,866,951	-	2,866,951	-	-	-	2,866
67249	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	=	-	=	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	2,866,951		2,866,951	<u>-</u>	<u> </u>	<u> </u>	2,866
	Total Thomses of Flores extens			0.000.054				
	Total - Thornwood Elementary	2,866,951	-	2,866,951	-	-	-	2,866
Wastwood								
Westwood Elementary								
Westwood Elementary Future Work	Other Contractors	68.816	_	68.816	<u>-</u>	68.816	_	
Elementary	Other Contractors Contingency	68,816 181,184	- -	68,816 181,184	- -	68,816 -	- -	18 <sup>-</sup>
Elementary Future Work	Other Contractors Contingency	68,816 181,184 250,000	- - -	68,816 181,184 250,000	- -	68,816 - 68,816	- - -	181 181

Campus	Object	Budget	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remainin
Woodview								
Elementary	General Contractor	33,759,298		- 33,759,298	203,722	33,369,998	4,834	180
Future Work	Architect / Engineer	2,794,662		- 2,794,662	32,661	2,712,160	-	49
67237	Furniture & Equip	634,090		- 634,090	14,208	615,501	=	4
	Other	1,250,000		- 1,250,000	148,891	845,249	-	25
	OCIP	935,377		- 935,377	-	935,377	-	
	Contingency	739,020		- 739,020	-	=	-	73
	Moving Costs	163,522		- 163,522	-	163,522	-	
		40,275,969		- 40,275,969	399,482	38,641,807	4,834	1,22
	Contingency	50,000		- 50,000	-	-	-	5
67117	Other Contractors				-	-	-	
		50,000		- 50,000	-	-	=	5
	Total - Woodview Elementary	40,325,969		- 40,325,969	399,482	38,641,807	4,834	1,27
Wildcat Way Pre-K	General Contractor	919,234		- 919,234	_	585,503	-	33
Upgrades	Architect / Engineer	124,377		- 124,377	-	74,539	_	4
67204	Furniture & Equip	-			- -	,000	_	7
01207	Other	99,200		- - 99,200	-	99,200	- -	
	OCIP	21,400		- 21,400	_	21,400	_	
	Contingency	21,400		21,400	_	21,400	_	
	Moving Costs	_					_	
	Widying Gosts	1,164,211		- 1,164,211	-	780,642	-	38
	Total - Wildcat Way Pre-K	1,164,211		- 1,164,211	-	780,642	_	38
Lion Lane								
Pre-K	General Contractor	498,725		498,725	-	429,648	-	6
Upgrades	Architect / Engineer	9,200		- 9,200	-	9,200	-	
67202	Furniture & Equip	=			-	=	-	
	Other	472,866		- 472,866	-	472,866	-	
	Contingency	=			-	=	-	
	Moving Costs	-			-	-	-	
	-	980,791		- 980,791	-	911,714	-	6
Future Work	Contingency	150,000		- 150,000	-	-	=	15
67130	Other Contractors	<del>_</del>		-	-	-	-	
		150,000		- 150,000	-	-	-	15
	Total - Lion Lane Pre-K	1,130,791		- 1,130,791	-	911,714	-	21
Bear Blvd	Consul Contracts	070 007		070.007		404 045		0.4
Pre-K	General Contractor	672,007		- 672,007	=	431,215	-	24
Upgrades	Architect / Engineer	35,341		- 35,341	-	9,200	-	2
67201	Furniture & Equip	-			-	-	-	
	Other	274,869		- 274,869	=	274,266	-	
	Contingency Moving Costs	<del>-</del>		- -	<del>-</del>	<u>-</u>	<del>-</del>	
	Moving Costs	982,217		- 982,217	<u> </u>	714,681	-	26
Future Work	Contingency	150,000		- 150,000				15
	Other Contractors	150,000		- 150,000	- -	-	-	15
67131	Caron Continuotoro	150,000		- 150,000		<u> </u>		15
		130,000		130,000				

Campus	Object	Budget	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
Tiger Trail	·				L			
Pre-K	General Contractor	642,307	-	- 642,307	-	598,320	-	43,
Upgrades	Architect / Engineer	124,363	-	124,363	-	74,114	-	50.
67203	Furniture & Equip	-	-	-	-	-	-	
	Other	376,028	-	376,028	-	376,028	-	
	OCIP	21,400	-	21,400	-	21,400	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
	· ·	1,164,098	-	1,164,098	-	1,069,862	-	94
	Total - Tiger Trail Pre-K	1,164,098		1,164,098	_	1,069,862	_	94
Facility		•		•		•		
Services	General Contractor	-	-	_	_	_	_	
Upgrades	Architect / Engineer	-		_	_	_	_	
67238	Furniture & Equip	-		_	_	_	_	
	Other	-		_	_	_	_	
	Contingency	200,000		200,000	_	_	_	200
	Moving Costs	<del>-</del>			_	_	_	
	3	200,000	-	200,000	-	-	-	200
	Total - Facility Services	200,000		200,000	_	-	_	200
Central	•	,		•				
Warehouse	General Contractor	870,719		870,719	-	-	-	870
Upgrades	Architect / Engineer	70,944	-	70,944	_	_	_	7
67239	Furniture & Equip	, <u>-</u>		·	_	_	_	
	Other	27,563	-	27,563	_	_	_	2
	Future Work	50,000	-	- 50,000	=	_	-	5
	OCIP	12,642		- 12,642	_	_	_	1:
	Contingency	25,981		25,981	_	_	_	2
	Moving Costs			,	_	_	_	
	3	1,057,849	-	1,057,849	-	-	-	1,05
	Total - Central Warehouse	1,057,849		1,057,849	_	-	_	1,05
Textbook				• •				-
Warehouse	General Contractor	750,638	-	750,638	-	-	-	75
Upgrades	Architect / Engineer	62,068		- 62,068	-	_	-	6
67240	Furniture & Equip	86,822		- 86,822	-	_	-	8
	Other	28,940	-	- 28,940	-	-	-	2
	Future Work	50,000	-	- 50,000	-	-	-	50
	OCIP	10,898	-	- 10,898	-	-	-	10
	Contingency	22,398	-	- 22,398	_	_	-	2:
	Moving Costs	,	-		_	_	-	_
	<b>J</b> -	1,011,764	-	1,011,764	-	-	-	1,01

Campus	Object	Budget	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
Administration								
Building	General Contractor	4,941,897	-	4,941,897	-	2,142,236	-	2,799,6
Upgrades	Architect / Engineer	19,801	-	19,801	800	19,001	-	
67231	Furniture & Equip	77,894	-	77,894	(1)	77,894	=	
	Other	278,921		278,921	-	278,921	-	
	OCIP	79,978	-	79,978	_	79,978	=	
	Contingency	· -	-	·	_	, -	=	
	Moving Costs	_	-	_	-	_	-	
	Ç	5,398,491	-	5,398,491	800	2,598,030	-	2,799,
Future Work	Contingency	50,000	-	50,000	_	-	<u>-</u>	50,
67940	Other Contractors		-		-	-	=	,
		50,000	-	50,000	-	-	-	50,0
	Total - Administration Building	5,448,491		5,448,491	800	2,598,030	-	2,849,6
Vest Support Center	0 10 1							
	General Contractor	-	-	-	=	-	=	
Upgrades	Architect / Engineer	-	-	<del>-</del>	=	=	-	
67233	Furniture & Equip	-	-	-	-	-	-	
	Other	931,432	-	931,432	-	931,432	=	
	Contingency	-	-	-	-	-	=	
	Moving Costs	-	-	-	-	-	-	
		931,432	-	931,432	-	931,432	-	
	Total - West Support Center	931,432		931,432	-	931,432	-	
Transportation								
Facility	General Contractor	2,708,118	-	2,708,118	-	1,054,347	=	1,653,
Upgrades	Architect / Engineer	210,225	-	- 210,225	-	-	-	210,
67227	Furniture & Equip	2,899	-	- 2,899	-	2,899	-	
	Other	65,000	-	- 65,000	-	43,766	-	21,
	OCIP	39,318	-	- 39,318	-	39,318	-	
	Contingency	78,968	-	- 78,968	-	-	-	78,
	Moving Costs	<del>_</del>	-	<u>-</u>	-	-	-	
		3,104,528	-	3,104,528	-	1,140,330	-	1,964,
Future Work	Contingency	50,000	-	50,000	-	-	-	50,
67974	Other Contractors	50,000	-	50,000	-	-	-	50,0
		50,000	·	50,000	-	-	-	50,0
D. II	Total - Transportation Facility	3,154,528		3,154,528	-	1,140,330	-	2,014,
Police Department	General Contractor							
		-	-	· -	-	-	-	
Upgrades	Architect / Engineer	-	•	<del>-</del>	-	-	-	
67241	Furniture & Equip Other	- 182,967	•		83,967	- 00.000	-	
		67,033	•	- 182,967 - 67,033	o3,907	99,000	-	67
	Contingency Moving Costs	07,033	-	- 61,033 -	-	-	-	67
	Moving Costs			-	-	<u>-</u>	-	
	_	250,000	-	- 250,000	83,967	99,000	=	67,

Campus	Object	Budget	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
Tax						l	l.	
Office	General Contractor	=	-	-	-	-	=	
Upgrades	Architect / Engineer	-	=	-	=	=	=	
67242	Furniture & Equip	-	=	-	=	=	=	
	Other	=	-	-	-	-	=	
	Contingency	50,000	-	50,000	-	-	=	50,00
	Moving Costs		<del>-</del>	<del></del>	<u> </u>	-	<u> </u>	
		50,000	-	50,000	-	-	-	50,00
	Total - Tax Office	50,000	-	50,000	-	-	-	50,00
Ag Farm	General Contractor	2,870,139	_	2,870,139	_	2,818,860	_	51,27
Upgrades	Architect / Engineer	_,0.0,.00	_	_,0.0,.00	_	_,0.0,000	_	0.,2.
67301	Furniture & Equip	357,197	_	357,197	3,217	353,980	_	
0.00.	Other	-	_	-	-	-	_	
	OCIP	124,532	_	124,532	_	124,532	_	
	Contingency	-	=	-	=	-	=	
	Moving Costs	_	-	-	-	-	-	
	C	3,351,868	-	3,351,868	3,217	3,297,372	-	51,27
	Total - Ag Farm	3,351,868	-	3,351,868	3,217	3,297,372	_	51,27
East Transition				, ,		, ,		•
Campus	General Contractor	-	-	-	-	-	-	
Upgrades	Architect / Engineer	110,465	-	110,465	-	107,811	-	2,65
67205	Furniture & Equip	-	-	-	-	-	-	
	Other	1,690,990	-	1,690,990	-	1,690,990	-	
	OCIP	21,260	=	21,260	=	21,260	=	
	Contingency	-	=	-	=	=	=	
	Moving Costs	<del>_</del>	<u>-</u>	-	-	-	-	
		1,822,715	-	1,822,715	-	1,820,061	-	2,65
	Total - East Transition Campus	1,822,715	-	1,822,715	-	1,820,061	-	2,65
South Transition								
Campus	General Contractor	780,495	-	780,495	-		-	780,49
Upgrades	Architect / Engineer	158,705	-	158,705	-	155,631	-	3,07
67206	Furniture & Equip	156,559	=	156,559	=	156,528	=	3
	Other OCIP	256,087	-	256,087	-	256,087	-	
		13,775	-	13,775	-	13,775	-	
	Contingency Maying Costs	<del>-</del>	-	-	-	-	-	
	Moving Costs	1,365,621	-	1,365,621	<u> </u>	582,021	<u>-</u>	783,60
	Total Courth Transition Commun.			4 205 004				
Athletic Facilities	Total - South Transition Campus	1,365,621	-	1,365,621	<u>-</u>	582,021	<b>-</b>	783,60
Don Coleman Coliseum	General Contractor	1,329,255	_	1,329,255	_	_	_	1,329,25
Upgrades	Architect / Engineer	119,005	_	119,005	_	_	_	119,00
67229	Furniture & Equip	-	_		_	_	_	110,00
J	Other	251,225	_	251,225	_	251,225	_	
	OCIP	22,000	_	22,000	6,301		_	15,69
	Contingency	30,060	_	30,060	-	_	_	30,06
	Moving Costs	-	_	-	_	_	_	00,00
		1,751,545		1,751,545	6,301	251,225		1,494,01

			itiny otatus report as or re					
Campus Project	Object Category	Budget October 31, 2025	Budget Adjustments	Budget as of November 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Tully Stadium	General Contractor	1,503,190	_	1,503,190	<u>-</u>	-	L	1,503,190
Upgrades 67230	Architect / Engineer Furniture & Equip	123,005	- -	123,005	- -	-	-	123,005 0
	Other OCIP	24,310 21,824	-	24,310 21,824	<del>-</del> -	-	-	24,310 21,824
	Contingency Moving Costs	139,991	-	139,991	-	-	-	139,991
	Woving Costs	1,812,320		1,812,320	<del>-</del>		-	1,812,320
Tully Stadium	General Contractor	727,908	(4,713)	723,195	3,155	666,338	35,070	18,631
Fields 67260	Architect / Engineer Other Contractors	972,092 	- 4,713	972,092 4,713	31,050 -	51,450 4,713	- -	889,592 1
		1,700,000	-	1,700,000	34,205	722,501	35,070	908,224
Grob Stadium Upgrades	General Contractor Architect / Engineer	433,982 38,549	-	433,982 38,549	- -	-	-	433,982 38,549
67228	Furniture & Equip Other	, <u> </u>	-	, - -	<del>-</del> -	-	-	0
	OCIP Future work	6,301 50,000	-	6,301	-	-	-	6,301
	Contingency	12,950	-	50,000 12,950	-	-	-	50,000 12,950
	Moving Costs	541,782	<del>-</del> _	541,782	<del>-</del>	<del>_</del>	-	0 541,782
Natatorium	General Contractor	428,266	-	428,266	2,449	376,002	-	49,815
67223	Architect / Engineer Furniture & Equip	360,565 -	-	360,565	-	147,267 -	-	213,298 0
	Other OCIP	1,034,268 15,615	-	1,034,268 15,615	204,000 21	830,267 15,594	<del>-</del>	1 0
	Contingency Moving Costs	408	-	408	-	-	-	408 0
	Woving Cooks	1,839,122	-	1,839,122	206,470	1,369,130	-	263,522
Facilities Continues	Total - Athletic Facilities	7,644,769	<u>-</u>	7,644,769	246,976	2,342,856	35,070	5,019,867
Facilities Contingency 67200	Facilities Contingency	31,761,915	-	31,761,915	-	-		31,761,915
	Total - Facilities Contingency	31,761,915		31,761,915	-	-	-	31,761,915
Career and Technical Education								
67961	CTE Bond Project	7,750,000	<u>-</u>	7,750,000	1,300	5,876,516	-	1,872,184
67962	CTE Visioning	315,000	-	315,000	-	284,767	-	30,233
	Total - CTE	8,065,000	-	8,065,000	1,300	6,161,283	-	1,902,417
Fine and Performing Arts								
67952	Band Instruments	1,815,445	-	1,815,445	-	1,815,445	-	0
	Orchestra Instruments Band Uniforms	224,000 495,155	-	224,000 495,155	-	224,000 495,155	<del>-</del>	0
	Drill team uniforms Auditorium curtains	165,400 300,000	<del>-</del> -	165,400 300,000	- 61,147	134,123	-	31,277 238,853
	Total - Fine and Performing Arts	3,000,000	_	3,000,000	61,147	2,668,723	_	270,130
	rotar - i ine ana i crititiling Arts	3,000,000	-	3,000,000	01,147	2,000,723	-	270,130

Campus	Object	Budget	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
Technology		1						
Purchases								
6T101	Extended Network Availability	3,171,192	-	3,171,192	=	2,397,688	-	773,50
6T102	Wi-Fi	4,047,540	-	4,047,540	-	4,047,540	-	
6T103	Visitor Tracking (printers & scanners)	70,000	_	70,000	-	40,426	_	29,57
6T104	Security Cameras	4,487,500	_	4,487,500	82,126	1,555,167	_	2,850,20
6T105	Content Filter, Firewall, DDOS, SIEM	3,750,000	_	3,750,000	52,.25	3,309,398	_	440,60
01100	Gorient Filer, Filewall, BBGG, GIEW	15,526,232	-	15,526,232	82,126	11,350,219		4,093,88
6T201	Interactive Projector Updated	2,437,500	_	2,437,500		2,432,904	_	4,5
6T202	Tech Room Buildout	36,000		36,000	-	21,633		14,3
			-		-	21,033	-	
6T203	Library	1,500,000	-	1,500,000	-	-	-	1,500,0
6T204	Tech Application Labs LC Mgmt	1,200,000	-	1,200,000	-	837,383	-	362,6
6T205	Board Room AV	125,000	-	125,000	-	63,862	-	61,1
6T206	TTC AV	157,000	-	157,000	-	6,078	-	150,9
6T207	Time Clocks	2,725,668	_	2,725,668	-	2,463,512	-	262,1
6T208	Cabling	1,791,504	_	1,791,504	_	756,346	_	1,035,1
6T209	Video Streaming	200,000	_	200,000	-	74,550	_	125,4
		,	-		-		-	
6T210	Phone System	1,622,399	-	1,622,399	-	1,169,240	-	453,1
6T211	Campus & District Facility UPS	1,066,858	=	1,066,858	-	825,135	-	241,7
6T212	Switches (L2, L3, ToR, Phone)	3,000,000	-	3,000,000	-	2,655,263	-	344,7
6T213	Servers	782,715	_	782,715	-	782,715	-	
6T214	Storage	4,715,525	_	4,715,525	_	4,715,525	_	
6T215	Project Management	500,000	_	500,000	38,500	257,843	_	203,
01213	r roject ivianagement	21,860,169		21,860,169	38,500	17,061,989		4,759,0
6T301	Instructional Staff Computers	7,005,000		7,005,000		6,989,803		15,1
	•		-		-		-	
6T302	Non-Instructional Staff Computers	3,116,155		3,116,155	=	3,029,496	-	86,6
		10,121,155	-	10,121,155	-	10,019,299	-	101,8
6T401	Student Devices (HS): 9th - 12th	2,868,979	-	2,868,979	-	2,868,979	-	
6T402	Student Devices (MS): 6th - 8th	3,222,807	_	3,222,807	_	3,222,807	_	
6T403	Student Devices (ES): PK-5th	1,812,125	_	1,812,125		1,811,552	_	į
			_		-		=	
6T404	Deployment	399,261	-	399,261	-	357,348	-	41,9
6T405	Operation Connectivity	8,303,172	- -	8,303,172	<del>-</del>	8,260,686	<u>-</u>	42,4
						-,,		
6T000	Contingency	5,666,664	-	5,666,664		<u> </u>	-	5,666,6
		5,666,664	-	5,666,664	-	-	-	5,666,6
	Total - Technology Purchases	61,477,392	<b>-</b>	61,477,392	120,626	46,692,193		14,664,5
Transportation								
67B01	Regular bus	11,781,245	-	11,781,245	2,785,620	7,490,540	-	1,505,0
67B02	Special Education Bus	4,058,344	_	4,058,344	, , <u>-</u>	3,358,344	-	700,0
67B03	Trucks/Trailers for Fine Arts	561,885	_	561,885	=	541,575	=	20,3
67B04	Radios for Transportation	208,556	_	208,556	-	208,556	-	20,
			-		-		-	
67B05 67B00	Transportation engine kits/ propane kits Contingency	68,078 -	-	68,078 -	-	68,078 -	-	
	Total - Transportation	16,678,108		16,678,108	2,785,620	11,667,093		2,225,3
Bond Plan	rotai - Transportation	10,070,100		10,070,108	2,700,020	11,007,093	<u>-</u> _	۷,۷۷۵,۰
Administration	Staffing	12,881,897	-	12,881,897	-	8,830,026	-	4,051,
63800	Other	2,328,577		2,328,577	379,872	1,948,705	_	
	Fees	662,042		662,042	15,500	516,805	_	129,7
	Publicity	490,859	<u>-</u>	490,859	52,602	344,811	<u>-</u>	93,4
	Total - Bond Plan Administration	16,363,375	_	16,363,375	447,974	11,640,346	_	4,275,0
		. 5,555,51		10,000,010	771,017	. 1,0-10,0-10		-, 0,

Campus	Object	Budget	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
Hail	General Contractor	4,062,632	_	4,062,632		4,062,632	-	
Damaged Roofs	Architect / Engineer	207,559	-	207,559	=	207,559	=	
67250	Other	1,816	=	1,816	=	1,816	=	
		4,272,007	-	4,272,007	-	4,272,007	-	
PreK and WWE	Total - Hail damage	4,272,007	<b>-</b>	4,272,007	<u> </u>	4,272,007	-	
Fall Surface	Contingency	100,000	_	100,000	_	<u>-</u>	_	100,0
67257	<b>,</b>	100,000	-	100,000	-	-	-	100,0
Spring Branch	General Contractor	-	-	-	-	-	-	
Elementary	Architect / Engineer	<del>-</del>	-	-	=	-	=	
	Other	13,200 13,200	-	13,200 13,200	-	13,200 13,200	-	
		13,200	-	13,200	-	13,200	-	
Rummel Creek ES Bike Racks	Architect / Engineer Other	-	40,000	40,000	26,140	-	-	13,8
Dire Rucks	Otto		40,000	40,000	26,140		-	13,8
Meadow Wood ES	Architect / Engineer	-	40,000	40,000	26,140	-	-	13,8
Bike Racks			=	=	=	-	=	
		-	40,000	40,000	26,140	-	-	13,8
Ridgecrest ES	Architect / Engineer	-	120,000	120,000	90,820	-	-	29,1
Playground	Other	<del>-</del>	120,000	120,000	90,820		<u>-</u>	29,1
Westwood	General Contractor	320,100	_	320,100	_	_	_	320,1
Elementary	Architect / Engineer	93,500	_	93,500	80,034	13,467	_	020,
•	Other	13,200	-	13,200	-	13,200	-	
		426,800	-	426,800	80,034	26,667	-	320,1
Wildcat Way	General Contractor	423,500	_	423,500	93,767	213,279	_	116,4
	Architect / Engineer	16,500	-	16,500	908	15,592	-	,
	Other		-	-	-	-	-	
		440,000	-	440,000	94,675	228,871	-	116,4
Lion Lane	General Contractor	423,500	-	423,500	93,767	213,279	-	116,4
	Architect / Engineer	16,500	=	16,500	908	15,592	=	
	Other	<del>-</del>	-	-	-	-	-	
		440,000	-	440,000	94,675	228,871	-	116,4
Bear Blvd	General Contractor	423,500	-	423,500	93,767	213,279	-	116,4
	Architect / Engineer	16,500	-	16,500	908	15,592	-	
	Other	440,000	<u>-</u> -	440,000	94,675	228,871	-	116,4
Tigor Trail	General Contractor	423,500						116,4
Tiger Trail	Architect / Engineer	423,500 16,500	-	423,500 16,500	93,767 908	213,279 15,592	-	110,4
	Other	10,500	-	10,500	-	13,392	- -	
	<del></del>	440,000	-	440,000	94,675	228,871	-	116,4
-	Total - PreK and WWE Fall Surface	2,300,000	200,000	2,500,000	601,833	955,351	_	942,8

Campus	Object	Budget	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
Safety and		<u> </u>						
Security Vestibules	Contingency		=	-	-	-	=	
67254		-	-	-	-	-	-	
Cornerstone	General Contractor	678,961	(1,169)	677,792	79,032	488,942	-	109,8
Academy	Architect / Engineer	-	-	-	-	-	-	
	Other	838	1,169	2,007	=	2,007	=	
		679,799	=	679,799	79,032	490,949	-	109,
Edgewood	General Contractor	315,328	-	315,328	-	310,802	-	4,
Elementary	Architect / Engineer	25,594	-	25,594	186	25,408	-	
•	Other	1,720	-	1,720	-	1,720	-	
		342,642	-	342,642	186	337,930	-	4,
Frostwood	General Contractor	246,711	-	246,711	<u>-</u>	242,184	<u>-</u>	4,
Elementary	Architect / Engineer	25,594	_	25,594	186	20,882	_	4,
,	Other	22,687	_	22,687	-	22,687	_	٠,
Outo	294,992	-	294,992	186	285,754	-	9,	
Hollibrook	General Contractor	269,137	(982)	268,155	43,030	191,709	<u>-</u>	33,
Elementary Architect / Engineer Other	-	-	-	-	-	-		
	Other	825 269,962	982	1,807 269,962	43,030	1,807 193,516	<u>-</u>	33
Housman Flementary	Housman General Contractor Elementary Architect / Engineer	266,752	(982)	265,770	40,932	179,023	-	45
Liementary	Other	1,306	982	2,288	_	2,288	-	
		268,058	-	268,058	40,932	181,311	-	45
Meadow Wood	General Contractor	321,819	(688)	321,131	42,198	230,642	-	48
Elementary	Architect / Engineer	-	-	-	-	-	-	
	Other	713	688	1,401	-	1,401	=	
		322,532	-	322,532	42,198	232,044	=	48
Pine Shadows	General Contractor	233,189	-	233,189	-	227,291	-	5
Elementary	Architect / Engineer	25,594	-	25,594	186	25,408	-	
	Other	2,306	-	2,306	-	2,306	-	
		261,089	-	261,089	186	255,005	-	5
Ridgecrest	General Contractor	430,160	(1,026)	429,134	41,115	305,025	-	82
Elementary	Architect / Engineer	4.042	1.006	2.020	-	2.020	-	
	Other	1,012 431,172	1,026	2,038 431,172	41,115	2,038 307,063	<u>-</u>	82
					, ,			
Rummel Creek	General Contractor	146,309	-	146,309	-	141,783	-	4
Elementary	Architect / Engineer	25,594	-	25,594	186	20,882	-	4,
	Other	6,373 178,276	-	6,373 178,276	186	6,373 169,038	-	9
					.00			
Shadow Oaks	General Contractor	188,371	-	188,371	-	183,845	-	4
Elementary	Architect / Engineer	25,594	-	25,594	186	25,408	-	
	Other	2,547	-	2,547	-	2,547	-	
		216,512	-	216,512	186	211,800	=	4

Campus Project	Object Category	Budget October 31, 2025	Budget Adjustments	Budget as of November 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
	General Contractor	262,917	(920)	261,997	36,701	181,139	-	44,
•	Architect / Engineer	-	-	-	-	-	-	
(	Other	1,075 263,992	920	1,995 263,992	36,701	1,995 183,134	-	44,
Westwood (	General Contractor	241,371	_	241,371	_	233,109	-	8,3
	Architect / Engineer	25,593	=	25,593	186	25,407	=	-,-
•	Other	5,229	-	5,229	300	4,929	-	
		272,193	-	272,193	486	263,445	-	8,
	General Contractor	292,112	(869)	291,243	46,504	209,628	-	35
	Architect / Engineer	-	-	- 0.000	-	-	-	
(	Other	1,463 293,575	869	2,332 293,575	46,504	2,332 211,960	-	35
							_	
	General Contractor Architect / Engineer	530,014	(5,181)	524,833	44,460 -	366,080	<del>-</del>	114
	Other	16,062	5,181	21,243	=	16,982	=	4
	546,076	-	546,076	44,460	383,062	=	118	
		556,351	(1,120)	555,231	50,322	378,718	-	126
	Other	5,294	1,120	6,414	- -	6,414	-	
`		561,645	-	561,645	50,322	385,131	=	126
Bear Blvd (	General Contractor	378,371	-	378,371	-	373,845	-	4
Pre K	Architect / Engineer	25,594	-	25,594	186	25,408	-	
(	Other	10,942	-	10,942	-	10,942	-	
		414,907	-	414,907	186	410,195	_	•
	General Contractor	591,871	(913)	590,958	47,805	409,235	=	133
	Architect / Engineer	=	-	-	-	-	=	
(	Other	5,312	913	6,225	47.005	6,225	-	404
		597,183	-	597,183	47,805	415,460	-	133
1	Total - Safety and Security Vestibules	6,214,605	-	6,214,605	473,702	4,916,797	-	824
Safety and	Continuo	422.224		420 204				101
ecurity Fencing ( 67258	Contingency	132,324 132,324	<u>-</u>	132,324 132,324	-	-	-	13: 13:
Stratford (	General Contractor							
	Architect / Engineer	- -	-	- -	- -	- -	-	
	Other	686,150	-	686,150	25,590	660,560	=	
		686,150	-	686,150	25,590	660,560	-	
	General Contractor	-	-	-	-	-	-	
	Architect / Engineer Other	404 444	-	404 444	-	404 444	-	
(	Ouici	484,111 484,111	<u> </u>	484,111 484,111	<del>-</del>	484,111 484,111	-	
Spring Branch (	General Contractor	_	-	_	-	_	-	
	Architect / Engineer	-	-	-	-	-	-	
(	Other	1,041,315	-	1,041,315	186,214	639,307	54,002	161

Campus Project	Object Category	Budget October 31, 2025	Budget Adjustments	Budget as of November 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
		1,041,315		- 1,041,315	186,214	639,307	54,002	161
Spring Forest	General Contractor	_		_	_	_	_	
Middle School	Architect / Engineer	_			_	_	_	
	Other	763,465		- 763,465	33,045	730,420	-	
		763,465		- 763,465	33,045	730,420	-	
Frostwood	General Contractor	-			-	-	-	
Elementary	Architect / Engineer	-		-	-	-	-	
	Other	2,175		- 2,175	=	2,175	=	
		2,175		- 2,175	-	2,175	=	
Hollibrook	General Contractor	-			-	-	-	
Elementary	Architect / Engineer	-			=	- 000 474	=	
	Other	600,471 600,471		- 600,471 - 600,471	<u> </u>	600,471 600,471	<del>-</del>	
Dina Chadaura	Canaral Cantractar							
Pine Shadows Elementary	General Contractor Architect / Engineer	-		<del>-</del> -	-	-	-	
Lieilieiliaiy	Other	115,293		- - 115,293	_	115,293	_	
	Other	115,293		- 115,293		115,293		
Rummel Creek	General Contractor	-			-	-	-	
Elementary	Architect / Engineer	-		<u> </u>	=	-	-	
•	Other	-		-	-	-	-	
		-			-	-	-	
Shadow Oaks	General Contractor	-			-	-	-	
Elementary	Architect / Engineer	-			=	=	=	
	Other	-			-	-	-	
		<del>-</del>		-	<del>-</del>	-	-	
reasure Forest	General Contractor	-			-	-	-	
Elementary	Architect / Engineer	-			-	-	-	
	Other	423,923		- 423,923	=	423,923	=	
		423,923		- 423,923	-	423,923	=	
Westwood	General Contractor	-			-	-	-	
Elementary	Architect / Engineer	-		-	-	-	-	
	Other	<del>-</del>		<u> </u>	-	<u>-</u>	-	
Bear Blvd	General Contractor	-		-	-	-	-	
Pre K	Architect / Engineer	-		-	-	-	-	
Othe	Other	<u> </u>		<del>-</del> -	<u>-</u>	<u>-</u>	-	
Lionless	Caparal Contractor							
Lion Lane Pre K	General Contractor Architect / Engineer	-		-	-	-	-	
FIE N	Other	- 2,175		- - 2,175	-	2,175	-	
	Outo	2,175		- 2,175		2,175	<u> </u>	
Tiger Trail	General Contractor	_		_	-	_	_	
riy <del>c</del> i ilali		-			-	<del>-</del>	-	
Pre K	Architect / Engineer	=			_	_	_	

Campus	Object	Budget	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining

Campus Project	Object Category	Budget October 31, 2025	Budget Adjustments	Budget as of November 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
North Support	General Contractor	-		_	-	-	-	0
Center	Architect / Engineer	-		-	-	-	-	0
	Other	208,103		208,103	-	208,103	-	(0)
		208,103		208,103	<u>-</u>	208,103	-	(0
West Support	General Contractor	<del>-</del>		<u>-</u>	-	-	_	0
Center	Architect / Engineer	=		<u> </u>	-	=	=	0
	Other	217,676		- 217,676	217,676	-	-	0
		217,676		217,676	217,676	=	=	-
	Total - Safety and Security Fencing	4,677,181		4,677,181	462,525	3,866,538	54,002	294,116
<b>District-Wide Projects</b>								
67251	General Trades	10,000,000	•	- 10,000,000	687,805	2,576,240	-	6,735,956
67252	MEP	9,500,000	•	9,500,000	2,288,608	1,782,202	13,846	5,415,344
67255	Copiers	781,039		- 781,039	-	781,039	-	0
	Total - District Wide Projects	20,281,039		- 20,281,039	2,976,413	5,139,481	13,846	12,151,300
Premium allocated								
to issuance costs	Premium allocated to issuance costs	5,440,809		5,440,809	-	5,440,809	-	0
	Total - Premium Allocated to Issuance	5,440,809		- 5,440,809	-	5,440,809	-	0
Unallocated								
Interest	Interest	19,454,404	408,334	19,862,738	=	=	=	19,862,738
	Reserve for Arbitrage	(3,524,119)		(3,524,119)	-	-	-	(3,524,119
	Total - Interest Net of Arbitrage	15,930,285	408,334	16,338,619	-	-	-	16,338,619
	Total - Facility Improvement Program	901,973,364	728,334	902,701,698	33,812,880	682,177,921	3,941,235	182,769,661

# Spring Branch Independent School District

Facility Improvement Program

Monthly Status Report

2022 Bond Authorization

As of November 30, 2025

Prepared By:

Financial Services Department

## Spring Branch Independent School District 2022 Bond Facility Improvement Program November 2025 Budget and Contingency Changes

Change in Budgets	
	\$ -
Total Changes	\$ -

Change in Facilities Contingency	
Facilities Contingency as of 10/31/2025	\$ 7,809,389
Increase/ (Decrease) Facilities Contingency	-
Facilities Contingency as of 11/30/2025	\$ 7,809,389

# Spring Branch ISD - 2022 Bond Facility Improvement Program as of November 30, 2025

Thornwood Elementary Treasure Forest Elementary	0	0	0	0	
	0	0	0	0	
Treasure Forest Elementary	0		0	0	
			-		
Valley Oaks Elementary	21,000,000	587,175	17,072,480	0	3,340,34
Woodview Elementary	3,863,300	0	3,841,471	21,829	0,040,04
•					
Ag Farm	21,750,000	294,604	20,126,946	1,088,191	240,25
•					
Guthrie Center	140,000,000	45,250,888	72,252,115	3,340,141	19,156,85
Facilities Contingency	7,809,389	0	0	0	7,809,38
		-	v	· ·	
Total Facilities	280,819,861	68,791,352	128,267,523	4,785,233	78,975,75
District Wide Improvements			1=0,=01,0=0	1,100,200	,,.
•	40,000,000	0		0	40.000.00
Career & Technical Ed Technology	12,000,000	0	0	0	12,000,00
Technology	28,300,160	249,812	5,492,847	0	22,557,50
0,		· · · · · · · · · · · · · · · · · · ·			
Bond Plan Administration	5,000,000	0	1,042,182	0	3,957,8
		-			
Total District Wide Improvements	45,300,160	249,812	6,535,029	0	38,515,3°
Owner Controlled Insurance Program	0	0	0	0	•
•					
Premium Allocated to Issuance Cost	2,157,528	0	2,157,492	0	,
Unallocated Interest, Net of Arbitrage	24,393,307	0	0	0	24,393,30
	352,670,856	69,041,164	136,960,043	4,785,233	141,884,4

Facility Improvement Program Budge	et as of 11/30/25	Facility Improvement Program
Bond Issuance	324,019,861	
Other Sources	2,157,528	Current FIP Budget 352,670,856
Interest Earnings, Net of Arbitrage	26,493,467	Authorized but Unissued 57,580,139
Current FIP Budget	352,670,856	Total 2022 FIP 410,250,995

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
Memorial								
High School	General Contractor	-	-	-	-	-	-	
Addition/Upgrades	Architect / Engineer	19,827	-	19,827	-	-	-	19,82
67304	Furniture & Equip	332,633	-	332,633	-	332,633	-	
	Other	· -	-	· -	-	<u>-</u>	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-		-	_	
	ŭ	352,460	=	352,460	=	332,633	_	19,82
	Total -Memorial High School	352,460	-	352,460	-	332,633	-	19,82
Northbrook		00.005		00 000				00.05
High School	General Contractor	22,822,882		22,822,882		-	-	22,822,88
Addition/Upgrades	Architect / Engineer	1,763,482	-	1,763,482	1,348,000	252,000	-	163,48
67305	Furniture & Equip	2,341,691	-	2,341,691	-	-	-	2,341,69
	Other	635,652	-	635,652	653	23,038	-	611,96
	OCIP	-	-	-	-	-	-	
	Contingency	686,293	-	686,293	-	-	-	686,29
	Moving Costs	50,000	-	50,000	-	-	-	50,00
		28,300,000	-	28,300,000	1,348,653	275,038	-	26,676,30
	Total - Northbrook High School	28,300,000	-	28,300,000	1,348,653	275,038	-	26,676,30
Spring Woods						•		
High School	General Contractor	-	-	-	-	-	-	
Addition/Upgrades	Architect / Engineer	2,371,417	-	2,371,417	2,020,000	-	_	351,4
67307	Furniture & Equip	, - , - , -	-	, , , <u>-</u>	-	-	_	,
	Other	_	-	_	-	-	_	
	OCIP	-	_	_	_	-	_	
	Contingency	_	_	_	_	_	_	
	Moving Costs	_	_	_	_	_	_	
		2,371,417	-	2,371,417	2,020,000	-	-	351,41
	Total - Spring Woods High School	2,371,417	_	2,371,417	2,020,000	_	_	351,41
Stratford	, J			_,-,-,	,,			
High School	General Contractor	23,076,190		23,076,190	16,665,026	4,597,535	241,976	1,571,65
							241,976	
Addition/Upgrades	Architect / Engineer	1,819,630	-	1,819,630	490,086	1,300,665	-	28,87
67306	Furniture & Equip	2,648,664	-	2,648,664	-		-	2,648,66
	Other	552,097	-	552,097	169,152	110,075	-	272,8
	OCIP	543,399	-	543,399	-	543,399	-	
	Contingency	710,020	-	710,020	-	-	-	710,0
	Moving Costs	50,000	-	50,000	-		-	50,0
		29,400,000	-	29,400,000	17,324,264	6,551,674	241,976	5,282,08
	Total - Stratford High School	29,400,000	-	29,400,000	17,324,264	6,551,674	241,976	5,282,08

Campus Project	Object Category	Budget as of October 31, 2025	Budget Adjustments	Budget as of November 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
WAIS	General Contractor	_	_	_	_	_	_	
Upgrades	Architect / Engineer	533	-	533	_	-	_	5
67322	Furniture & Equip	219,170	-	219,170	0	219,170	-	
	Other	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-		-	-	-	-	
		219,703	-	219,703	0	219,170	-	5
	Total - WAIS	219,703		219,703	0	219,170	-	
Memorial Middle School	General Contractor	2,825,508		2,825,508				2,825,5
Replacement	Architect / Engineer	2,625,506 174,492	-	2,625,506 174,492	-	-	-	2,025,
67309	Furniture & Equip	174,492	-	174,492	_	-	-	174,
07000	Other	- -	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	=	<u> </u>	-	-	-	-	
		3,000,000	-	3,000,000	-	-	-	3,000,
	Total - Memorial Middle School	3,000,000		3,000,000	-	-		3,000,
Northbrook								
Middle School	General Contractor	2,813,841	-	2,813,841	-	-	-	2,813,
Replacement	Architect / Engineer	71,898	-	71,898	-	-	-	71,
67310	Furniture & Equip Other	114,261	-	114,261	-	114,261	-	
	Contingency	-	_	-			-	
	Moving Costs	-	-	-	-	-	_	
	3,000,000	-	3,000,000	-	114,261	-	2,885,	
	Total - Northbrook Middle School	3,000,000	-	3,000,000		114,261		2,885,
Spring Branch Middle School	General Contractor	_	_	_	_	_	_	
Replacement	Architect / Engineer	_	_	_	_	_	_	
67311	Furniture & Equip	193,592	-	193,592	_	191,267	_	2,
	Other	-	-	· -	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	400 500		402.500	-	404.007	-	
		193,592	-	193,592	-	191,267	-	2
Spring Forest	Total - Spring Branch Middle School	193,592		193,592	-	191,267	-	2
Middle School	General Contractor	2,825,508		2,825,508	-	-	_	2,825
Replacement	Architect / Engineer	174,492	-	174,492	_	-	_	174
67312	Furniture & Equip	-	-	, ,-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency Moving Costs	-	-	-	-	-	-	
	Moving Costs	3,000,000	-	3,000,000	<u> </u>	<del>-</del>	-	3,000
	Total - Spring Forest Middle School	3,000,000	_	3,000,000	_	_		3,000
Spring Woods	• •	0,000,000		5,555,556	<del>-</del>			0,000
Middle School	General Contractor	-	-	-	-	-	-	
Replacement	Architect / Engineer	2,750,000	-	2,750,000	-	-	-	2,750
	Furniture & Equip	250,000	-	250,000	38,088	86,396	-	125
67314		-	-	-	-	-	-	
	Other							
	Contingency	-	-	-	-	-	-	
		3,000,000	- -	3,000,000	38,088	86,396	<u> </u>	2,875

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
Memorial Drive		4 500 000		4 500 000		4 500 440	40.050	
Elementary	General Contractor	4,533,300	-	4,533,300	-	4,522,442	10,858	
Replacement	Architect / Engineer	-	-	-	-	-	-	
67315	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
	<b>3</b> -	4,533,300	-	4,533,300	-	4,522,442	10,858	
		1,222,222		,,,,,,,,,,		.,,	,	
	Total - Memorial Drive Elementary	4,533,300	-	4,533,300	-	4,522,442	10,858	
Nottingham								
Elementary	General Contractor	651	-	651	-	-	-	
Replacement	Architect / Engineer	-	-	-	-	-	-	
67316	Furniture & Equip	999,349	-	999,349	-	998,147	-	
	Other	-	-	-	-	-	-	
	Contingency	-	-	_	-	_	-	
	Moving Costs	-	_	_	_	_	_	
		1,000,000	-	1,000,000	-	998,147	-	
	Total - Nottingham Elementary	1,000,000	_	1,000,000		998,147		
Sherwood	Total - Nottingilalli Elementary	1,000,000	-	1,000,000	-	330,147		
Elementary	General Contractor	3,604,038	_	3,604,038	1,927,679	1,594,121	82,238	
Renovation	Architect / Engineer	3,004,030	_	3,004,030	1,321,013	1,594,121	02,230	
		-	-	-	-	-	-	
67317	Furniture & Equip	-	-	-	-	-	-	
	Other	3,341	-	3,341	-	3,341	-	
	Contingency		-	<del>-</del>	-	<del>-</del>	-	
	Moving Costs	86,021	-	86,021	-	86,021	-	
		3,693,400	-	3,693,400	1,927,679	1,683,483	82,238	
	Total - Sherwood Elementary	3,693,400	-	3,693,400	1,927,679	1,683,483	82,238	
Terrace	-	, ,		, ,	, ,	, ,	,	
Elementary	General Contractor	1,615,337		1,615,337	-	_	-	1,61
Renovation	Architect / Engineer	2,717,963		2,717,963	_	_	_	2,71
67319	Furniture & Equip			2,1 11,000	_	_	_	_,
0/010	Other	_	_			_		
	Contingency	_	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
	IVIOVING COSIS	4,333,300		4,333,300	-	<u> </u>	-	4,33
		4,333,300	-	4,333,300	-	-	-	4,33
	Total - Terrace Elementary	4,333,300		4,333,300	-	-	-	4,33
Valley Oaks								
Elementary	General Contractor	18,551,603	-	18,551,603	455,277	15,842,179	-	2,25
Renovation	Architect / Engineer	1,308,653	(4,490)		75,010	148,560	-	1,08
67303	Furniture & Equip	365,643	-	365,643	-	365,016	-	
	Other	369,105	4,490	373,595	56,888	316,707	-	
	OCIP	349,873	-	349,873	· · · ·	349,873	_	
	Contingency	4,721	_	4,721	-		_	
	Moving Costs	50,402	-	50,402	-	50,145	-	
	MOVING COSIS	21,000,000		21,000,000	587,175	17,072,480	<u>-</u>	3,34
		, ,		, ,	,	, ,		,
	Total - Valley Oaks Elementary	21,000,000	-	21,000,000	587,175	17,072,480	-	3,34

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
Woodview								
Elementary	General Contractor	3,863,300	-	3,863,300	-	3,841,471	21,829	C
Replacement	Architect / Engineer	-	-	-	-	-	-	C
67321	Furniture & Equip	-	-	-	-	-	-	C
	Other	-	-	-	-	-	-	C
	Contingency	-	-	-	-	-	-	C
	Moving Costs	-	-	-	-	-	-	C
	_	3,863,300	-	3,863,300	-	3,841,471	21,829	C
	Total - Woodview Elementary	3,863,300		3,863,300	_	3,841,471	21,829	(0)
Ag Farm								
	General Contractor	19,174,256	(112)		110,277	17,915,497	1,088,191	60,179
Upgrades	Architect / Engineer	1,612,031	-	1,612,031	33,119	1,578,912	-	(
67301	Furniture & Equip	185,000	-	185,000	4,213	707	-	180,080
	Other	441,095	112	441,207	146,995	294,212	-	
	OCIP	337,618	_	337,618	-	337,618	-	(
	Contingency		_	-	_	- · · · · · -	_	(
	Moving Costs	_	_	_	_	_	_	
		21,750,000		21,750,000	294,604	20,126,946	1,088,191	240,25
					,			
Guthrie	Total - Ag Farm	21,750,000	-	21,750,000	294,604	20,126,946	1,088,191	240,259
Center	General Contractor	114 000 000		114 000 000	42 040 454	62.462.004	2 240 444	4 205 020
		114,228,306	-	114,228,306	43,040,451	63,462,684	3,340,141	4,385,030
Upgrades	Architect / Engineer	8,369,641	-	8,369,641	1,623,540	6,289,076	-	457,025
67302	Furniture & Equip	9,965,038	-	9,965,038	-	-	-	9,965,038
	Other	1,583,090	-	1,583,090	586,898	604,375	-	391,817
	OCIP	2,232,244	_	2,232,244	_	1,895,980	-	336,264
	Contingency	3,496,681	_	3,496,681	_	.,,	_	3,496,681
	Moving Costs	125,000		125,000				125,000
	widoving Costs	140,000,000		140,000,000	45,250,888	72,252,115	3,340,141	19,156,856
Facilities Contingency	Total - Guthrie Center	140,000,000	-	140,000,000	45,250,888	72,252,115	3,340,141	19,156,856
	F 777 O 7	7 000 000		7,000,000				7 000 000
67300	Facilities Contingency	7,809,389		7,809,389	-	-	-	7,809,389
	Total - Facilities Contingency	7,809,389	-	7,809,389	-	-	-	7,809,389
CTE								
Technology								
6CT01	CTE TECHNOLOGY WIRELESS	2,500,000	-	2,500,000	-	-	-	2,500,000
6CT02	CTE TECH SWITCHES & ROUTING	2,000,000	-	2,000,000	-	-	-	2,000,000
6CT03	CTE TECHNOLOGY MDF/IDF	1,250,000	_	1,250,000	-	-	-	1,250,000
6CT04	CTE TECHNOLOGY UPS	300,000	_	300.000	-	_	_	300,000
6CT05	CTE TECHNOLOGY CTE SERVER	1,000,000	_	1,000,000	_	_	_	1,000,000
6CT06	CTE TECHNOLOGY STORAGE	2,000,000	_	2,000,000		_		2,000,000
6CT07	CTE TECHNOLOGY CABLING	1,250,000	-	1,250,000	-	-	-	1,250,000
6CT08	CTE TECHNOLOGY CABLING  CTE TECHNOLOGY STUDENT NETWOF	500,000	-	500,000	-	-	-	500,000
			-		-	-	-	
6CT09	CTE TECHNOLOGY CONTINGENCY _	1,200,000		1,200,000	-	-	-	1,200,000
	Total - CTE Technology	12,000,000		12,000,000				12,000,000
Technology			<u> </u>	<u> </u>				<u> </u>
Purchases	O	E 00E 000		F 00F 000	404 550	000 700		4 000 74 4
63T01	Communication Instructional Tools	5,225,000	-	5,225,000	101,558	922,728	-	4,200,714
63T02	Infrastructure	6,000,000	-	6,000,000	-	3,896,719	-	2,103,281
63T03	Teacher Devices	1,500,000	-	1,500,000	148,254	-	-	1,351,746
63T04	Secondary Student Devices	15,575,160	-	15,575,160	-	673,400	-	14,901,760
	<del>-</del>	28,300,160	-	28,300,160	249,812	5,492,847	-	22,557,501
								·
	Total - Technology Purchases	28,300,160	-	28,300,160	249,812	5,492,847		22,557,501

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
Bond Plan								
Administration	Staffing	4,692,303	-	4,692,303	-	770,092	-	3,922,211
63800	Other	297,295	-	297,295	-	272,090	-	25,205
	Fees	10,402	-	10,402	-	-	-	10,402
	Publicity _	-	-	-	-	-	-	0
	Total - Bond Plan Administration	5,000,000		5,000,000	_	1,042,182	-	3,957,818
Premium allocated								
to issuance costs	Premium allocated to issuance costs	2,157,528	-	2,157,528	-	2,157,492	-	36
	Total - Premium Allocated to Issuance	2,157,528		2,157,528	-	2,157,492	-	36
Unallocated								
Interest	Interest	28,720,894	743,785	29,464,679	-	-	-	29,464,679
	Reserve for Arbitrage	(5,071,372)	_	(5,071,372)		-	-	(5,071,372
	Total - Interest Net of Arbitrage	23,649,522	743,785	24,393,307	-	-	-	24,393,307
	Total - Facility Improvement Program	351,927,071	743,785	352,670,856	69,041,164	136,960,043	4,785,233	141,884,416

# Spring Branch Independent School District

Facility Improvement Program

Monthly Status Report

2025 Bond Authorization

As of November 30, 2025

Prepared By:

Financial Services Department

## Spring Branch Independent School District 2025 Bond Facility Improvement Program November 2025 Budget Changes

Change in Budgets	
No November 2025 Changes	
Total Changes	\$ -

## Spring Branch ISD 2025 Bond Facility Improvement Program as of November 30, 2025

		Encumbrance/	Actual		
	Amended	Contract	Expenditure/Use	Retainage	
	Budget	Outstanding	to Date	Payable	Balance
Facilities					
Memorial High	20,478,694	0	0	0	20,478,694
Northbrook High	16,603,378	0	0	0	16,603,378
Spring Woods High	0	0	0	0	0
Stratford High	0	0	0	0	0
W.W. Emmons Natatorium	76,934,535	4,480,139	0	0	72,454,396
Don Coleman Coliseum	36,514,229	1,960,139	0	0	34,554,090
Tully Stadium	18,284,164	5,395,139	0	0	12,889,025
Total Facilities	168,815,000	11,835,418	0	0	156,979,582
Premium Allocated to Issuance Cost	1,050,049	0	1,050,049	0	0
Unallocated Interest	1,836,309	0	0	0	1,836,309
	171,701,358	11,835,418	1,050,049	0	158,815,891

Facility Improvement Program Budget as of 11/30/25 Facility Improvement Program Bond Issuance 168,815,000 Other Sources 1,050,049 **Current FIP Budget** 171,701,358 Interest Earnings 1,836,309 Authorized but Unissued 389,829,792 Current FIP Budget 171,701,358 Total 2025 FIP 561,531,150

## Spring Branch ISD 2025 Bond Facility Improvement Program Project Detail as of November 30, 2025

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
Memorial								
High School	General Contractor	330,412	-	330,412	-	-	-	330,412
67401	Architect / Engineer	5,631,536	-	5,631,536	-	-	-	5,631,536
	Furniture & Equip	-	-	<u>-</u>	-	-	-	<del>.</del>
	Other Contractors	13,245,404	-	13,245,404	-	-	-	13,245,404
	OCIP	1,271,342	-	1,271,342	-	-	-	1,271,342
	Contingency	-	-	-	-	-	-	-
	Moving Costs	<del>_</del>	-	-	-	-	-	-
	Total	20,478,694	-	20,478,694	-	-	-	20,478,694
Northbrook								
<b>High School</b>	General Contractor	300,000		300,000	-	-	-	300,000
67405	Architect / Engineer	4,408,272		4,408,272	-	-	-	4,408,272
	Furniture & Equip	<u>-</u>		-	-	-	-	-
	Other Contractors	10,899,921		10,899,921	-	-	-	10,899,921
	OCIP	995,185		995,185	-	-	-	995,185
	Contingency	<u>-</u>	-	-	-	-	-	· -
	Moving Costs	-	-	-	-	-	-	-
	Total	16,603,378	-	16,603,378	-	-	-	16,603,378
Spring Woods								
High School	General Contractor	-	-	-	-	-	_	-
67403	Architect / Engineer	-	-	-	-	-	_	-
	Furniture & Equip	-	_	_	_	_	_	_
	Other Contractors	-	-	-	-	-	_	-
	OCIP	-	-	-	-	-	_	-
	Contingency	-	_	_	_	_	_	_
	Moving Costs	-	-	-	-	-	_	-
	Total	-	-	-	-	-	-	-
Stratford								
<b>High School</b>	General Contractor	-	-	-	-	-	-	-
67406	Architect / Engineer	-	-	-	-	-	-	-
	Furniture & Equip	-	-	-	-	-	-	-
	Other Contractors	-	-	-	-	-	-	-
	OCIP	-	-	-	-	-	-	-
	Contingency	-	-	-	-	-	-	-
	Moving Costs	-	-	-	-	-	-	-
	Total	-	_	-	_	-	-	

## Spring Branch ISD 2025 Bond Facility Improvement Program Project Detail as of November 30, 2025

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
W.W. Emmons								
Natatorium	General Contractor	62,000,000	-	62,000,000	-	-	-	62,000,000
67407	Architect / Engineer	4,480,000	-	4,480,000	4,480,000	-	-	-
	Furniture & Equip	1,729,257	-	1,729,257	-	-	-	1,729,257
	Other Contractors	4,804,774	-	4,804,774	139	-	-	4,804,635
	OCIP	998,168	-	998,168	-	-	-	998,168
	Contingency	2,658,232	-	2,658,232	-	-	-	2,658,232
	Moving Costs	132,052	-	132,052	-	-	-	132,052
	Total	76,802,483	-	76,802,483	4,480,139	-	-	72,322,344
Future Work	Other Contractors Contractors	132,052		132,052				132,052
67410		132,052	-	132,052	-	-	-	132,052
	Total - W.W. Emmons Natatorium	76,934,535	-	76,934,535	4,480,139	-	-	72,454,396
Don Coleman								
Coliseum	General Contractor	27,000,000	-	27,000,000	-	-	-	27,000,000
67408	Architect / Engineer	1,960,000	-	1,960,000	1,960,000	-	-	-
	Furniture & Equip	615,418	-	615,418	-	-	-	615,418
	Other Contractors	2,476,275	-	2,476,275	139	-	-	2,476,136
	OCIP	434,175	-	434,175	-	-	-	434,175
	Contingency	3,913,483	-	3,913,483	-	-	-	3,913,483
	Moving Costs	57,439	-	57,439	-	-	-	57,439
	Total	36,456,790	-	36,456,790	1,960,139	-	-	34,496,651
Future Work	Other Contractors Contractors	57,439	-	57,439				57,439
67411		57,439	-	57,439	-	-	-	57,439
	Total - Don Coleman Coliseum	36,514,229	-	36,514,229	1,960,139	-	-	34,554,090
<b>Tully Stadium</b>								
67409	General Contractor	2,482,892	-	2,482,892	-	-	-	2,482,892
	Architect / Engineer	5,395,000	-	5,395,000	5,395,000	-	-	-
	Furniture & Equip	-	-	-	-	-	-	-
	Other Contractors	9,214,842	-	9,214,842	139	-	-	9,214,703
	OCIP	1,191,430	-	1,191,430	-	-	-	1,191,430
	Contingency	-	-	-	-	-	-	-
	Moving Costs							
	Total	18,284,164	-	18,284,164	5,395,139	-	-	12,889,025
Costs of Debt								
Issuance	Premium used on issuance costs	1,050,049		1,050,049	-	1,050,049	-	-

## Spring Branch ISD 2025 Bond Facility Improvement Program Project Detail as of November 30, 2025

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	October 31, 2025	Adjustments	November 30, 2025	Contract	Expenditure	Payable	Remaining
Unallocated	•	•		•	•		•	
Interest	Interest Proposition A	283,115	120,873	403,988	-	-	-	403,988
Earnings	Interest Proposition B - 67408	585,533	178,563	764,096	-	-	-	764,096
	Interest Proposition C - 67407	418,238	249,988	668,226	-	-	-	668,226
	Total	1,286,885	549,424	1,836,309	-	-	-	1,836,309
	Total - FIP	171,151,934	549,424	171,701,358	11,835,418	1,050,049	-	158,815,891