

**REPORT TO THE BOARD OF TRUSTEES**  
**ON**  
**THE STATUS OF SCHOOL CONSTRUCTION**

February 1, 2011

**Project:**

**Report No. 370**

1. Miscellaneous Construction Projects

## **1. Miscellaneous Construction Projects**

---

➤ ***Gale Pond Alamo Elementary***

Consultant/Architect: Travis Durham Architect  
Contractor: Bostick Roofing and Sheet Metal Company  
Project Scope: Roofing Replacement  
Project Status: Contract Signed (\$62,650.)  
98% Complete

➤ ***Hood and Nimitz JHS Cafeteria/Kitchen Renovation***

Consultant/Architect: Johnson Seefeldt Architects  
Contractor: Cooper Construction  
Project Scope: Cafeteria/Kitchen Renovation  
Project Status: Signed Contract (\$5,395,000)  
Hood JHS - 40% Complete  
Nimitz JHS - 54% Complete

➤ ***Teen Parent Center Facility***

Consultant/Architect: Hunter Corral Associates Inc.  
Project Scope: Renovation  
Project Status: On Hold

➤ ***PHS Den Renovation***

Consultant/Architect: Travis Durham Architect  
Project Scope: Den Renovation  
Project Status: Contract Signed (\$87,700.)  
98% Complete