

## **CONSTRUCTION UPDATE - IMPERIAL**

### **Gilbert Intermediate:**

1. All Interior Restroom re-work is complete except for the summer work on the Kitchen, Life Skills and Girls Locker Room
2. All fire suppression above ceiling is installed awaiting final push in New Addition, Life Skills & Girls Locker Room
3. New addition has had the final inspection on the roofing, Fire Proofing is complete and interior stud walls along with Plumbing & Electrical is ongoing.
4. Exterior block is complete along with the vapor barrier. The brick Face will begin next week

### **SHS AG Center:**

1. Exterior roof sheeting and walls are installed. Ridge cap and final seaming will be completed 03/12.
2. Interior wall insulation is ongoing as well as the CMU Installation.
3. The Mezzanine is in the process of being installed
4. The Duct work is being installed
5. All Concrete work is complete inside and out with the exception of the Mezzanine slab.
6. Electrical rough is in process
7. Plumbing rough is in process
8. Interior stud walls will begin on 3-23-20