

**Tupelo Public School District**  
**Executive Summary**  
**Summer Work and Construction Update 2019**  
**Presented by Charles Laney**

## TUPELO HIGH SCHOOL GYMNASIUM

We are in the final stages of this project with the contractor performing the following items:

- Visitor bleachers are installed and work on home bleachers to be completed May 10, 2019
- Score board and side scoreboards have been installed
- Storefront on main entry will be installed this week
- Final painting been performed
- Exterior canopies have been installed and signage added
- Wood floor is scheduled to begin the end of May
- Substantial completion is still scheduled for June 14, 2019

## SUMMER PROJECTS:

Below is a list of projects that will be completed prior to the being of school in August:

- **Summer pressure washing teams:** Shall Include all sites
- **Painting:** Parkway, Pierce Street, Thomas, Lawndale, Milam
- **Floor Replacement:** Parkway and Lawndale Administrative offices only
- **Roofs:** Pierce Street- Fluid applied , Lawhon- Asphalt shingles
- **Parking lot repairs:** Thomas, Pierce and Middle School back parking lot
- **SPED:** Joyner renovations for SPED to be relocated to this site and plumbing repairs for main office and SPED restroom
- **Furniture:** Carver will be receiving student desk and chairs
- **Drainage work:** Erosion repairs and drainage will be installed at Lawhon playground.  
Grease trap repairs at Rankin kitchen