

FACILITIES/CONSTRUCTION REPORT DECEMBER 2024

Food Distribution Center:

12-2 Breezy, cool@40 degrees. Sletten sheetrock walls, tape seams, 1 scissor lift, 8 workers. Littrell Electric rough-in electric, pull wires thru conduit, 2 workers. Dry Fork Plumbing install piping for water, 1 worker.

12-3 Breezy, cool@42 degrees. Sletten sheetrock walls, tape seams, 1 scissor lift, 6 workers. Littrell Electric rough-in electric, pull wires thru conduit, 2 workers. Dry Fork Plumbing install piping for water, start air pressure test on piping, fixtures, 1 worker.

12-4 Calm, cool@42 degrees. Sletten tape seams, sand sheetrock, paint the red iron in warehouse section, 2 scissor lifts, 8 workers. Dry Fork Plumbing install piping for gas, 1 worker. Heartland Mechanical install ductwork, 2 workers, 1 scissor lift. Door Systems of Mt install overhead doors, 6 workers.

12-5 Breezy, cool@44 degrees. Sletten paint the red iron in warehouse section, pour/finish concrete for curb, 2 scissor lifts, 8 workers. Littrell Electric rough-in electric, pull wires thru conduit, 2 workers. Dry Fork Plumbing install piping for gas, 1 scissor lift, 1 worker. Heartland Mechanical install ductwork, 2 workers. Trails End haul concrete with 1 mixer truck, 1 worker, 2 loads.

12-6 Windy, cool@44 degrees. Sletten tape seams, sand sheetrock, wrap window frames with hardi-board, paint the red iron in warehouse section, 1 scissor lift, 8 workers. Littrell Electric rough-in electric, pull wires thru conduit, 2 workers. Door Systems of Mt install overhead doors, 6 workers.

12-9 Calm, cool@32 degrees. Sletten tape seams, sand sheetrock, wrap window frames with hardi-board, paint the red iron in warehouse section, 2 scissor lifts, 8 workers. Littrell Electric rough-in electric, pull wires thru conduit, 2 workers. Dry Fork Plumbing install piping for gas, 1 scissor lift, 1 worker. Heartland Mechanical install ductwork, 2 workers.

12-10 Breezy, cool@32 degrees. Sletten tape seams, sand sheetrock, wrap window frames with hardi-board, paint the red iron in warehouse section, 2 scissor lifts, 8 workers. Littrell Electric rough-in electric, pull wires thru conduit, 2 workers. Dry Fork Plumbing install piping for gas, 1 scissor, 1 worker. Heartland Mechanical install/hookup unit ventilators, 4 workers. Door Systems of Mt install overhead doors, 6 workers.

12-11 Breezy, cool@34 degrees. Sletten tape seams, sand sheetrock, wrap window frames with hardi-board, paint the red iron in warehouse section, 2 scissor lifts, 8 workers. Dry Fork Plumbing install piping for gas, 1 worker, 1 scissor lift. Heartland Mechanical install/hookup unit ventilators, install range hood in kitchen, 4 workers, 1 scissor lift.

12-12 Calm, cool@38 degrees. Sletten tape seams, sand sheetrock, start texturing walls, wrap window frames with hardi-board, paint the red iron in warehouse section, 2 scissor lifts, 8 workers. Littrell Electric wire load centers into transformer, 2 workers. Dry Fork Plumbing install piping for gas, 1 worker,

1 scissor lift. Heartland Mechanical install/hookup unit ventilators, install ductwork, 4 workers, 1 scissor lift.

12-16 Calm, cool@30 degrees. Sletten tape seams, sand sheetrock, texture walls, wrap window frames with hardi-board, paint the red iron in warehouse section, 8 workers, 1 scissor lift. Littrell Electric wire up furnaces, 2 workers. Dry Fork Plumbing install piping for gas, 1 worker, 1 scissor lift. Heartland Mechanical install/hookup furnace (1) and ductwork, 1 scissor lift, 4 workers. Hudson Bay start insulating ducts, 1 worker, 1 scissor lift.

12-17 Calm, cold@16 degrees. Sletten tape seams, sand sheetrock, texture walls, wrap window frames with hardi-board, paint the red iron in warehouse section, 8 workers, 1 scissor lift. Littrell Electric wire up furnaces, 2 workers. Dry Fork Plumbing install piping for gas, 1 worker, 1 scissor lift. Hudson Bay insulating ducts, 1 worker, 1 scissor lift.

12-18 Windy, cool@40 degrees. Sletten tape seams, sand sheetrock, texture walls, wrap window frames with hardi-board, paint the red iron in warehouse section, 8 workers, 1 scissor lift. Littrell Electric wire up load centers, 2 workers. Dry Fork Plumbing install piping for gas, 1 worker. Heartland Mechanical install ductwork from furnaces (4), 2 workers. Hudson Bay insulating ducts, 1 worker, 1 scissor lift.

12-19 Breezy, cool@42 degrees. Sletten tape seams, sand sheetrock, texture walls, paint the red iron in warehouse section, 1 scissor lift, 8 workers.

12-23 Calm, cool@42 degrees. Sletten tape seams, sand sheetrock, texture walls, paint the red iron in warehouse section, 1 scissor lift, 8 workers. Heartland Mechanical install ductwork makeup air unit/range hood, 1 scissor lift, 2 workers.

12-26 Breezy, cool@38 degrees. Sletten tape seams, texture walls, paint rooms and paint the red iron in warehouse section, 1 scissor lift, 8 workers. Heartland Mechanical install ductwork makeup air unit/range hood, 1 scissor lift, 2 workers.

12-27 Breezy, cool@36 degrees. Sletten tape seams, texture walls, paint rooms and paint the red iron in warehouse section, 1 scissor lift, 8 workers.

12-30 Snow, cold@26 degrees. Sletten tape seams, texture walls, paint rooms and paint the red iron in warehouse section, 1 scissor lift, 8 workers.

12-31 Breezy, cold@28 degrees. Sletten tape seams, texture walls, paint rooms and paint the red iron in warehouse section, 1 scissor lift, 8 workers.