

## **Charlie Marshall Elementary and AC Blunt Middle School Wall Repairs**

Project number 2320

## August 1, 2024

- Barcom is complete with all concrete work.
- Barcom is installing sealant at walk expansion joints.
- Barcom is 98% complete with wall coatings and painting at AC Blunt.
- Roof drain flumes are complete, and water no longer washes beds. Barcom can provide a trench drain to eliminate water on walks but the site is very flat.
- Barcom has graded soil up to walks and district will need to seed these areas.
- Overall projects are 95% complete and on schedule.
  Rains kept Barcom from finishing at end of July but looks like project will meet deadline and be in budget.
- Charlie Marshall and AC Blunt will be ready for punch list next week and final close out.







