

FACILITIES/CONSTRUCTION REPORT

JUNE 2021

BHS Sportsplex:

6-1 Sunny, warm. Sletten install ceiling entrances to grandstand , cleaning outbuilding, 2 workers. S&H siding grandstand, 5 workers.

6-2 Sunny, warm. Soils engineer from Woith Engineering inspected the ground settling under the asphalt parking lot, he thinks it is coming result of water leak from 12" water supply line underneath. Suggested we observe for further settling. Sletten install ceiling entrances to grandstand, cleaning outbuilding, 2 workers. S&H siding grandstand, 4 workers. American Electric 2 workers. Heartland 1 worker.

6-3 Sunny, warm. Sletten framing ceiling grandstand, cleaning outbuilding, 3 workers. S&H siding grandstand, 4 workers. American Electric rough in electric 2 workers. Heartland 1 worker

6-4 Sunny, warm. Sletten framing ceiling grandstand, cleaning outbuilding, 3 workers. S&H siding grandstand, 5 workers. American Electric rough in electric grandstand, 2 workers.

6-7 Breezy, warm. Sletten hang FRP panelling outbuilding, 5 workers. S&H siding grandstand, 5 workers. American Electric rough in electric grandstand 2 workers. Heartland rough in ducting outbuilding 2 workers.

6-8 Cloudy, warm. Sletten hang FRP panelling outbuilding, 5 workers. American Electric rough in electric grandstand 2 workers. Glacier Electric wired transformers for grandstand and outbuilding, 1 worker. Billedeaux Construction pour concrete for 2 bases for teepee, 4 workers. Trails End haul concrete 1 mixer truck, 1 load, 1 worker.

6-9 Rainy, warm. Sletten hang FRP panelling outbuilding, 5 workers. American Electric rough in electric grandstand, 2 workers. Woith Engineering surveying for new track and field throwing fields and jumping events and drainage, 2 workers.

6-10 Rainy, warm. Sletten hang FRP panelling outbuilding, 5 workers. American Electric rough in electric grandstand, 2 workers. TC Glass install windows outbuilding/grandstand, 3 workers.

6-14 Sunny, hot. Sletten hang FRP panelling outbuilding, 5 workers. American Electric rough in electric outbuilding, 2 workers. S&H siding grandstand, 4 workers.

6-15 Sunny, hot. Sletten hang FRP panelling outbuilding, 5 workers. American Electric rough in electric outbuilding, 2 workers. S&H siding grandstand, 4 workers. MSEC install bleachers at SB field, 3 workers.

6-16 Windy, warm. Sletten sheetrocking restrooms grandstand, 5 workers. American Electric rough in electric outbuilding 2 workers. S&H siding grandstand, 4 workers. MSEC install bleachers at SB field, 3 workers.

6-17 Breezy, warm. Sletten sheetrocking restrooms grandstand, 5 workers. American Electric rough in electric outbuilding, 2 workers. S&H siding grandstand, 4 workers. MSEC intall bleachers at SB field, 3 workers.

6-18 Sunny, warm. Sletten sheetrocking pressbox grandstand, 5 workers. MSEC intall bleachers at SB field, 3 workers. Trails End grading VB/sports courts, 1 tracked skidsteer and 1 smooth drum roller, 2 workers.

6-21 Sunny, warm. Sletten sheetrocking pressbox grandstand, 5 workers. Hagestad texturing ceiling outbuilding, 1 worker. S&H wrapping roof, install fascia on grandstand, 4 workers. Trails End grading VB/sports courts, 1 tracked skidsteer, compacting with water truck and 1 smooth drum roller, 2 workers.

6-22 Sunny, warm. Sletten sheetrocking pressbox grandstand, 5 workers. Hagestad texturing ceiling outbuilding, 1 worker. S&H installing metal roofing grandstand(72' too long to install, had to cut in half on site), 4 workers. Trails End grading VB/sports courts, 1 tracked skidsteer, compacting with water truck and 1 smooth drum roller, 2 workers. TDH test for compaction of base materials, 4 tests @ 97-98% compaction, 1 worker.