



## Lincolnshire-Prairie View School District 103

Memo

To: Board of Education  
From: Eric Jonasson CPMM, CPS  
CC: Dr. Scott Warren  
Date: May 14, 2026  
Re: Facilities Update

---

### Daniel Wright Jr High

- The sanitary lift station pumps were replaced at Daniel Wright. Repairing the ongoing failures of the existing 30+ year old obsolete pumps had become cost prohibitive. The new pumps were installed and tested in one day with no shutdowns of facilities necessary. The new system along with our enhanced preventive maintenance strategies should provide reliable operation for years to come.
- The athletic field was aerated over the weekend to ensure its overall health for the coming summer. This is a process we perform twice a year to ensure the roots get access to all of the water and nutrients they need to thrive.
- Our EV bus chargers and infrastructure has been installed and is ready to be commissioned. We are waiting on ComEd to deliver and install the meter for the new service. We expect the system to be up and running any day now.

### Half Day School

- Plumbing system repairs for two RPZ devices will be performed on Saturday May 16th. Weekend repairs were scheduled due to the building's water system needing to be shut down to make the repairs. The devices were identified as needing repair during our annual inspection process.
- A pre-construction walk through meeting is scheduled for May 20th to establish the construction schedule and work flow for the roof replacement project at Half Day School. We currently expect material delivery the week of June 8th and the project to kick off shortly after. We expect the project to last 10-14 working days; weather permitting.

### Laura Sprague

- Pre-construction meetings have been scheduled for 5/28 to establish a construction schedule and work flow for the rooftop unit installation at Sprague School's gymnasium. We will need to be creative with planning and scheduling to work around 103 Club

summer activities. We are currently in discussion with the program coordinator to make sure they have access to the areas they need while still making necessary progress on the project.

#### Daniel Wright Digital Marquee Update

- The marquee update has been completed at Daniel Wright. Staff has been trained by the vendor on its operation and messages are currently being displayed. We will plan to complete some of the required landscape updates around the sign in the coming weeks.