

Minidoka County School District
Monthly Maintenance Report
November 10, 2016

Oct. 8th - 77 New Requests
138 Work in Progress
47 Complete
9237 Closed Work Orders

Nov. 8 – 109 New Requests
129 Work in Progress
28 Complete
9324 Closed Work Orders

Maintenance Department Updates

Current Projects:

DSC Roofing Project

- 1) Reviewing final design for roof replacements. Preparing documents for bidding. Bidding fall/ spring 2016-2017
- 2) Door installation in Dr. Cox's hallway.



Minidoka County School District
Monthly Maintenance Report
November 10, 2016

Minico

- 1) Track Project- Awarded to Kloepfers and placing under contract. Work started June 1 and it is 95% complete. Final completion is August 1, 2016. Final walk through. Oct 10-14 corrective measure from punch list to complete project. Weather permitting.

October Repairs – Punch list items – On the surface were corrected by removing and applying a structural spray, restriping to still be completed.



- 2) Irrigation Pump Project Relocation- Advanced Irrigation Solutions is designing the relocation of Minico's turbine pump. This is being relocated because MID is dropping the water level in the ditch.



Minidoka County School District
Monthly Maintenance Report
November 10, 2016

- 3) Well – Minico’s primary well pump failed on Saturday Oct. 29, 2016. Crews were able to team up and get the pump replaced and new VFD controls installed to more efficiently operate the well. Testing was completed on the well and will be placed back in service.



- 4) Old Food Service Building Project for Minico Construction Class - Students in Minico’s construction class have removed the old freezer from the previously operated Food Service Building which is currently used for District storage. Minico’s construction class will build on the current building where the freezer was removed. This work will continue at the start of third trimester because the class is not offered 2nd trimester.

Before



After



Minidoka County School District
Monthly Maintenance Report
November 10, 2016

- 5) Hitting Facility – Ground was prepared and contracts were awarded to Cleary Building Corp. for construction of a pole building for a hitting facility. Building ordered waiting for delivery date.

