

FACILITIES/CONSTRUCTION REPORT AUGUST 2024

BHS Sportsplex:

8-5 Calm, hot@80 degrees. Nationwide Sports Construction start rolling out artificial turf starting center of outfield, sew seams, 1 smooth drum roller compacting, 11 workers.

8-6 Calm, hot@76 degrees. Nationwide Sports Construction rollout artificial turf in outfield, sew seams, 1 smooth drum roller compacting, 11 workers.

8-8 Calm, warm@65 degrees. Nationwide Sports Construction rollout artificial turf in outfield, sew seams, 1 smooth drum roller compacting, 11 workers.

8-9 Calm, hot@80 degrees. Nationwide Sports Construction rollout artificial turf in infield, infield bases, sew seams, 1 smooth drum roller compacting, 11 workers.

8-12 Calm, hot@80 degrees. Nationwide Sports Construction rollout artificial turf in infield, pitching mound and home plate, sew seams, 1 smooth drum roller compacting, 9 workers.

8-13 Calm, hot@78 degrees. Nationwide Sports Construction start spreading sand with hoppers (2) and sweeper (1), telehandler (1) to load sand, 9 workers.

8-14 Calm, hot@76 degrees. Nationwide Sports Construction spreading sand with hoppers (2) and sweeper (1), telehandler (1) to load sand, 9 workers.

8-15 Calm, hot@78 degrees. Nationwide Sports Construction start spreading rubber pellets with hoppers (2) and sweeper (1), telehandler (1) to load pellets, 9 workers.

8-16 Calm, hot@70 degrees. Nationwide Sports Construction spreading rubber pellets with hopper (2) and sweeper (1), telehandler (1) to load pellets, 9 workers.

8-17 Calm, hot@78 degrees. Nationwide Sports Construction spreading rubber pellets with hopper (2) and sweeper (1), telehandler (1) to load pellets, 9 workers.

8-19 Calm, hot@82 degrees. Nationwide Sports Construction spreading rubber pellets sweeper (1), finished spreading rubber pellets, cleanup 6 workers.