

Status of Bond Projects
3/7/17 Governing Board Meeting

President Grant, Board Members, Mr. Nelson,
Current Project Update:

I. INNOVATION ACADEMY

A. New Elementary School:

100 building - Ceiling grid is complete, plumbing fixtures and restroom partitions are complete, light fixture installation is ongoing

200 building - Ceiling grid is complete, ceramic tile in restrooms is complete, plumbing fixtures and partitions are complete

300 building - Drywall is complete, taping & texturing is complete, ceramic tile in restrooms is complete, ceramic tile in kitchen has begun, walk-in freezer installation is complete, the exterior wall system is ongoing

400 building - Roof insulation is complete, rough-in utilities are ongoing, drywall, taping and texturing is ongoing, exterior wall system has begun

500 building - Drywall ongoing, rough-in utilities ongoing, exterior wall system has begun

600 building - Roof deck is complete and dried-in, rough-in utilities are ongoing

Site Work - Extruded curb in West parking lot is complete, extruded curb began in East side bus loop on 2/20, then sidewalks to follow, asphalt paving began 2/27 and expected to finish by 3/1

Site Utilities - Southwest Gas set our meter 2/3 and turned the gas on 2/14

TEP set our transformer 2/3 and turned on permanent power 2/14

Domestic water turned on 2/3



100 Building Interior



100 & 200 Buildings



300 Building



400 Building



500 Building



600 Building

Innovation Academy Is On Time and On Budget

II. Keeling Elementary

A. Design & Renovation

Roof work tentatively scheduled for 4/1 through 5/31

Electrical service & exterior lighting evaluation began 2/20

Evaluation for built-in shelving for new band room and science lab and block wall paint and seal campus-wide

III. Amphitheater High

A. Renovation and Renewal

Projects identified for design and pricing are:

Panther Hall remodel, Tennis Courts, Parking Lot and Bus drop-off/pick-up area, Roofing, Fan coils in classrooms, EMCS updates, PA and clock system, Access control, Boiler, Bleacher repair, Floor tile removal, Carpeting in some classrooms, Add A/C to old “Main” gym, Football field lighting renovation, The well, Alternative High School, Clothing Bank

The Clothing Bank renovation has begun



Main Room



Laundry and Sorting Area

VI. Canyon Del Oro

A. Renovation and Renewal

Projects identified, designed and priced with requisitions in process:

West student parking lot, Roofing, T-Building chiller, Cooling tower rehab, Carpet and flooring, Ceramic tile, Boilers, Refresh hallways in D, E, F, G & R, All interior, Exterior, Exit and emergency lighting, Domestic water line, Sewer mains, Refresh south gym/ADA bleachers, Refresh north gym

VII. Ironwood Ridge

A. Renovation and Renewal

Projects identified for design and pricing are:

Gym roof, Gym block walls, Lighting and controls both interior and exterior, Football field renovation