

2022 BOND UPDATE

June 26, 2025







Lansing School District Bond Dashboard – June 2025

2022 Bond Program Summary

□Mt. Hope School (5 – 8) New Construction 2025						
Construction Estimate - \$21,421,938						
Contract Award - \$21,917,357						
□ Willow School (K – 8) New Construction 2026						
 Construction Estimate – \$37,399,123 						
 Contract Award - \$29,105,478 						
Lewton School (K – 8) New Construction 2027						
 Currently in Design Development 						
□ Sheridan Road (5 – 8) New Construction 2028						
 Currently in Schematic Design 						
Averill & Lyons – HVAC Renovations 2024						
 Construction Estimate - \$2,739,536 						
 Contract Award - \$3,029,356 						
Cavanaugh – HVAC Renovations 2025						
Sexton HS Auditorium – HVAC & Interior Renovations 2026						

Bond Program Schedule



Program Financial Summary – as of May 31, 2025

Category	Projected Budget	Projected Commitments	Actual Cost to Date	Actual Cost To Complete	Forecasted Commitments	Unallocated Reserve	Estimate At Completion	Forecasted Over/(Under)
Professional Fees & Owners Contingency	\$10,809,856	\$9,176,871	\$5,109,787	\$4,067,084	\$1,632,985	\$0	\$10,809,856	\$0
Building Construction & CM Cost/Fees	\$117,817,109	\$64,617,371	\$37,672,364	\$26,945,007	\$53,199,738	\$0	\$117,817,109	\$0
Construction Contingency & Escalation	\$9,900,479	\$0	\$0	\$0	\$9,900,479	\$0	\$9,900,479	\$0
Furniture & Equipment	\$3,017,285	\$591,901	\$18,743	\$573,158	\$2,425,383	\$0	\$3,017,285	\$0
Technology	\$2,024,113	\$7,580	\$7,580	\$0	\$2,016,533	\$0	\$2,024,113	\$0
Total	\$143,568,842	\$74,393,724	\$42,808,475	\$31,585,249	\$69,175,118	\$0	\$143,568,842	\$0

Actual Cost to Date includes eBuilder cost through 5/31/25 & Owner Direct Reconciled Cost through 4/30/25







Construction Progress / Look Ahead –

Spring '25

- Mt. Hope
 - Complete exterior envelope, storefront, metal panels & entrances
 - Exterior lighting, site concrete & retaining wall
 - Wrap up overhead Mech./Elec./Plumbing/A/V & IT
- Willow
 - Balance of earthwork & underground utilities
 - Overhead Mech./Elec. & Plumbing Rough-Ins
 - Building Dry-in & interior gyp. wall installation

Summer '25

- Mt. Hope
 - Interior finishes, MEP finishes, door hardware & commissioning
 - Punchlist, final inspections, furniture installation & Owner Occ.
- Willow
 - Exterior masonry, composite siding & punched openings
 - Rooftop Mech./Elec./PV; interior painting & Food Service Install

Project Photos



Mt. Hope - Exterior Elevation (Harding)



Mt. Hope - Main Entrance (Harding)

BUILDING SINCE 1894



Willow - Main Entrance









Mt. Hope - Cafeteria

Willow – Safety Stand Down





CAPITAL PROJECTS UPDATE

June 26, 2025





Capital Projects Funding Sources

Sinking Fund (average \$8 million annually)

- MI Healthy Schools Grant (\$15 million)
- 31aa School Safety Grant (\$1.5 million)
- Community Center Grant (\$2 million)
- CTE Grant (\$6 million)
- Everett Facilities Grant (\$2.5 million)
- Lansing Facilities Grant (\$2.5 million)
- Capital Projects General Fund (\$5 million)

- Summer 2023
 - Averill & Lyons
- Summer 2025
 - Cavanaugh, Cumberland, Forest View, Gier Park, Pleasant
 View, Post Oak, Sexton Annex & Sheridan Rd.
- Summer 2026
 - Dwight Rich & Sexton High School
- Funding
 - MI Healthy Schools Grant, Sinking Fund, Capital Projects

(General) & 2022 Bond





Fences

- Summer 2024
 - Averill, Cumberland, Lyons, North, Post Oak, Willow @
 Riddle & Wexford
- Summer 2025
 - Cavanaugh, Dwight Rich, Forest View, Gardner, Gier Park, Kendon, Pleasant View, Woodcreek for GSRP classrooms
 & Halik Center
- Funding
 - 31aa Safety and Security Grant & Sinking Fund

Playgrounds

• Summer 2024

 Cumberland, Dwight Rich, Forest View, Gardner, Lyons, North, Willow @ Riddle, Sheridan Rd & Woodcreek

- Summer 2025
 - Averill, Attwood, Cavanaugh, Gier Park, Post Oak, Pattengill, Dwight Rich GSRP & Woodcreek GSRP (for Lewton during construction)
- Funding
 - Sinking Fund & Magnet ARC Grant Fund



GSRP Classroom Renovations

- Summer 2024
 - Gardner 2 classrooms
- Summer 2025
 - Dwight Rich 2 classrooms
 - Woodcreek 2 classrooms
- Funding
 - Sinking Fund & School General Fund

Before Dwight Rich

After Dwight Rich





Parking Lots

- Summer 2025
 - Cumberland, Dwight Rich & Gardner
- Funding
 - Sinking Fund







Bottle Fillers – Filter First

- February-May 2025
 - All schools
 - Compliance with Filter First legislation
 - All "water fountains" and prior bottle fillers replaced with new legislativecompliant bottle fillers
 - Preschool rooms all received
 - undermount filters at classroom sinks
- Funding
 - Filter First Grant





Hill Community Center/Gymnasium

- Spring/Summer 2025
 - Gym new HVAC, floor, windows,

bleachers, ceiling fans & electrical

upgrades

- Community Center new flooring and paint in main office and community rooms, new doors in hallways to separate center from Lansing Tech
- Funding
 - Community Center Grant

CTE at Lansing Tech

- Summer 2025
 - New main entrance, remodel of

remaining CTE classrooms, full

remodel/upgrade of CTE kitchen & main

office moved to front of school with

secure vestibule.

- Funding
 - CTE Grant

Everett Facilities

- Football Stadium Upgrades
 - New stadium lights Summer 2025
 - New press box Summer 2026
- Track Upgrades Summer/Fall 2025
 - New MHSAA regional-level competition track
 - New bathhouse/storage/concessions building
 - Additional shot put and long jump areas
- Funding
 - Everett Facilities Grant

Sexton

- Summer 2025
 - New doors and storefront at main entry, completion of A/C in the annex, new paint throughout first floor corridor
- Fall 2026
 - New stairwell doors
- Spring/Summer 2026
 - Auditorium upgrade & classroom flooring/paint upgrades
- Funding
 - 2022 Bond & Lansing Facilities Grant



STRATEGIC CAPITAL PLANNING UPDATE

June 26, 2025









Facility Master Planning Overview

Facility Needs Assessment

O Pupil Enrollment / Facility Utilization

Financial Modeling / Strategies

MFP Creation (includes board and stakeholder involvement)



Facility Needs Assessment

- Reviewed over (38) buildings/sites
- 2,275,000 sf in facility footprint
- Coordinated 3D scan of District facilities















Facility Needs Assessment

 Lansing School District's capital needs over a 10-year period total over \$350M



Financial Modelling

- Bond Funds
- Sinking Funds
- Inflation Reduction Act / Section 179D
- Grant Funding
- Other Funding Considerations



Next Steps

• June 2025

Board Update

- August October 2025 Community / Stakeholder Meetings
- November 2025 **Present Preliminary Findings**
- December 2025 **Present Final FMP Recommendation**



Questions?

Thank you!