



Bond Communications & Community Involvement Update

Wednesday, April 24, 2019

Communications

- **William Walker Elementary Construction Update, March 2019**
- **Five Oaks Middle School Construction Update, March 2019**
- **Initiated Planning for ACMA Groundbreaking**
- **BSD website redesign - work on 2014 Bond webpages underway**

[Bond Measure Information](#) webpage

Communications strategies include: the BSD Briefs (updates in weekly community newsletter), social media, BSD website, Staff Talk, Staff Kudos, Front Page Features (main BSD webpage), BSD construction webpages, and staff and public meetings.

CONSTRUCTION UPDATE

Five Oaks Middle School



March 2019

Work Completed:

- Concrete floor polishing
- Classroom and office lighting
- Exterior windows for new addition
- Restroom tile
- Exterior masonry for Northeast addition
- Exterior siding for Northeast addition
- Steel framing for Northwest addition

Work Underway:

- Wood door mounting
- Carpet installation
- Rubber baseboard installation
- Teaching wall technology
- Electrical, HVAC and plumbing rough-in for Northwest addition
- Roofing for Northwest addition
- Exterior windows for Northwest addition



Northeast addition exterior siding



Office reception area



Resource classroom



Unisex restroom

Substantial Completion: December 2020

General Contractor: Kirby Nagelhout
Architect: Bassetti Architects

CONSTRUCTION UPDATE

William Walker Elementary School



March 2019

Work Completed:

- Roofing above South classroom wing
- Concrete placement in stage area
- Decking in North classrooms
- Sheetrock in administrative office and Special Education areas

Work Underway:

- Roofing above gym and cafeteria
- Preparation for concrete slab in gym and cafeteria
- Interior framing in 2nd floor North and South classrooms
- HVAC, fire sprinkler, electrical and plumbing rough-in in various areas
- Siding installation



Aerial looking Northwest



Front of building



Gym



HVAC system

Substantial Completion: August 2019

Watch our progress on the time-lapse web cam:

<http://dwpwebcams.com/ww/>

General Contractor: Kirby Nagelhout

Architect: DLR Group