

FACILITIES/CONSTRUCTION REPORT FEBRUARY 2021

BHS Sportsplex:

2-2 Cloudy, cool. Sletten returned, install seats on upper bleachers, 3 workers and layout walls, started framing walls for outbuilding, 5 workers.

2-3 Windy, cool. Sletten install seats on upper bleachers, 3 workers, and framing walls for outbuilding, 5 workers.

2-4 Windy, cold. Sletten install seats on upper bleachers, 3 workers and framing/sheeting walls started standing/shoring walls for outbuilding, 5 workers.

2-5 Snow, cold. Sletten install seats on upper bleachers, 3 workers and framing/sheeting walls started standing/shoring walls for outbuilding, 5 workers.

2-15 Calm, cold. Sletten framing/sheeting walls standing/shoring walls for outbuilding, 5 workers.

2-16 Calm, cold. Sletten install seats on upper bleachers, 3 workers and framing/sheeting walls standing/shoring walls for outbuilding, 5 workers.