

PROJECT NAME	Gilbert Intermediate
PROJECT MANAGER	BOBBY KELLEY
PROJECT SUPERINTENDENT	FRANK PATTON
TIME PERIOD	11/11/2019

TASK	Subcontractor/Supplier	M	T	W	TH	F	S	SU	M	T	W	TH	F	S	SU	M	T	W	TH	F	S	SU
		11/11	11/12	11/13	11/14	11/15	11/16	11/17	11/18	11/19	11/20	11/21	11/22	11/23	11/24	11/25	11/26	11/27	11/28	11/29	11/30	
SUBGRADE FOR FOUNDATION																						
Grade Beam Excavate, Form, Place Rebar,Sleeves & Pour	INOVATIVE CONCRETE	X	X	X	X	X	C															
Wreck Forms/ Form Stem walls/Place Rebar/ Pour	INOVATIVE CONCRETE								X	C												
Under Slab MEP	Rabroker/ Rockin R/ Maddox								X	X	X	X	X	X	X	X	X	X				
Build Masonry Mock Ups	Alamo										X	X	X	C								
Backfill Foundation Grade &																						
DEMO & REWORK IN RR'S 3.07 & 3.09/ 2.42 & 2.46																						
Install Toilet Accessories	TEXOMA		X	C																		
Patch Floor 3.07 & 3.09	Raebroker/ Imperial		X	C																		
Install Conduit for Speakers	ROCKIN R		X	C																		
Install New Wiring & Speakers	LONESTAR			X	C																	
Cleanup	All Trades			X	C																	
Demo Toilets and Partitions RR# 2.42 & 2.46	RABROKER/ IMPERIAL		X	C																		
Patch Floor #2.42 & 2.46	Raebroker/ Imperial					X	C															
Install new partitions # 2.42 & 2.46	TEXOMA			X	X	X	C															
Install Fire Suppression # 2.42 & 2.46	AUTOMATIC FIRE				X	X	C															
Run Pathway for speakers# 2.42 & 2.46	ROCKIN R		X	C																		
Install New Wiring & Speakers # 2.42 & 2.46	LONESTAR				X	C																
Cleanup	All Trades					X	C															
GILBERT CEILING DEMO & REPLACEMENT																						
Remove School Desks & Equipment Block #6 West	SISD	X	C																			
Place Floor Protection Block #6 West	IMPERIAL	X	C																			
Ceiling Grid & Tile Removal Block #6 West	T&D SYSTEMS	X	C																			
Remove Existing lighting	ROCKIN R	X	C																			
Install Fire Supression Block #6 West	AUTOMATIC FIRE		X	X	C																	
Install Devices & Lighting in Ceilings Block #6 West	DAC/Tx Fire/ Lonestar/J&L/Rockin R			X	X	C																
Install new Grid & Tile Block #6 West	T&D SYSTEMS			X	X	C																
Cleanup Block #6 West	T&D SYSTEMS				X	X	C															
Replace School Items Block #6 West	SISD					X	C															
Remove School Desks & Equipment Block #6 West	SISD					X	C															
Place Floor Protection Block #7 West	IMPERIAL								X	C												
Ceiling Grid & Tile Removal Block #7 West	T&D SYSTEMS								X	C												
Install Fire Supression Block #7 West	AUTOMATIC FIRE									X	X	X	C									
Install Devices in Ceilings Block #7 West	DAC/Tx Fire/ Lonestar/J&L/Rockin R									X	X	X	C									
Install new Grid & Tile Block #7 West	T&D SYSTEMS											X	C									
Cleanup Block #7 West	T&D SYSTEMS												X	C								
Replace School Items Block #7 West	SISD												X	C								
Remove School Desks & Equipment Block #8 Center West	SISD												X	C								
Place Floor Protection Block #8 Center West	IMPERIAL												X	C								
Ceiling Grid & Tile Removal Block #8 Center West	T&D SYSTEMS											X	C									
Install Fire Supression Block #8 Center West	AUTOMATIC FIRE													X	X	X	C					
Install Devices & Lighting in Ceilings Block #8 Center West	DAC/Tx Fire/ Lonestar/J&L/Rockin R														X	X	X	X	C			
Install new Grid & Tile Block #8 Center West	T&D SYSTEMS														X	X	X	C				
Cleanup Block #8 Center West	T&D SYSTEMS																X	C				
Replace School Items Block #8 Center West	SISD																	X	C			

