

Status of Bond Projects
12/8/15 Governing Board Meeting

President Day, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Wetmore Center Leadership & Professional Development
End phase to remove old carpet and replace is underway.
Completion estimated for December 30.

B. Donaldson Elementary School Addition / Remodel:
The Donaldson Project will begin Winter Break 2015
A pre-construction meeting was held November 18, 2015

C. Mesa Verde Elementary School Addition / Remodel:
Construction is 85% complete.
Completing interior and exterior finishes on new building



South Face of New Building



North Face of New Building

The Mesa Verde project is on schedule and on budget.

C. Keeling Elementary Bus Pull-Out
The City of Tucson lowered the water lines on November 23 & 24, 2015
Grading and concrete curbing is ongoing



II. NEW SCHOOL

A. New Elementary School:

Final drawings have been received

Furniture price estimates have been received

A website is available for project updates www.amphi.com/stem-school-news

