

FACILITIES/CONSTRUCTION REPORT

MAY 2024

BHS Sportsplex:

5-20 Rainy, warm@52 degrees. Sletten set 6' wall forms, tie rebar, 7 workers. TDH survey for outfield fences, 2 workers.

5-21 Rainy, warm@56 degrees. Sletten set 6' wall forms, pour/finish concrete for 6' walls, 7 workers. Trails End haul concrete with 2 mixer trucks, 2 workers, 5 loads. Trails End finish adding rock to swale and tie into storm drains with 1 mini-excavator and 1 tracked skidsteer, 2 workers.

5-22 Rainy, warm@48 degrees. Sletten strip wall forms, set 6' wall forms, tie rebar, 7 workers.

5-23 Calm, warm@52 degrees. Sletten set 6' wall forms, pour/finish concrete for 6' walls, 7 workers. Trails End haul concrete with 2 mixer trucks, 2 workers, 2 loads.

5-24 Calm, warm@54 degrees. Sletten strip forms Trails End dig 1 mini-excavator, 1 dump truck 2 workers.

5-28 Calm, warm@74 degrees. Sletten set forms for footings (bleachers Trails End dig 1 mini-excavator, 1 tracked skidsteer, 2 workers. Storm Water Construction start seeding of disturbed areas, ditches, borrow pits, 1 tractor, 1 disc, 1 seeder, 2 workers.

5-29 Breezy, warm@56 degrees. Sletten pour/finish concrete for footings (bleachers) Trails End backfill backstop wall with 1 mini-excavator, 1 tracked skidsteer and compact with sheepsfoot trench roller and jumping jack, 3 workers and haul concrete with 1 mixer truck, 1 worker, 3 loads. Storm Water Construction seeding disturbed areas, ditches, borrow pits, and spillways, 1 tractor, 1 disc, 1 seeder and start install of erosion control mats with 1 tracked skidsteer, 4 workers.

5-30 Breezy, warm@54 degrees. Sletten extend and tie rebar from footings to retaining wall, 7 workers. Trails End backfill backstop wall with 1 mini-excavator, 1 loader and compact with sheepsfoot trench roller and jumping jack, and repair fence at new cattle guard, 3 workers. Storm Water Construction install erosion control mats with 1 tracked skidsteer, 4 workers.