

**McANALLY INTERMEDIATE SCHOOL
TRAFFIC IMPROVEMENTS
PROJECT SCHEDULE
03/07/2014**

March 17, 2014:	Board Meeting – Approve Concept and Authorize to Proceed with Engineering (5-week Design Time)
April 21, 2014:	Board Meeting – Design and Cost update. Board Approve Method of Delivery
April 23, 2014:	Let Project Out for Bids (15-days bid time)
May 8, 2014:	Open & Evaluate Bids
May 19, 2014:	Board Meeting – Award Contract to Approved Bidder
May 29, 2014:	Pre-Construction Meeting
June 2, 2014:	Start Construction – Notice to Proceed
August 15, 2014:	Substantial Completion (75-calendar Days for Construction)
August 25, 2014:	First Day of School

1. Last day of school is June 6, 2014 – this will mean a one week overlap but no construction will be allowed to disrupt normal school traffic.