

FACILITIES/CONSTRUCTION REPORT

MAY 2025

BHS Sportsplex:

- 5-1 Calm, warm@65 degrees. MSEC layout and install at baseball field, 3 workers.
- 5-2 Calm, warm@70 degrees. MSEC install bleachers at baseball field, 3 workers.
- 5-5 Rain, warm@48 degrees. MSEC install bleachers at baseball field, 3 workers.
- 5-6 Calm, warm@62 degrees. MSEC install bleachers at baseball field, 2 workers.
- 5-7 Breezy, warm@68 degrees. MSEC install bleachers at baseball field, 2 workers.
- 5-8 Windy, warm@60 degrees. MSEC install bleachers at baseball field, 2 workers.
- 5-13 Calm, warm@54 degrees. MSEC install bleachers at baseball field, 3 workers.
- 5-14 Rain, warm@52 degrees. MSEC install bleachers at baseball field, 3 workers. Trails End start digging out for timers shed, 14'x20' with 5'x5' landing for stairs, 1 mini-excavator, 2 workers.
- 5-15 Rain, warm@48 degrees. MSEC install bleachers at baseball field, 3 workers. Sletten dig out for thickened edge of 14'x20' timers shed at the track, set forms to grade, 6 workers.
- 5-19 Breezy, warm@52 degrees. Sletten pour/finish concrete for timers shed at track, 5 workers. Trails End dig out bank (stair step) south of bleachers, compact, lay down fabric, add rock with 1 mini-excavator, 1 loader, and 1 tracked skidsteer, 1 jumping jack compactor, 3 workers. Haul concrete with 1 mixer truck, 1 load, 1 worker.
- 5-20 Breezy, warm@54 degrees. Trails End dig out bank (stair step) south of bleachers, lay down fabric, compact, add rock. Dig trench for electric/ethernet from ground box to the timers shed, backfill with 1 mini-excavator, 1 tracked skidsteer, 1 jumping jack compactor, 3 workers. Littrell Electric install conduit from ground box to timers shed, 1 worker.