## Status of Bond Projects 12/11/2018 Governing Board Meeting

President Day, Vice President Cox Golder, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects being completed with bond funding.



## **Amphitheater High:**

Replaced HVAC on the 400 wing of the Commons Building ~ \$7,720



## **Canyon Del Oro:**

Library condensing units & coils replacement awaiting materials ~ \$91,701 Replace controls ~ \$6,088

Exterior painting of south gym ~ \$74,648

Start date 12/17 completed by the end of winter break

Mascot to be finished in January

P.A. upgrades pending planning and cost estimate - walked site with vendor 11/20

### **Ironwood Ridge:**

C & L Painting to paint rails, fencing, gates and poles completed ~ \$85,900 Security and wrought iron fencing - out to bid HVAC replacement on concession stand - installation 11/21 ~ \$9,468





#### **Copper Creek:**

Boiler replacement and mech. room upgrades completed  $\sim \$100,281$  P.A. upgrades to district standards - installation  $11/14 - 11/30 \sim \$30,275$  HVAC renovations to main classroom building: replace 5 fan coil units and router - work in progress to be completed over winter break  $\sim \$27,738$ 

## **Coronado:**

Installation of playground equipment scheduled for 12/3 ~ \$39,476

Roofing Southwest to restore the roof on Building C - the north 2 story building Pre-con meeting 12/4 ~ \$23,897

Replace 5 Package units on ES wing ~ \$46,785

### **Cross:**

HVAC renovations for wrestling gym in design phase - roof repairs to be done the same time as removal of swamp coolers - received 95% construction drawings for review

# **Keeling:**

Intercom & P.A. system upgrades – complete ~ \$30,133



### La Cima

Replace cooler tower, condenser water and chilled water piping and pumps ~ \$238,713

## **Prince:**

HVAC Buildings CN, CW, CE scheduling for winter and summer break ~ \$258,068 Installation for CW Building scheduled for winter break

## Rio Vista:

Lighting upgrade approved - P.O. received - await scheduling ~ \$86,506 4 week lead time on materials Outdoor basketball court repairs ~ \$27,070

### Walker:

Waiting on quotes for A/C upgrades - received & updated Conceptual drawings for single point of entry Security fencing upgrades awaiting board approval Painted playground equipment ~ \$1,355





## Wilson:

Replaced boiler flue, completed  $\sim$  \$78,816 HVAC fan coil units control valve upgrades in progress and completed over winter break  $\sim$  \$57,465





\* SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR! \*