Spring Branch Independent School District

Facility Improvement Program

Monthly Status Report

Bond Authorization 2017

As of July 31, 2025

Prepared By:

Financial Services Department

Spring Branch Independent School District Change in Project Budgets 2017 Bond Projects

July 2025 - The administration is requesting Board approval of the following:

Change in Budgete		
Change in Budgets		
Lies of unallegated interest for Drail Contain Discoursed	¢	100.000
Use of unallocated interest for Pre K Centers Playgrounds	\$	100,000
Increase/ (Decrease) in Budgets	\$	100,000
micrease/ (Decrease) in Budgets	Ψ	100,000
Change in Facilities Contingency		
Facilities Contingency balance as of 6/30/2025	\$	41,437,427
	· 	, ,
Transfer from project(s) to Facilities Contingency		
Transfer from Facilities Contingency to project(s):		
		(=
Move funds from Contingency to MEP		(5,000,000)
Move funds from Contingency to General Trade		(5,000,000)
Increase/ (Decrease) Facilities Contingency	_	(10,000,000)
moreasor (Beerease) i acinales contingency	_	(10,000,000)
Facilities Contingency balance as of 7/31/2025	\$	31,437,427
. dominos contingentos balantes de or 170 1/2020	Ψ	J1,7J1,721

		Encumbrance/	Actual		
	Amended Budget	Contract Outstanding	Expenditures to Date	Retainage Payable	Balance
Facilities	Daaget	- Cutotanung	to Date		24.4.755
Memorial High	99,465,809	25,816	95,601,613	890,984	2,947,396
Northbrook High	34,023,288	0	33,438,981	0	584,307
Spring Woods High	35,997,722	1,594,672	33,456,689	0	946,361
Stratford High	44,374,452	172,000 389,186	43,805,559	0	396,893
Westchester Academy SBEC - Cornerstone & AOC	550,277 90,195	369,186	161,091 0	0	90,195
SBEC - DAEP	90,193	0	0	0	90,193
Landrum Middle	67,501,213	59,882	66,513,108	630,997	297,226
Memorial Middle	9,999,970	321,140	8,452,479	0	1,226,351
Northbrook Middle	11,813,613	29,040	8,027,311	0	3,757,262
Spring Branch Middle	10,366,798	1,078,233	5,393,273	0	3,895,292
Spring Forest Middle	5,670,788	337,165	4,278,707	0	1,054,916
Spring Oaks Middle	8,245,267	28,403	6,842,919	0	1,373,945
Spring Woods Middle	14,775,096	3,615,623	9,190,261	375,714	1,593,498
Bendwood Buffalo Creek Elementary	13,111,603	1,913,437	0 10,462,467	0	735,699
Bunker Hill Elementary	38,374,682	1,913,437	38,304,967	0	69,715
Cedar Brook Elementary	17,159,170	0	16,820,540	0	338,630
Edgewood Elementary	250,000	0	0	0	250,000
Frostwood Elementary	0	0	0	0	0
Hollibrook Elementary	250,000	0	0	0	250,000
Housman Elementary	250,000	1,766	14,637	0	233,597
Hunters Creek Elementary	31,081,618	0	30,909,946	0	171,672
Meadow Wood Elementary	300,000	0	251,174	0	48,826
Memorial Drive Elementary	34,805,299	786,622	31,468,618	1,513,984	1,036,075
Nottingham Elementary	40,091,057	63,751	38,073,057	1,798,926	155,323
Pine Shadows Elementary	0 250,000	0 00 454	0	0	0
Ridgecrest Elementary Rummel Creek Elementary	250,000	82,451 0	0	0	167,549
Shadow Oaks Elementary	250,000	0	0	0	250,000
Sherwood Elementary	47,840,811	29,915,583	10,672,627	372,465	6,880,136
Spring Branch Elementary	250,000	0	133,455	0 0	116,545
North Support Center (Former SSE)	111,566	0	111,566	0	0
Terrace Elementary	13,386,640	1,474,456	1,712,060	0	10,200,124
Thornwood Elementary	2,866,951	0	0	0	2,866,951
Treasure Forest Elementary	10,184,925	29,850	10,008,559	0	146,516
Valley Oaks Elementary	0	0	0	0	0
Westwood Elementary	250,000	0	68,816	0	181,184
Wilchester Elementary	0	0	0	0	1 272 200
Woodview Elementary Bear Blvd.	40,325,968 1,132,217	396,200 0	36,935,149 714,680	1,721,331 0	1,273,288 417.537
Lion Lane	1,130,791	333,342	578,370	0	219.079
Tiger Trail	1,164,098	276,470	793,390	0	94,238
Wildcat Way	1,164,211	0	780,642	0	383,569
Ag Farm	3,351,868	313,970	3,037,898	0	0
East Transition Campus	1,822,715	0	1,820,062	0	2,653
South Transition Campus	1,365,621	0	582,020	0	783,601
Support Facilities	12,104,064	228,595	4,570,156	0	7,305,313
Athletic Facilities	7,644,769	932,507	1,500,706	0	5,211,556
Facilities Contingency	31,437,427	0	0	0	31,437,427
Total Facilities	696,582,559	44,400,160	555,487,553	7,304,401	89,390,445
District Wide Improvements Career & Technical Ed	8,065,000	10 604	6 142 DDF	0	1 011 204
Fine & Performing Arts	3,000,000	10,621 0	6,143,095 2,668,723	0	1,911,284 331,277
Technology	58,718,124	263,891	46,161,569	0	12,292,664
Transportation	14,478,108	6,193,700	8,259,013	0	25,395
General Trades	10,000,000	1,001,012	1,655,158	0	7,343,830
MEP	9,500,000	2,169,892	1,621,171	13,846	5,695,091
Copiers	781,039	0	781,039	0	0
Bond Plan Administration	12,723,719	311,682	10,651,127	0	1,760,910
Total District Wide Improvements	117,265,990	9,950,798	77,940,895	13,846	29,360,451
Hail Damaged Roofs	4,272,007	0	4,272,007	0	0
PreK and WWE Fall Surface Replacement	2,300,000	1,240,410	53,550	0	1,006,040
Safety and Security Vestibules	6,113,586	3,123,639	2,238,049	0	751,898
Safety and Security Fencing Premium Allocated to Issuance Cost	4,000,000 5,147,068	2,391,400	1,527,073 5,147,068	0	81,527 0
Unallocated Interest, net of Arbitrage	16,415,787	0	0,147,000	0	16,415,787
S. Allosated Interest, Not of Arbitrage	852,096,999	61,106,407	646,666,195	7,318,247	137,006,149
	, ,	,,	-,	,,	,,

Facility Improvement Program Budget as of 5/31/25 Bond Issuance 791,740,140

19,021,613 Other Sources Interest Earnings, Net of Arbitrage Current FIP Budget 41,335,245

852,096,999

Facility Improvement Program

Current FIP Budget Authorized but Unissued Total 2017 FIP

852,096,999 106,659,860 958,756,859

Campus Project	Object Category	Budget as of June 30, 2025	Budget Adjustments	Budget as of July 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
•			July	* '			,	•
Memorial								
High School	General Contractor	85,364,336	-	85,364,336	25,816	82,496,718	890,984	1,950,8
Master Plan / Bldg	Architect / Engineer	6,343,886	-	6,343,886		6,239,177	-	104,7
67221	Furniture & Equip	2,135,851	-	2,135,851	-	1,814,981	-	320,8
	Other	1,987,876	-	1,987,876	-	1,981,777	-	6,0
	OCIP	1,240,985	-	1,240,985	-	1,240,985	-	
	Contingency	-	-		-	-	-	
	Moving Costs	303,634	-	303,634	-	303,634	-	
	Athletic Scope	500,000	-	500,000	-	285,100	-	214,
	·	97,876,568	-	97,876,568	25,816	94,362,372	890,984	2,597,
Turf Practice Field	General Contractor	1,110,094	-	1,110,094	_	1,110,094	_	
67216	Architect / Engineer	104,559	-	104,559	-	104,559	-	
	Other	2,371	-	2,371	-	2,371	-	
	OCIP	22,217	-	22,217	-	22,217	-	
	Contingency	· -	-		-	_	-	
		1,239,241	-	1,239,241	-	1,239,241	-	
Future Work	Contingency	350,000	_	350,000	-	_	_	350
67001	3 ,	350,000	-	350,000	-	-	-	350
	Total - Memorial High School	99,465,809	-	99,465,809	25,816	95,601,613	890,984	2,947,
Northbrook								
High School	General Contractor	26,217,148	-	26,217,148	-	26,196,133	-	21,
Addition/Upgrades	Architect / Engineer	1,924,368	-	1,924,368	-	1,876,665	-	47,
67220	Furniture & Equip	920,516	-	920,516	-	920,516	-	
	Other	560,223	-	560,223	-	560,223	-	
	OCIP	394,939	-	394,939	-	394,939	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	163,983	-	163,983	-	163,983	-	
	Athletic Scope	2,271,724	-	2,271,724		2,108,643	-	163,
		32,452,901	-	32,452,901	-	32,221,102	-	231,
Turf Practice Field	General Contractor	1,116,805	-	1,116,805	-	1,114,297	-	2,
67217	Architect / Engineer	81,365	-	81,365	-	81,365	-	
	Other	-	-	-		-	-	
	OCIP	22,217	-	22,217	-	22,217	-	
	Contingency	· -						
		1,220,387	-	1,220,387	-	1,217,879	-	2
Future Work	Contingency	350,000	_	350,000	_		_	350
67005		350,000	-	350,000	-	-	-	350
	Total - Northbrook High School	34.023.288		34.023.288		33.438.981		584.

Campus Project	Object Category	Budget as of June 30, 2025	Budget Adjustments July	Budget as of July 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Spring Woods		•						
High School	General Contractor	27,123,780	-	27,123,780	-	27,052,299	-	71,4
Renovation/Upgrades	Architect / Engineer	1,963,000	-	1,963,000	-	1,935,237	-	27,7
67210	Furniture & Equip	1,036,927	-	1,036,927	-	1,036,927	-	
	Other OCIP	1,462,987	-	1,462,987	122,706	1,196,007	-	144,2
	Contingency	389,654	-	389,654	-	389,654	-	
		163 604	-	462 604	-	160,594	-	2.1
	Moving Costs Athletic Scope	163,694 463,000	-	163,694 463,000	-	126,858	-	3,1 336,1
	Attiletic Scope	32,603,042	- :	32,603,042	122,706	31,897,576		582,7
Turf Practice Field	General Contractor	1,113,123	-	1,113,123	_	1,113,123		
67218	Architect / Engineer	105,000	-	105,000	-	93,331	-	11,6
	Furniture & Equip	-	-		-	-	-	
	Other	5,340	-	5,340	-	3,852	-	1,4
	OCIP	22,217	-	22,217	-	22,217	-	
	Contingency	1,245,680		1,245,680		1,232,523	-	13,
Auditorium Seating 67245	Other	149,000 149,000		149,000 149,000		148,556 148,556	-	4
								,
Kitchen Renovations 67261	Other	1,650,000 1,650,000		1,650,000 1,650,000	1,471,966 1,471,966	178,034 178,034		
	Continuo				, ,	2,201		0=0 /
Future Work 67003	Contingency Architect / Engineer	350,000		350,000	-	-	-	350,0
	Other	350,000	-	350,000	-	-	-	350,0
		350,000	-	350,000	-	-	-	350,0
Stratford	Total - Spring Woods High School	35,997,722	-	35,997,722	1,594,672	33,456,689	-	946,3
High School	General Contractor	37,143,135	_	37,143,135	_	37,143,135	_	
Addition/Upgrades	Architect / Engineer	2,682,543	-	2,682,543	-	2,635,666	-	46,
67222	Furniture & Equip	733,362	-	733,362	-	733,346	-	
	Other	1,198,864	-	1,198,864	172,000	1,026,864	-	
	OCIP	584,931	-	584,931	-	584,931	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	48,156	-	48,156	-	48,156	-	
	Athletic Scope	506,517 42,897,508	-	506,517 42,897,508	172,000	506,517 42,678,615	-	46,8
			-		172,000		-	40,0
Turf Practice Field	General Contractor	1,030,671	-	1,030,671	-	1,030,671	-	
67219	Architect / Engineer	74,056	-	74,056	-	74,056	-	
	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-		-		-	
	OCIP Contingency	22,217	-	22,217	-	22,217	-	
	Contingency	1,126,944	-	1,126,944	-	1,126,944		
Future Work	Contingonal	350,000		350,000				250
67006	Contingency	350,000 350,000		350,000 350,000				350, 350,
					.=			
Westchester	Total - Stratford High School	44,374,452	•	44,374,452	172,000	43,805,559	-	396,8
Academy	General Contractor	-	-	-	-	-	-	
Renovations	Architect / Engineer	550,277	-	550,277	389,186	161,091	-	
67247	Furniture & Equip	-	-	-	-	-	-	
	Other OCIP	-	-	-	-	-	-	
			-	-	-	-	-	
	Contingency Moving Costs		-	-	-	-	-	
		550,277		550,277	389,186	161,091	-	
	Total - Westchester Academy	550,277	_	550,277	389,186	161,091	_	
Spring Branch		550,211	-	555,211	000,100	101,031		
Education Center	General Contractor	-	-	-	-	-	-	
Renovations	Architect / Engineer	90,195	-	90,195	-	-	-	90,
67248	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency Moving Costs	-		-	-			
	-	90,195	-	90,195	-	-	-	90,

Campus Project	Object Category	Budget as of June 30, 2025	Budget Adjustments	Budget as of July 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
-	Category	Julie 30, 2025	July	July 31, 2025	Contract	Experiorure	rayable	Remaining
Landrum Middle School	General Contractor	60,162,718		60,162,718	59,882	59,471,839	630,997	
Replacement	Architect / Engineer	4,608,172	-	4,608,172	33,002	4,599,262	030,337	8,8
67213	Furniture & Equip	1,371,994	-	1,371,994	•	1,371,994	-	0,8
0/213	Other	1,001,265	-	1,001,265	•	912,949	-	88,3
	OCIP	1,001,265	-	1,001,200	•	912,949	-	00,0
	Contingency	•	-			-	-	
	Moving Costs	157.064	-	157.064		157.064	-	
	Moving Costs	67,301,213	-	67,301,213	59,882	66,513,108	630,997	97,2
	General Contractor	-	_	-	_	-	_	
Future Work	Architect / Engineer	-	-			-	-	
67041	Furniture & Equip	-	-			_	_	
	Other	-	-			-	-	
	Contingency Moving Costs	200,000	-	200,000	-	-	-	200,
	Moving Costs	200,000		200,000	-	-	-	200,
	Total - Landrum Middle School	67,501,213	-	67,501,213	59,882	66,513,108	630,997	297,
Memorial								
Middle School	General Contractor	6,727,961	-	6,727,961	-	6,727,961	-	
Upgrades	Architect / Engineer	556,832	-	556,832	-	503,411	-	53
67225	Furniture & Equip	1,519,383	-	1,519,383	-	546,453	-	972
	Other	545,643	-	545,643	-	545,643	-	
	OCIP	103,834	-	103,834	-	103,834	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
	Athletic Scope	346,317	-	346,317	321,140	25,177		
		9,799,970	-	9,799,970	321,140	8,452,479	-	1,026,
	General Contractor		-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67042	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	200,000	-	200,000	-	-	-	200
	Moving Costs	200,000		200,000	-	-	-	200
			-		-		-	
Northbrook	Total - Memorial Middle School	9,999,970	-	9,999,970	321,140	8,452,479	-	1,226
Middle School	General Contractor	8,859,770	(320)	8,859,450	_	6,615,842	_	2,243
Upgrades	Architect / Engineer	555,823	-	555,823	_	500,787	_	55
67226	Furniture & Equip	1.447.035	_	1.447.035	4.040	433.064	_	1.009
	Other	428,016	-	428,016	25,000	320,584	-	82
	OCIP	156,627	320	156,947	-	156,947	-	
	Contingency				-	,	-	
	Moving Costs	343	-	343	-	87	-	
	Athletic Scope	166,000	-	166,000	-	-	-	166
	·	11,613,614	-	11,613,614	29,040	8,027,311	-	3,557
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67047	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-		-	
	Contingency Moving Costs	200,000	-	200,000	-	-	-	200
	morning cools	200,000	-	200,000	-	-	-	200
	Total - Northbrook Middle School	11,813,614	_	11,813,614	29,040	8,027,311	_	3,757

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	June 30, 2025	Adjustments July	July 31, 2025	Contract	Expenditure	Payable	Remaining
Spring Branch Middle School	General Contractor	8,416,893		8,416,893	588,504	4,931,933		2,896
			-				-	2,896
Upgrades	Architect / Engineer	414,402	-	414,402	43,158	371,244	-	740
67232	Furniture & Equip	1,250,000	-	1,250,000	446,571	54,593	-	748
	Other Contingency	35,503	-	35,503	-	35,503	-	
	Moving Costs	-	-	•	-	•	-	
	Athletic Scope	250.000	-	250.000	-	•	-	250
	Attriette George	10,366,798		10,366,798	1,078,233	5,393,273		3,89
	Total - Spring Branch Middle School	10,366,798	_	10,366,798	1,078,233	5,393,273	_	3,89
Spring Forest	Total - Opring Branch middle Ochool	10,000,730		10,000,700	1,070,200	0,000,210		0,00
Middle School	General Contractor	3,381,815	-	3,381,815		3,381,815	_	
Upgrades	Architect / Engineer	200.607	_	200.607		200.607	_	
67215	Furniture & Equip	1,334,687	_	1,334,687		479,771	_	85
	Other	140,995	-	140,995		140,995	_	
	OCIP	50,341	-	50,341		50,341	_	
	Contingency	-	-	-	-		-	
	Moving Costs		-		-		-	
	Athletic Scope	362,343	-	362,343	337,165	25,178	_	
	•	5,470,788	-	5,470,788	337,165	4,278,707	-	85
	Canaral Cantrastar							
Future Work	General Contractor Architect / Engineer							
67045	Furniture & Equip		-					
0.010	Other	-			_		_	
	Contingency	200,000	-	200,000			_	20
	Moving Costs	-	-	-			_	
	3 -	200,000	-	200,000	-	-	-	20
	Total - Spring Forest Middle School	5,670,788		5,670,788	337,165	4,278,707	-	1,05
Spring Oaks					•			
Middle School	General Contractor	4,997,710	-	4,997,710	-	4,997,710	-	
Upgrades	Architect / Engineer	438,497	-	438,497	25,703	412,794	-	
67214	Furniture & Equip	1,378,125	-	1,378,125	2,700	415,480	-	95
	Other	1,010,935	-	1,010,935	-	1,010,935	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
	Athletic Scope	220,000	-	220,000	-		-	22
		8,045,267	-	8,045,267	28,403	6,836,919	-	1,17
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	14,000	-	14,000	-	6,000	-	
67046	Furniture & Equip		-	-	-	-	-	
	Other	-	-		-	-	-	
	Contingency Moving Costs	186,000	-	186,000	-	-	-	18
	Moving Obsis	200,000		200,000	-	6,000		19
	Total - Spring Oaks Middle School	8,245,267		8,245,267	28,403	6,842,919		1,37
Spring Woods	. Can. Opining Cane mindule OcilOti	0,243,207		0,240,207	20,403	0,042,515		1,31
Middle School	General Contractor	10,097,405	(82,648)	10,014,757	2,060,696	7,006,664	375,714	57
Upgrades	Architect / Engineer	823,380	-	823,380	122,237	701,143	-	
67234	Furniture & Equip	1,250,000	-	1,250,000	415,055	50,600	-	78
	Other	2,171,841	82,648	2,254,489	1,017,635	1,236,854	-	
	OCIP	182,470	-	182,470	-	-	-	18
	Contingency	-	-	-	-	-	-	
	Moving Costs		-	-	-	-	-	
	Athletic Scope	250,000	-	250,000	0.045.000	195,000		4.50
		14,775,096	-	14,775,096	3,615,623	9,190,261	375,714	1,59

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	June 30, 2025	Adjustments	July 31, 2025	Contract	Expenditure	Payable	Remaining
			July	-		·	-	
Buffalo Creek								
Elementary	General Contractor	8,692,429	(513)	8,691,916	-	8,676,404	-	15,51
Renovation	Architect / Engineer	663,188	-	663,188	-	636,307	-	26,88
67207	Furniture & Equip	787,500	-	787,500	-	253,384	-	534,11
	Other	441,602	513	442,115	32,567	409,548	-	
	OCIP	125,532	-	125,532	-	125,532	-	
	Contingency	-	-		-	-	-	
	Moving Costs	78,352	-	78,352		78,352	-	
		10,788,603	-	10,788,603	32,567	10,179,527	-	576,50
Playground	Other Contractor	2,173,000		2,173,000	1,880,870	282,940	-	9,1
67259		2,173,000	-	2,173,000	1,880,870	282,940	-	9,1
	General Contractor				_	_	_	
Future Work	Architect / Engineer	_		-	-	_	_	
67126	Furniture & Equip	-		•			-	
07 120	Other	1						
	Contingency	150,000		150,000				150,0
	Moving Costs	150,000		100,000				100,00
	Woving Costs	150,000	-	150,000	-	-	-	150,0
	Total - Buffalo Creek Elementary	13,111,603	_	13,111,603	1,913,437	10,462,467		735,6

Campus Project	Object Category	Budget as of June 30, 2025	Budget Adjustments July	Budget as of July 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Bunker Hill							<u> </u>	
Elementary	General Contractor	34,004,625	-	34,004,625	-	34,004,625	-	
Replacement	Architect / Engineer	2,183,735	-	2,183,735	-	2,169,559	-	14
67224	Furniture & Equip	1,254,683	-	1,254,683	-	1,249,144	-	5
	Other	343,427	-	343,427	-	343,427	-	
	OCIP	439,020	-	439,020	-	439,020	-	
	Contingency	_	-	-	-	_	-	
	Moving Costs	99,192	-	99,192	-	99,192	-	
	_	38,324,682	-	38,324,682	-	38,304,967	-	19
	General Contractor		_	_	_	_	_	
Future Work	Architect / Engineer	_					_	
67102	Furniture & Equip					_		
	Other							
	Contingency	50,000	-	50,000	-	-	-	50
	Moving Costs	50,000	-	50,000	-	-	-	50
		50,000	-	50,000	-	-	-	50
Order Breek	Total - Bunker Hill Elementary	38,374,682	-	38,374,682	-	38,304,967	-	69
Cedar Brook Elementary	General Contractor	14,737,803	_	14,737,803	_	14,737,803	_	
Renovation	Architect / Engineer	1,285,887	_	1,285,887	_	1,098,290	_	187
67208	Furniture & Equip	316,045		316,045	•	315,012	-	107
01200	Other	314,692	-	314,692	-	314,692	-	
	OCIP	220,309	-	220,309	-	220,309	-	
	Contingency	220,309		220,309		220,309		
	Moving Costs	134,434	-	134,434	-	134,434	-	
		17,009,170	-	17,009,170	-	16,820,540	-	188
	General Contractor		-		_	-	_	
Future Work	Architect / Engineer	-			_		-	
67124	Furniture & Equip	_					_	
	Other							
	Contingency	150,000		150,000				150
	Moving Costs	100,000	-	-	-	-	-	100
		150,000	-	150,000	-	-	-	150
	Total - Cedar Brook Elementary	17,159,170	_	17,159,170	_	16,820,540	_	338
Edgewood		,,		, ,		-,,-		
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67103	Furniture & Equip	_	-	-	-	_	-	
	Other	-	-		-		-	
	Contingency	250,000	-	250,000	-		-	250
	Moving Costs	_	-		-		-	
		250,000	-	250,000	-	-	-	250
	Total - Edgewood Elementary	250,000	_	250,000	_	-	_	250
		,						
Hollibrook Elementary	General Contractor	_	_	_	_	_	_	
Future Work	Architect / Engineer	-			•	•	-	
67105	Furniture & Equip	-	-	-	-	-	-	
07 100	Other	-	-	-	-		-	
	Contingency	250,000	-	250,000	-		-	250
	Moving Costs	200,000		250,000				250
	g	250,000	-	250,000	-	-	-	250
	Total - Hollibrook Elementary	250,000	_	250,000	_	_	_	250
		230,000		200,000				200
Housman Elementary	General Contractor							
		-	-		-		-	
Future Work	Architect / Engineer	-	40.455	40			-	
67106	Furniture & Equip	-	16,403	16,403	1,766	14,637	-	
	Other	250.000	(46.400)		-	-	-	001
	Contingency Moving Costs	250,000	(16,403)	233,597	-	-	-	233
		250,000		250,000	1,766	14,637		233
	Total - Housman Elementary	250,000		250,000	1,766	14,637		233

Campus Project	Object Category	Budget as of June 30, 2025	Budget Adjustments	Budget as of July 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Hunters Creek			July					
Elementary	General Contractor	27,411,522		27,411,522		27,327,030		84,4
Replacement	Architect / Engineer	2,003,278		2,003,278	•	2,003,278		04,
67212	Furniture & Equip	937,810		937.810		937,255		
07212	Other	171.871		171.871		135.246		36,
	OCIP	403,317		403,317		403,317	_	
	Contingency	-		-		-	_	
	Moving Costs	103,820	-	103,820	-	103,820	-	
		31,031,618	-	31,031,618	-	30,909,946	-	121
	General Contractor		-		-	-	-	
Future Work	Architect / Engineer	-	-		-	-	-	
67107	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	50,000	-	50,000	-	-	-	50
	Moving Costs	50,000	-	50,000	-	-	-	50
	Total House Construction	04 004 040		24 204 242		20 000 040		474
Medow Wood	Total - Hunters Creek Elementary	31,081,618		31,081,618	-	30,909,946	-	171
Elementary	General Contractor							
Renovations	Architect / Engineer							
67246	Furniture & Equip	66.208		66.208	_	25.079	_	41
	Other	233,792	-	233,792	-	226,095	-	7
	OCIP	· -	-	· -	-	-	-	
	Contingency	-	-		-	-	-	
	Moving Costs	-	-		-	-	-	
		300,000	-	300,000	-	251,174	-	48
	Total - Meadow Wood Elementary	300,000	-	300,000	-	251,174	-	48
Memorial Drive								
Elementary	General Contractor	28,798,371	(70,109)	28,728,262	453,381	26,692,514	1,513,984	68
Replacement	Architect / Engineer	2,444,867	70,109	2,514,976	249,809	2,265,167	-	
67235	Furniture & Equip Other	1,515,885	-	1,515,885	4,927	1,310,243	-	200
	OCIP	1,266,394 508.248	-	1,266,394 508,248	78,505	526,327 508,248	-	661
		508,248	-	508,248	-	508,248	-	55
	Contingency Moving Costs	166,119	-	166,119	-	166,119	-	55
	Woving Costs	34,755,299		34,755,299	786,622	31,468,618	1,513,984	986
	General Contractor		_	_		_		
Future Work	Architect / Engineer			-		-	-	
67109	Furniture & Equip							
000	Other			-			_	
	Contingency	50,000	-	50,000	-	-	-	50
	Moving Costs	· -	-	-	-	-	-	
		50,000	-	50,000	-	-	-	50
	Total - Memorial Drive Elementary	34.805.299	_	34.805.299	786.622	31,468,618	1.513.984	1,036

Nottingham Elementary Replacement 67236 Future Work 67121 Ridgecrest Elementary	General Contractor Architect / Engineer Furniture & Equip Other OCIP Contingency Moving Costs General Contractor Architect / Engineer Furniture & Equip Other Contingency Moving Costs Total - Nottingham Elementary	36,140,366 2,576,127 340,166 513,870 392,883 77,645 40,041,057	July (9,885) 9,885	36,130,481 2,586,012 340,166 513,870 392,883 - 77,645 40,041,057	40,000 - 23,751 - - 63,751	34,227,784 2,546,012 340,161 488,572 392,883 - 77,645 38,073,057	1,798,926 - - - - - - 1,798,926	103,77 1,54 105,32
Elementary Replacement 67236 Future Work 67121 Ridgecrest Elementary	Architect / Engineer Furniture & Equip Other OCIP Contingency Moving Costs General Contractor Architect / Engineer Furniture & Equip Other Contingency Moving Costs	2,576,127 340,166 513,870 392,883 77,645 40,041,057	9,885 - - - - -	2,586,012 340,166 513,870 392,883 - 77,645	23,751	2,546,012 340,161 488,572 392,883 - 77,645	-	1,54 105,32
Replacement 67236 Future Work 67121 Ridgecrest Elementary	Architect / Engineer Furniture & Equip Other OCIP Contingency Moving Costs General Contractor Architect / Engineer Furniture & Equip Other Contingency Moving Costs	2,576,127 340,166 513,870 392,883 77,645 40,041,057	9,885 - - - - -	2,586,012 340,166 513,870 392,883 - 77,645	23,751	2,546,012 340,161 488,572 392,883 - 77,645	-	1,54
67236 Future Work 67121 Ridgecrest Elementary	Furniture & Equip Other OCIP Contingency Moving Costs General Contractor Architect / Engineer Furniture & Equip Other Contingency Moving Costs	340,166 513,870 392,883 77,645 40,041,057	- - - - -	340,166 513,870 392,883 - 77,645	23,751	340,161 488,572 392,883 - 77,645	1,798,926	
Future Work 67121 Ridgecrest Elementary	Other OCIP Contingency Moving Costs General Contractor Architect / Engineer Furniture & Equip Other Contingency Moving Costs	513,870 392,883 77,645 40,041,057	- - - -	513,870 392,883 - 77,645	-	488,572 392,883 - 77,645	1,798,926	
67121 Ridgecrest Elementary	OCIP Contingency Moving Costs General Contractor Architect / Engineer Furniture & Equip Other Contingency Moving Costs	392,883 77,645 40,041,057 - - - 50,000		392,883 - 77,645	-	392,883 - 77,645	1,798,926	
67121 Ridgecrest Elementary	Contingency Moving Costs General Contractor Architect / Engineer Furniture & Equip Other Contingency Moving Costs	77,645 40,041,057 - - - 50,000		77,645	63,751	77,645	1,798,926	105,3
67121 Ridgecrest Elementary	Moving Costs General Contractor Architect / Engineer Furniture & Equip Other Contingency Moving Costs	40,041,057 - - - - 50,000			63,751	77,645	1,798,926	105,3
67121 Ridgecrest Elementary	General Contractor Architect / Engineer Furniture & Equip Other Contingency Moving Costs	40,041,057 - - - - 50,000			63,751		1,798,926	105,3
67121 Ridgecrest Elementary	Architect / Engineer Furniture & Equip Other Contingency Moving Costs	50,000	- - - -			-	-	103,3
67121 Ridgecrest Elementary	Architect / Engineer Furniture & Equip Other Contingency Moving Costs	-	- - -	- - -		-	-	
67121 Ridgecrest Elementary	Architect / Engineer Furniture & Equip Other Contingency Moving Costs	-	-	:				
67121 Ridgecrest Elementary	Furniture & Equip Other Contingency Moving Costs	-	:				-	
Ridgecrest Elementary	Other Contingency Moving Costs	-	-				_	
Elementary	Contingency Moving Costs	-		_			_	
Elementary	Moving Costs	50,000	-	50,000	_			50,0
Elementary	Total - Nottingham Elementary	50,000	-	-	-		-	
Elementary	Total - Nottingham Elementary		-	50,000	-	-	-	50,0
Elementary		40,091,057	-	40,091,057	63,751	38,073,057	1,798,926	155,3
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-		-		-	
67111	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	250,000	-	250,000	82,451	-	-	167,5
	Moving Costs		-			-	-	
		250,000	-	250,000	82,451	-	-	167,5
	Total - Ridgcrest Elementary	250,000	-	250,000	82,451	-	-	167,5
hadow Oaks								
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67113	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	050.0
	Contingency	250,000	-	250,000	-		-	250,0
	Moving Costs	250,000		250,000				250,0
		250,000	-	250,000	-	-	-	250,0
	Total - Shadow Oaks Elementary	250,000		250,000		-	-	250,0
Sherwood Elementary	General Contractor	41.639.877		41.639.877	28.246.401	7.080.495	372.465	5,940,5
Renovation	Architect / Engineer	3,558,656	30,000	3,588,656	1,135,613	2,453,043	312,405	5,940,5
67317	Architect / Engineer Furniture & Equip	3,008,656	30,000	3,388,656	1,135,613	2,453,043	-	
0/3//	Other	837.128	-	837.128	533,569	300.650	-	2.9
	OCIP	1,197,371	(30,000)	1,167,371	333,309	838,439	-	328,9
	Contingency	607,779	(30,000)	607,779		030,439		607,7
	Moving Costs	007,779		001,119				007,7
	MOVING COSts	47,840,811	-	47,840,811	29,915,583	10,672,627	372,465	6,880,1
		47.840.811	_					

Spring Branch Elementary	Campus Project	Object Category	Budget as of June 30, 2025	Budget Adjustments July	Budget as of July 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Fibrate Work of 1114	Spring Branch		<u> </u>						
Family	Elementary	General Contractor	-	-				-	
First	Future Work	Architect / Engineer	-	-	-	-	-	-	
Other 133,455 133,455 133,455 133,455 134,45		Furniture & Equip	-					_	
Contingency 116.545 116.545 116.545 116.545 116.545 116.545 116.545 116.545 116.545 116.545 116.545 116.545 117.545		Other	133.455	_	133.455		133.455		
Moving Cotals				_			100,100		116
Total - Spring Banch Elementary 250,000 250,000 133,455 11			110,040		110,040				110
Total - Spring Branch Elementary 260,000 250,000 33,455 51		Woving Costs	250.000	- :	250.000		133,455		116
North Support Center Cen		Total Codes Bossel Floreston							
Center Contractor Center Contractor Center Contractor Center Center	North Support	Total - Spring Branch Elementary	250,000	-	250,000	-	133,455	-	110
		General Contractor	-					-	
Famulation Familian & Equip	(Former SSE)	Architect / Engineer	67.375		67.375	_	67.375		
Control Cont			,	_	,		,		
Cociningency			44 101	_	44 101	-	44 101	_	
Contingency	07230		44,191	-	44,191	-	44,191	-	
Moving Costs			-	-	-	-	-	-	
Total - Spring Shadows Elementary Total -			-	-	-	-	-	-	
Total - Spring Shadows Elementary		Moving Costs	111 500	-	111 500	-	111 500	-	
Terrace Elementary Removation Remova			111,500	-	111,566	-	111,500	-	
Benerators Renovation Ren		Total - Spring Shadows Elementary	111,566	-	111,566	-	111,566	-	-
Senerator Seneral Contractor 10,812,761 (412,837) 10,200,124	Terrace								
Renovation of 2253		General Contractor	10.612.761	(412.637)	10,200,124	_		_	10.200
Fundame						1 469 600	1 630 400	_	.0,20
Other CCIP September Sep			2,007,303	412,007	3, 100,000	1,405,000	1,030,400	-	
CIP Contingency 13,386,640 13,386,640 1,474,456 1,712,060 10,200 Total Terrace Elementary 13,386,640 13,386,640 1,474,456 1,712,060 10,200 Total Terrace Elementary 13,386,640 13,386,640 1,474,456 1,712,060 10,200 Renovation Renova	01200	Other	96 546	-	96 546	4 9EC	91 660	-	
Contingency			00,516	-	00,516	4,000	01,000	-	
Moving Costs			-	-	-	-	-	-	
Total - Terrace Elementary 13,386,640 1,3386,640 1,474,456 1,712,060 10,200 Total - Terrace Elementary 13,386,640 1,3386,640 1,474,456 1,712,060 10,200 Teasure Forest Elementary 2,866,951			-	-	-	-	-	-	
Total - Terrace Elementary 13,386,640 1,386,640 1,474,456 1,712,060 10,200		Moving Costs				-		-	
			13,386,640	-	13,386,640	1,474,456	1,712,060	-	10,200
Elementary Replacement R		Total - Terrace Elementary	13,386,640	-	13,386,640	1,474,456	1,712,060	-	10,20
Renovation of Purplicate Required 637.434									
Furtility & Equip 216,362 216,362 29,850 349,902				-		-		-	
Other 077,752 079,7		Architect / Engineer		-		-	637,434	-	
Other 077,752 079,7	67209	Furniture & Equip	216,362	-	216,362	-	216,362	-	
OCIP 128,346 128,34						29.850		_	
Contingency September Se						.,			
Moving Costs				_	,	_	,_	_	
Future Work 67125 General Contractor 10,038,409 10,038,409 29,850 10,008,559		Moving Coete	01.904	_	01 904	-	01 904	_	
Future Work 67125		Woving Costs		-		29,850		-	
Future Work 67125		0							
Furniture & Equip Other	F		-	-	-	-	-	-	
Other Contingency 146,516 146,516 146,516 - 146,516			-	-	-	-	-	-	
Contingency 146,516	67125	Furniture & Equip	-	-	-	-	-	-	
Moving Costs			-	-	-	-	-	-	
Total - Treasure Forest Elementary			146,516	-	146,516	-	-	-	140
Total - Treasure Forest Elementary 10,184,925 - 10,184,925 29,850 10,008,559 - 14		Moving Costs	- 110.510	-	-	-	-	-	
Thormwood Elementary			146,516	-	146,516	-	-	-	140
Elementary Ceneral Contractor 2,866,951 2,866,951	Thornwood	Total - Treasure Forest Elementary	10,184,925	-	10,184,925	29,850	10,008,559	-	14
Furniture & Equip	Elementary		2,866,951	-	2,866,951	-	-	-	2,866
Other OCIP			-	-	-	-	-	-	
Other OCIP			-	-	-	-		-	
CCIP			-			_		_	
Contingency - - - - - - - - -			=	_	_	-	_	_	
Moving Costs			-		•	-	•	-	
Total - Thornwood Elementary 2,866,951 - 2,866,951 2,866 Westwood Elementary 2,866,951 - 2,866,951 2,866 Westwood Elementary General Contractor						- :		- :	
Westwood Elementary General Contractor - - - - - - - - -		<u> </u>	2,866,951	-	2,866,951	-	-	-	2,86
Westwood Elementary General Contractor -		Total - Thornwood Flementary	2 866 951	-	2 866 951	-	_	_	2 86
Future Work Architect / Engineer			2,000,301		2,000,001	-	-		2,00
Future Work Architect / Engineer	Elementary	General Contractor	-	-	-	-	-	-	
67116 Furniture & Equip			-			_		_	
Other 68,816 - 68,816 - 68,816 - 68,016 - Contingency 181,184 - 181,184 181,184 181,184 181,184 181,184 181,184			_	-	-	-	_	_	
Contingency 181,184 - 181,184 - - - 18 Moving Costs -	07110	Other	60 046	-	69 946	-	60 046	-	
Moving Costs				-		-	00,010	-	404
250,000 - 250,000 - 68,816 - 18			181,184	-	181,184	-	-	-	18
		WOVING COSts	250,000		250,000		68,816	-	18

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	June 30, 2025	Adjustments July	July 31, 2025	Contract	Expenditure	Payable	Remaining
Woodview								
Elementary	General Contractor	33,759,298	-	33,759,298	236,980	31,670,701	1,721,331	130,2
Replacement	Architect / Engineer	2,794,662	-	2,794,662	27,661	2,712,160	-	54,8
67237	Furniture & Equip	634,090	-	634,090	15,386	614,323	-	4,
	Other	1,250,000	-	1,250,000	116,173	839,066	-	294,
	OCIP	935,377	-	935,377	-	935,377	-	
	Contingency	739,020	-	739,020	-	-	-	739,
	Moving Costs	163,522 40,275,969		163,522 40,275,969	396,200	163,522 36,935,149	1,721,331	1,223.
		40,275,969	-	40,275,969	390,200	30,935,149	1,721,331	1,223,
	General Contractor		-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67117	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	50,000	-	50,000	-	-	-	50
	Moving Costs	50.000		50.000		-		50
	Total - Woodview Elementary	40,325,969		40,325,969	396,200	36,935,149	1,721,331	1,273
Bear Blvd	Total - Woodview Elementary	40,323,303		40,323,303	330,200	30,333,143	1,721,331	1,273
Pre-K	General Contractor	672,007	-	672,007	-	431,214	-	240
Upgrades	Architect / Engineer	35,341	-	35,341	-	9,200	-	26
67201	Furniture & Equip	-	-	-	-	-	-	
	Other	274,869	-	274,869	-	274,266	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs						-	
		982,217	-	982,217	-	714,680	-	267
	General Contractor		-	-	-	-	-	
Future Work	Architect / Engineer	-	-		-	-	-	
67131	Furniture & Equip	-	-		-	-	-	
	Other	-	-		-	-	-	
	Contingency	150,000	-	150,000	-	-	-	150
	Moving Costs	- · · · · · · · · · · · · · · · · · · ·	-				-	
		150,000	-	150,000	-	-	-	150
	Total - Bear Blvd Pre-K	1,132,217	-	1,132,217	-	714,680	-	417
Lion Lane	One and One transfer	400.705		400 705		400.040		0.0
Pre-K	General Contractor	498,725	-	498,725	-	429,646	-	69
Upgrades	Architect / Engineer	9,200	-	9,200	-	9,200	-	
67202	Furniture & Equip	470.000	-	470.000	000.040	400 504	-	
	Other	472,866	-	472,866	333,342	139,524	-	
	Contingency Moving Costs	-	-	-	-	-	-	
	Moving Costs	980,791		980,791	333,342	578,370		69
		230,701		,. 0 .	,- 12	2.2,010		0.0
- · · · · ·	General Contractor		-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67130	Furniture & Equip	-	-	-	-	-	-	
	Other	450.000	-	150,000	-	-	-	150
	Contingency Moving Costs	150,000		150,000				150
		150,000	-	150,000	-	-	-	150

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	June 30, 2025	Adjustments July	July 31, 2025	Contract	Expenditure	Payable	Remaining
Tiger Trail								
Pre-K	General Contractor	642,308	-	642,308	-	598,319	-	43,9
Upgrades	Architect / Engineer	124,363	-	124,363	-	74,114	-	50,2
67203	Furniture & Equip Other	376.027	-	070.007	070 470	99.557	-	
	OCIP	21,400	-	376,027 21,400	276,470	21,400	-	
	Contingency	21,400	-	21,400	-	21,400	-	
	Moving Costs							
	Woving Costs	1,164,098	-	1,164,098	276,470	793,390	-	94,2
	Total - Tiger Trail Pre-K	1,164,098	-	1,164,098	276,470	793,390	_	94,2
Vildcat Way	•	, , , , , , , , , , , , , , , , , , , ,		, , , , , , ,				
Pre-K	General Contractor	919,234	-	919,234	-	585,503	-	333,7
Upgrades	Architect / Engineer	124,377	-	124,377	-	74,539	-	49,8
67204	Furniture & Equip	-	-		-	-	-	
	Other	99,200	-	99,200	-	99,200	-	
	OCIP	21,400	-	21,400	-	21,400	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs		-	-	-		-	
		1,164,211	-	1,164,211	-	780,642	-	383,5
	Total - Wildcat Way Pre-K	1,164,211	-	1,164,211	-	780,642	-	383,5
Facility	General Contractor							
Services		-	-	-	-	-	-	
Upgrades 67238	Architect / Engineer Furniture & Equip	-	-	-	-	-	-	
67238	Other	-	-		-	-	-	
	OCIP							
	Contingency	200.000		200,000				200,0
	Moving Costs	200,000		200,000	_		_	200,0
	morning Cooks	200,000	-	200,000	-	-	-	200,0
	Total - Facility Services	200,000		200,000	-	-	-	200,0
Central								
Warehouse	General Contractor	870,719	-	870,719	-	-	-	870,7
Upgrades	Architect / Engineer	70,944	-	70,944	-	-	-	70,9
67239	Furniture & Equip		-		-	-	-	
	Other	27,563	-	27,563	-	-	-	27,5
	Future Work OCIP	50,000	-	50,000	-	-	-	50,0
	Contingency	12,642 25,981	-	12,642 25,981	-	-	-	12,6 25,9
	Moving Costs	25,981	-	25,981	-	-	-	25,8
	Moving Costs	1,057,849	-	1,057,849			-	1,057,8
	Total - Central Warehouse	1,057,849		1.057.849				1,057,8

Campus Project	Object Category	Budget as of June 30, 2025	Budget Adjustments July	Budget as of July 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Textbook	<u> </u>		outy					
Warehouse	General Contractor	750,638	-	750,638	-	-	-	750,6
Upgrades	Architect / Engineer	62,068	-	62,068	-	-	-	62,0
67240	Furniture & Equip	86,822	-	86,822	-	-	-	86,8
	Other	28,940	-	28,940	-	-	-	28,9
	Future Work	50,000	-	50,000	-	-	-	50,
	OCIP	10,898	-	10,898	-	-	-	10,
	Contingency	22,398	-	22,398	-	-	-	22,
	Moving Costs	1,011,764		1,011,764	-			1,011,
	Total Tauthauli Manahama							
Administration	Total - Textbook Warehouse	1,011,764		1,011,764	-	-	-	1,011,
Building	General Contractor	4,987,198	(1,779)	4,985,419	103,635	2,027,315	_	2,854.
Upgrades	Architect / Engineer	19,802	(1,770)	19,802	1,993	17,809	_	2,001,
67231	Furniture & Equip	41,610		41,610	1,555	41,610		
07201	Other	269,903	1,779	271,682		271,682		
	OCIP	79,978	1,773	79,978	-	79,978		
	Contingency	79,970	-	13,310	-	13,510		
	Moving Costs							
	Woving Costs	5,398,491	-	5,398,491	105,628	2,438,394	-	2,854
	General Contractor	_		_	_	_	_	
Future Work	Architect / Engineer							
67940	Furniture & Equip							
07340	Other							
	Contingency	50.000		50,000				50
	Moving Costs	30,000		30,000	•			30
	MOVING COSIS	50,000	-	50,000	-	-	-	50,
	Total - Administration Building	5,448,491	_	5,448,491	105,628	2,438,394	_	2,904,
Vest Support Center	Total - Administration Building	3,440,431		3,440,431	103,020	2,430,334		2,304,
	General Contractor	-	-	-	-	-	-	
Upgrades	Architect / Engineer	-	-		-	-	-	
67233	Furniture & Equip	-	-		-	-	-	
	Other	931,432	-	931,432		931,432	-	
	OCIP	-	-				-	
	Contingency	-	-	-	-		-	
	Moving Costs	-	-	-	-		-	
	-	931,432	-	931,432	-	931,432	-	
	Total - West Support Center	931,432	-	931,432	-	931,432	-	
Transportation	Conoral Contractor	2,708,118		2 700 440		1.054.047		1.050
Facility	General Contractor		-	2,708,118	-	1,054,347	-	1,653
Upgrades	Architect / Engineer	210,225	-	210,225	-		-	210
67227	Furniture & Equip	2,899	-	2,899	-	2,899	-	
	Other	65,000	-	65,000	-	43,766	-	21
	OCIP	39,318	-	39,318	-	39,318	-	
	Contingency	78,968	-	78,968	-	-	-	78
	Moving Costs	3,104,528		3,104,528		1,140,330		1,964
		0,104,020	-	0,104,020	•	1,140,000		1,304
	General Contractor Architect / Engineer	-	-	-	-	-	-	
Euturo Work	ALCHIECT / ETICITIES	-	-	-	-	-	-	
Future Work				-	-	-	-	
Future Work 67974	Furniture & Equip	-						
	Furniture & Equip Other	-	-	-	-	-	_	
	Furniture & Equip Other Contingency	50,000	-	50,000	-	-	-	50
	Furniture & Equip Other	50,000 - 50,000	-	50,000 50,000			-	50 50

Campus Project	Object Category	Budget as of June 30, 2025	Budget Adjustments	Budget as of July 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remainin
Police			July					
Department	General Contractor							
Upgrades	Architect / Engineer	_	_		_	_	_	
67241	Furniture & Equip	-					_	
	Other	182,967		182,967	122,967	60,000		
	OCIP	_	-	-	-	-	-	
	Contingency	67,033	-	67,033	-	-	-	67
	Moving Costs		-	-		-	-	
		250,000	-	250,000	122,967	60,000		67
	Total - Police Department	250,000	-	250,000	122,967	60,000	-	67
Tax								
Office	General Contractor	-	-	-	-	-	-	
Upgrades	Architect / Engineer	-	-	-	-	-	-	
67242	Furniture & Equip	-	-	-	-	-	-	
	Other OCIP	-	-		-	-	-	
		-	-	-	-	-	-	_
	Contingency Moving Costs	50,000	-	50,000	-	-	-	5
	Moving Costs	50,000		50,000	-	-		5
	Total - Tax Office	50.000	_	50.000	_	_	_	50
Ag Farm								
	General Contractor	2,870,139	-	2,870,139	-	2,870,139	-	
Upgrades	Architect / Engineer	-	-		-	-	-	
67301	Furniture & Equip	357,197	-	357,197	313,970	43,227	-	
	Other	-	-	-	-	-	-	
	OCIP	124,532	-	124,532	-	124,532	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs				-		-	
		3,351,868	-	3,351,868	313,970	3,037,898	-	
	Total - Ag Farm	3,351,868	-	3,351,868	313,970	3,037,898	-	
East Transition								
Campus	General Contractor		-		-		-	
Upgrades	Architect / Engineer	110,465	-	110,465	-	107,812	-	
67205	Furniture & Equip		-		-		-	
	Other OCIP	1,690,990	-	1,690,990	-	1,690,990	-	
	Contingency	21,260	-	21,260	-	21,260	-	
	Moving Costs	-	-	-	-	-	-	
	Moving Costs	1,822,715		1,822,715	1,822,715 -	1,820,062		
	Total - East Transition Campus	1,822,715	_	1,822,715	_	1,820,062	_	
outh Transition	•					.,,		
Campus	General Contractor	780,495	-	780,495	-	-	-	78
Upgrades	Architect / Engineer	158,705	-	158,705	-	155,630	-	
67206	Furniture & Equip	156,559	-	156,559	-	156,528	-	
	Other	256,087	-	256,087	-	256,087	-	
	OCIP	13,775	-	13,775	-	13,775	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs		-	-	-	-	-	
		1,365,621		1,365,621	-	582,020		78
	Total - South Transition Campus	1,365,621		1,365,621		582,020	_	78

Campus Project	Object Category	Budget as of June 30, 2025	Budget Adjustments July	Budget as of July 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Athletic Facilities			July					
on Coleman Coliseum	General Contractor	1.329.255	_	1.329.255	_	_	_	1,329,25
Upgrades	Architect / Engineer	119.005		119,005				119,00
67229	Furniture & Equip	113,000		113,003				115,00
01223	Other	186,070	65,155	251,225	60,000	191,225		
	OCIP	22.000	00,100	22.000	-	131,220		22,00
	Contingency	95,215	(65,155)	30,060				30,0
	Moving Costs	30,210	(00,100)	50,000				30,0
	morning Cooks	1,751,545	-	1,751,545	60,000	191,225	-	1,500,3
Tully Stadium	General Contractor	1,503,190	-	1,503,190	_	-	-	1,503,1
Upgrades	Architect / Engineer	123,005	-	123,005	-		-	123,0
67230	Furniture & Equip		-		-		-	
	Other	24,310	-	24,310	-		-	24,3
	OCIP	21,824	-	21,824	-	-	-	21,8
	Contingency	139,991	-	139,991			-	139,9
	Moving Costs	-	-	-	-	-	-	
		1,812,320	-	1,812,320	-	-	-	1,812,3
Tully Stadium	General Contractor	727,908	-	727,908	727,908	-	-	
Fields	Architect / Engineer	972,092	-	972,092	39,450	43,050	-	889,
67260	Other Contractors		-		-	-	-	
		1,700,000	-	1,700,000	767,358	43,050	-	889,5
Grob Stadium	General Contractor	433,982	-	433,982	-		-	433,9
Upgrades	Architect / Engineer	38,549	-	38,549	-		-	38,
67228	Furniture & Equip		-	-		-	-	
	Other	-	-	-	-		-	
	OCIP	6,301	-	6,301	-	-	-	6,3
	Future work	50,000	-	50,000	-		-	50,0
	Contingency	12,950	-	12,950	-	-	-	12,9
	Moving Costs		-		-		-	
		541,782	-	541,782	-	-	-	541,7
Natatorium	General Contractor	632.266		632,266	2,449	376,002	_	253,
67223	Architect / Engineer	360.565		360,565	_,	147,267	_	213,2
	Furniture & Equip	-		-		· · · · · · · · · · · · · · · · · · ·	_	
	Other	830,268	-	830,268	102,700	727,568	-	
	OCIP	15,615	-	15,615		15,594	-	
	Contingency	408	-	408	-		-	
	Moving Costs	-	-				-	
		1,839,122	-	1,839,122	105,149	1,266,431	-	467,
	Total - Athletic Facilities	7,644,769		7,644,769	932,507	1,500,706		5,211,5
icilities Contingency 67200	Facilities Contingency	41,437,427	(10,000,000)	31,437,427	_	-		31,437,4
	Total - Facilities Contingency	41,437,427	(10,000,000)	31,437,427	-	-		31,437,4

Campus Project	Object Category	Budget as of June 30, 2025	Budget Adjustments July	Budget as of July 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Career and Technical Education								
67961	CTE Bond Project	7.750.000		7.750.000	10.621	5.858.328		1.881.05
07901	CTE Bolid Project	7,750,000		7,750,000	10,621	3,636,326		1,001,00
67962	CTE Visioning	315,000		315,000	_	284,767		30,23
	Total - CTE	8,065,000	_	8,065,000	10,621	6,143,095		1,911,28
Fine and Performing		5,555,555		2,000,000		2,112,122		.,,
Arts								
67952	Band Instruments	1,815,445	-	1,815,445	-	1,815,445	-	
	Orchestra Instruments	224,000	-	224,000		224,000	-	
	Band Uniforms	495,155	-	495,155		495,155	-	0.4.0
	Drill team uniforms	165,400	-	165,400		134,123	-	31,2
	Auditorium curtains	300,000	-	300,000	-	-	-	300,00
	Total - Fine and Performing Arts	3,000,000		3,000,000	-	2,668,723		331,2
Technology								
Purchases 6T101	Francisco de Material Accidentité.	3,171,192		3.171.192		2,397,688		770 5
6T102	Extended Network Availability	3,171,192 4,047,540	-				-	773,5
	Wi-Fi		-	4,047,540		4,047,540	-	
6T103	Visitor Tracking (printers & scanners)	70,000	-	70,000		40,426	-	29,5
6T104	Security Cameras	4,487,500	-	4,487,500	263,891	1,341,116	-	2,882,4
6T105	Content Filter, Firewall, DDOS, SIEM	3,750,000	-	3,750,000		3,309,398	-	440.6
		15,526,232	-	15,526,232	263,891	11,136,168	-	4,126,1
6T201	Interactive Projector Updated	2,437,500	_	2.437.500	_	2,432,904	_	4.5
6T202	Tech Room Buildout	36,000	-	36,000		21,633	-	14,3
6T203	Library	1,500,000	-	1,500,000		_	-	1,500,0
6T204	Tech Application Labs LC Mgmt	1,200,000	-	1,200,000		837,383	-	362,6
6T205	Board Room AV	125,000	-	125,000		63,862	-	61,1
6T206	TTC AV	157,000		157.000		6,078		150.9
6T207	Time Clocks	2,725,668	-	2,725,668		2,287,004	-	438,6
6T208	Cabling	1,791,504		1.791.504		756,346	_	1,035,1
6T209	Video Streaming	200.000		200.000		74.550	_	125.4
6T210	Phone System	1.622.399		1.622.399	_	1,169,240		453.1
6T211	Campus & District Facility UPS	1,066,856		1,066,856		825,135	_	241,7
6T212	Switches (L2, L3, ToR, Phone)	3,000,000	_	3,000,000		2,655,263	_	344,7
6T213	Servers	782,715	_	782,715	_	782,715	_	044,1
6T214	Storage	4,715,525		4.715.525	-	4,715,525	-	
6T215	Project Management	500.000		500.000	-	257.843	-	242.1
01215	Project Management	21,860,167		21,860,167	-	16,885,481		4,974,6
6T301	Instructional Staff Computers	7,005,000	-	7,005,000	-	6,989,803	-	15,1
6T302	Non-Instructional Staff Computers	3,116,155	-	3,116,155		2,889,431		226,7
		10,121,155	-	10,121,155	-	9,879,234	-	241,9
6T401	Student Devices (HS): 9th - 12th	2,868,979	-	2,868,979		2,868,979	-	
6T402	Student Devices (MS): 6th - 8th	3,222,807	-	3,222,807		3,222,807	-	
6T403	Student Devices (ES): PK-5th	1,812,125	-	1,812,125		1,811,552	-	5
6T404	Deployment Deployment	399,261	-	399.261		357,348	-	41.9
6T405	Operation Connectivity	_		-				
		8,303,172	-	8,303,172	-	8,260,686	-	42,4
6T000	Contingency	2.907.398	_	2.907.398	_	-	_	2,907,3
3.550	Contingency	2,907,398	-	2,907,398	-	-	-	2,907,39
	Total - Technology Purchases	58.718.124		58,718,124	263.891	46.161.569		12,292,6

Campus Project	Object Category	Budget as of June 30, 2025	Budget Adjustments	Budget as of July 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
	Subgery	04110 00; 2020	July	ouly 01, 2020	Corrador	<u> Е</u> хропанаго	. ayabio	rtomaning
Transportation 67B01	Regular bus	10.281.245		10.281.245	4,045,340	6,230,820		5,0
67B02	Special Education Bus	3,358,344	-	3,358,344	2,148,360	1,209,984	-	5,0
67B03	Trucks/Trailers for Fine Arts	3,358,344 561,885	-	3,358,344 561,885	2,148,360	1,209,984 541,575	-	00
67B04	Radios for Transportation	208,556	-	208,556	-	208,556	-	20,
67B05	Transportation engine kits/ propane kits	208,556 68.078	-	208,556	-	208,556	-	
67B00	Contingency			68,078		68,078		
	Total - Transportation	14,478,108	-	14,478,108	6,193,700	8,259,013	-	25
Bond Plan								
Administration	Staffing	9,045,000	-	9,045,000	-	8,619,268	-	425,
63800	Other	2,589,931	-	2,589,931	311,682	1,651,884	-	626
	Fees	597,929	-	597,929		49,364	-	548
	Publicity	490,859	-	490,859	-	330,611	-	160
	Total - Bond Plan Administration	12,723,719	-	12,723,719	311,682	10,651,127	-	1,760,
Hail	General Contractor	4,062,632	-	4,062,632	_	4,062,632	-	
Damaged Roofs	Architect / Engineer	207,559	-	207,559	-	207,559	-	
67250	Other	1,816	-	1,816	-	1,816	-	
		4,272,007	-	4,272,007	-	4,272,007	-	
	Total - Hail damage	4,272,007	-	4,272,007	-	4,272,007		
PreK and WWE Fall Surface	Contingency		100,000	100,000				100
67257	Commigatory	-	100,000	100,000	-	-	-	100
Westwood	General Contractor	346,500	-	346,500	_	_	_	346
Elementary	Architect / Engineer	93,500	-	93,500	93,500	-	-	
	Other	440,000	-	440.000	93.500	-	-	346
				400 500	202.045			
Bear Blvd	General Contractor	423,500	-	423,500	283,615	40.007	-	139
	Architect / Engineer	16,500	-	16,500	3,113	13,387	-	
	Other	440,000		440,000	286,728	13,387	-	139
		440,000	-	440,000	200,720	13,367	-	108
Wildcat Way	General Contractor	423,500	-	423,500	283,615	-	-	139
	Architect / Engineer	16,500	-	16,500	3,112	13,388	-	
	Other	440,000	- :	440,000	286,727	13,388		139
Lion Lane	General Contractor	423,500		423.500	283,615		_	139
LIUII Laile	Architect / Engineer	16,500		16,500	3,112	13,388	-	133
	Other		-	-	3,112		-	
		440,000	-	440,000	286,727	13,388	-	139
Tiger Trail	General Contractor	423,500	-	423,500	283,615	-	-	139
	Architect / Engineer	16,500	-	16,500	3,113	13,387	-	
	Other	440,000		440,000	286,728	13,387		139
					200,720	.5,567		100

Campus Project	Object Category	Budget as of June 30, 2025	Budget Adjustments July	Budget as of July 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Safety and Security Vestibules 67254	Contingency	638,532 638,532	(15,699) (15,699)	622,833 622,833	-		-	622,8 622,8
0/204		000,002	(10,000)	022,000				022,0
Cornerstone	General Contractor	557,046	1,108	558,154	518,620	39,534	-	
Academy	Architect / Engineer Other	150	500	650	-	650	-	
		557,196	1,608	558,804	518,620	40,184	-	
Edgewood	General Contractor	358,760	-	358,760		315,328	-	43,4
Elementary	Architect / Engineer	25,595	-	25,595	186	25,408	-	
	Other	1,720 386,075		1,720 386,075	186	1,720 342,456		43,4
	General Contractor	040.744		246,711		040 744		
Frostwood Elementary	Architect / Engineer	246,711 25,594	-	25,594	186	246,711 25,408		
	Other	22,687	-	22,687	-	22,687	-	
		294,992	-	294,992	186	294,806	-	
Hollibrook	General Contractor	228,723	1,108	229,831	209,324	20,507	-	
Elementary	Architect / Engineer Other	- 75	250	325	-	325	-	
		228,798	1,358	230,156	209,324	20,832	-	
Housman	General Contractor	211,723	3,323	215,046	195,169	19,877	_	
Elementary	Architect / Engineer	-	-	-	-	-		
	Other	75 211,798	250 3,573	325 215,371	105 160	325 20,202	-	
		211,798	3,573	210,3/1	195,169	20,202	-	
Meadow Wood	General Contractor	266,823	1,108	267,931	245,144	22,787	-	
Elementary	Architect / Engineer Other	- 75	250	325	-	325	-	
		266,898	1,358	268,256	245,144	23,112	-	
Pine Shadows	General Contractor	233,189	_	233,189	1,372	231,817		
Elementary	Architect / Engineer	25,594	-	25,594	186	25,408	-	
	Other	2,306 261,089	-	2,306 261,089	1,558	2,306 259,531	-	
		201,009	-	201,009	1,556	259,551	-	
Ridgecrest	General Contractor	340,123	1,108	341,231	320,584	20,647	-	
Elementary	Architect / Engineer Other	- 75	- 250	325		325		
		340,198	1,358	341,556	320,584	20,972	-	
Rummel Creek	General Contractor	146,309		146,309		146,309	_	
Elementary	Architect / Engineer	25,594	-	25,594	186	25,408	-	
-	Other	6,373	-	6,373		6,373	-	
		178,276	-	178,276	186	178,090	-	
Spring Branch	General Contractor	211,823	1,108	212,931	193,404	19,527	-	
Elementary	Architect / Engineer Other	- 75	250	325	-	325	-	
		211,898	1,358	213,256	193,404	19,852	-	
Chadaw Oaka	General Contractor	223,113	-	223,113		188,371		34,7
Shadow Oaks Elementary	Architect / Engineer	25,595		25,595	186	25,408		34,
•	Other	2,547	-	2,547	-	2,547	-	
		251,255	-	251,255	186	216,326	-	34,7
Wilchester	General Contractor	251,223	-	251,223	228,436	22,787	-	
Elementary	Architect / Engineer Other	- 76	-	- 225	-	-	-	
	Outo	75 251,298	250 250	325 251,548	228,436	325 23,112	-	
14/···	Canaral Contractor							0
Westwood Elementary	General Contractor Architect / Engineer	266,189 25,594	-	266,189 25,594	3,736 186	237,635 25,407	-	24,8
	Other	6,481	-	6,481	300	4,929	-	1,2
		298,264	-	298,264	4,222	267,971	-	26,0
Bear Blvd	General Contractor	403,189	-	403,189	-	378,371	-	24,8
Pre K	Architect / Engineer	25,594	-	25,594	186	25,408	-	
	Other	10,942 439,725		10,942 439,725	186	10,942 414,721	-	24,
								,
Lion Lane Pre K	General Contractor Architect / Engineer	421,023	1,108	422,131	397,039	25,092	-	
FIER	Other	4,025	513	4,538		4,538	-	
		425,048	1,621	426,669	397,039	29,630	-	
Wildcat Way	General Contractor	404,523	1,108	405,631	380,234	25,397	-	
Pre K	Architect / Engineer	-	-	-	-	-	-	
	Other	14,825 419,348	499 1,607	15,324 420,955	4,261 384,495	11,063 36,460	-	
							-	
Tiger Trail	General Contractor	433,052	17,079	450,131	424,714	25,417	-	
Pre K	Architect / Engineer Other	19,846	(15,471)	4,375	-	4,375	-	
		452,898	1,608	454,506	424,714	29,792	-	

Safety and Security Fencing 67258 Stratford High School	Contingency	449,422	July	•				
67258 Stratford	Contangonay		(367,895)	81,527				81,5
		449,422	(367,895)	81,527	-	-	-	81,5
	General Contractor	_	_	_	_	_	_	
	Architect / Engineer	-	-	-	-	-	-	
	Other	686,150 686,150		686,150 686,150	325,913 325,913	360,237 360,237	-	
Landrum	General Contractor							
Middle School	Architect / Engineer		-	-	-		-	
	Other	484,111 484,111		484,111 484,111	-	484,111 484,111		
		404,111	_	404,111	_	404,111	_	
Spring Branch Middle School	General Contractor Architect / Engineer	-	-	-	-	-	-	
	Other	399,940	238,138	638,078	626,027	12,051	-	
		399,940	238,138	638,078	626,027	12,051	-	
Spring Forest	General Contractor	-	-	-	-	-	-	
Middle School	Architect / Engineer Other	624,178	139,286	763,464	745,705	17,759	-	
		624,178	139,286	763,464	745,705	17,759	-	
Hollibrook	General Contractor	-	-	-	-	-	-	
Elementary	Architect / Engineer Other	610,000	(9,529)	- 600,471	-	600,471	-	
		610,000	(9,529)	600,471	-	600,471		
Pine Shadows	General Contractor	=	ē	_	-	_	_	
Elementary	Architect / Engineer	-	-	-	-	-	-	
	Other	115,293 115,293		115,293 115,293	107,957 107,957	7,336 7,336		
		110,200		110,200	107,307	7,000		
Frostwood Elementary	General Contractor Architect / Engineer	-	-	-	-		-	
Lioinontary	Other	2,175		2,175		2,175		
		2,175	-	2,175	-	2,175	-	
Rummel Creek	General Contractor	-	-	-	-	-	-	
Elementary	Architect / Engineer Other	-	-	-	-	-	-	
	Guici			-	-	-		
Shadow Oaks	General Contractor	_	_	_	_	_	_	
Elementary	Architect / Engineer		-	-	-	-	-	
	Other			<u> </u>				
Treasure Forest Elementary	General Contractor Architect / Engineer		-	-	-	-	-	
Liementary	Other	423,923		423,923	400,168	23,755		
		423,923	-	423,923	400,168	23,755	-	
Westwood	General Contractor	-	-	-	-	-	-	
Elementary	Architect / Engineer Other	-	-	-	-	-	-	
		-						
Bear Blvd	General Contractor	_		_	-	_		
Pre K	Architect / Engineer	-	-	-	-	-	-	
	Other			<u> </u>	-	-		
		-	-	-	-	-	-	
Lion Lane Pre K	General Contractor Architect / Engineer	-	-	-	-	-	-	
FIGK	Other	2,175		2,175		2,175		
		2,175	-	2,175	-	2,175	-	
Tiger Trail	General Contractor	-	-	-	-	-	-	
Pre K	Architect / Engineer Other	-	-	-	-	-	-	
	Oulei			-	-			
North Community	General Contractor							
North Support Center	Architect / Engineer							
	Other	202,633	-	202,633	185,630	17,003	-	
		202,633	-	202,633	185,630	17,003	-	

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	June 30, 2025	Adjustments July	July 31, 2025	Contract	Expenditure	Payable	Remaining
District-Wide			July					
Projects	General Trades	5,000,000	5,000,000	10,000,000	1,001,012	1,655,158	_	7,343,830
•	MEP	4,500,000	5,000,000	9,500,000	2,169,892	1,621,171	13,846	5,695,091
	Copiers	781,039		781,039		781,039		0
	Total - District Wide Projects	10,281,039	10,000,000	20,281,039	3,170,904	4,057,368	13,846	13,038,921
Owner Controlled	•							
Insurance Program	OCIP	-	-	-	-	-	-	0
	Total - OCIP	-	-	_	-	-	-	0
Premium allocated								
to issuance costs	Premium allocated to issuance costs	5,147,068	-	5,147,068	-	5,147,068	-	0
	Total - Premium Allocated to Issuance	5,147,068	-	5,147,068	-	5,147,068	-	0
Unallocated								
Interest	Interest	18,783,850	689,208	19,473,058	-	-	-	19,473,058
	Reserve for Arbitrage	(3,057,271)	-	(3,057,271)	-	-	-	(3,057,271
	Total - Interest Net of Arbitrage	15,726,579	689,208	16,415,787	-	-	-	16,415,787
	Total - Facility Improvement Program	851,307,791	789,208	852,096,999	61,106,407	646,666,195	7,318,247	137,006,149