



## GMP TIMELINE – CELINA CAMPUS – As of October 2019

<u>EVENT</u>	<u>DATE</u>	<u>STATUS</u>
SD documents issued to Vaughn	1/16/2019	COMPLETED
Vaughn submits SD estimate to Collin College	2/1/2019	COMPLETED
DD documents issued to Vaughn	4/26/2019	COMPLETED
Vaughn submits DD estimate to Collin College	5/21/2019	COMPLETED
100% CD Documents issued to Vaughn for GMP Pricing	9/3/2019	COMPLETED
Vaughn submits GMP proposal to Collin College	10/2/2019	COMPLETED
GMP proposal review with Facilities & Construction Committee	10/15/2019	PENDING
GMP presented to Collin College Board of Trustees for approval	10/22/2019	PENDING
Notice to Proceed issued to Vaughn to start construction	11/6/2019	PENDING
Mobilization	12/3/2019	PENDING
Substantial Completion	6/30/2019	PENDING