

## New SASA Additional Scope PHASE 7

		Start	End			
<b>Basement</b>	Water mitigation	24-Sep	24-Nov	add	WTA	Remer
	East Stairway drain	24-Nov	24-Dec	add	WTA	Remer
	Locker room flooring (epoxy)	24-Nov	24-Dec	contract		Niles
	Locker room FRP	24-Nov	24-Dec	add	RCH	Graham
	Locker room fixtures	24-Oct	24-Nov	contract		Remer
	Elevator to pool	24-Oct	24-Nov	contract		A1
<b>Pool</b>	Pool repair	24-Oct	24-Dec	contract		Advance
	Pool equipment	24-Oct	24-Dec	contract		Advance
	Bonding/Grounding	24-Nov	24-Dec	add	WTA	Nelson
<b>1st floor</b>	Science wing gas and hood	Spring 2025		add	WTA	Remer
	ERV-1	24-Oct	24-Nov	contract		Remer
	Prop Storage Washer/Dryer	24-Oct	24-Nov	add	WTA	Remer
	Weight room	24-Nov	24-Dec	add	RCH	Niles
	Gym offices finishes	24-Nov	24-Dec	add	RCH	Niles/NEP
	Auditorium	24-Sep	24-Dec	contract		Janson
	Front office finishes	2wks		add	RCH	Niles/NEP
	Main office finishes / Ceiling	2wks		add	RCH	Niles/NEP
	Media Center circulation desk ceiling	1wk		add	RCH	MB
	Green room	24-Oct	24-Dec	contract		ALL
	Ticket/Flower sales	24-Oct	24-Nov	contract	WTA	ALL
	Gang bathrooms (stalls/misc)	24-Oct	24-Dec	add	RCH	Graham
	Hallway / Stairs / Lockers Paint	24-Sep	24-Oct	contract		Niles
	Additional Doors and Hardware	Spring 2025		add	WTA	Graham
	Stem area Robotics Lab/Classroom	24-Oct	24-Dec	contract		ALL
Classroom finishes /casework (22 rms)	11wks		add	RCH	ALL	
<b>2nd Floor</b>	Art Wing	24-Sep	24-Sep	contract		ALL
	2D Art studio sink - E207	24-Oct	24-Dec	add	WTA	Graham/Remer
	Dark Room casework -E214	24-Sep	24-Oct	add	RCH	Graham
	Kiln Room - E215	24-Oct	24-Nov	contract		ALL
	Gang bathrooms (stalls/misc)	24-Oct	24-Dec	add	RCH	Graham
	Hallway Paint	24-Oct	24-Oct	add	RCH	Niles
	Additional Doors and Hardware	Spring 2025		add	WTA	Graham
	Classroom finishes /casework (32 rms)	16wks		add	RCH	ALL
<b>3rd Floor</b>	Kitchen	24-Sep	24-Oct	contract		ALL
	Bathrooms	24-Oct	24-Nov	contract		ALL
	Music room finishes	1wk		add		Niles/NEP
	Keyboard room finishes/Carpet	1wk		add	RCH	Niles/NEP

Keyboard Room outlets	24-Sep	24-Oct	RCH	Nelson
Keyboard Room doorway	24-Sep	24-Oct	contract/add	MB
Keyboard room drinking fountain	24-Sep	24-Oct	add	RCH Remer
Hallway paint	24-Nov	24-Dec	add	RCH Niles

---

<b>Exterior</b>	SASA sign - Monument			contract	Graham
	SASA sign - Digital	9/5/2024		contract	Graham
	Site concrete contract	24-Sep	24-Oct	contract	Graham
	Site concrete add/bollards	24-Sep	24-Oct	add	RCH Graham
	Asphalt	24-Sep	24-Oct	contract	Ace
	Parking lot striping / resealing	Summer 25		contract/add	Ace

---

<b>Athletics</b>	Stadium painting (lights)	24-Sep	24-Oct	contract	Niles
	Concessions	24-Oct	24-Nov	add	RCH MB

---

<b>Elevator</b>	Refurbish freight Elevator	Summer 25		add	WTA ALL
-----------------	----------------------------	-----------	--	-----	---------