

Minidoka County School District
Monthly Maintenance Report
April 6, 2018

March 5th - 105 New Requests
110 Work in Progress
43 Complete
10782 Closed Work Orders


April 6th – 99 New Requests
138 Work in Progress
47 Complete
10858 Closed Work Orders

Maintenance Department Updates

Current Projects:

Minico

- 1) Irrigation Pump Project Relocation- Advanced Irrigation Solutions has designed the relocation of Minico's turbine pump. Plans complete and reviewed. Priced out components, coordinated with MID for headgate construction. PO has been generated to purchase the pump assembly. United Electric can run the power to a pole outside the football field and in house we can trench and run conduit with wire for pump contractor to tie in. Cement slab was poured during spring break.



- 2) Old Food Service Building the construction class is remodeling. Roofing contractor is 98% complete on the roof. The shop class is putting siding on the building.



Minidoka County School District
Monthly Maintenance Report
April 6, 2018

- 3) Roofing project at Minico, East & West is underway. Bidding took place. Bid opening was Oct. 19. Reroofing to start soon. Started January 8, 2018. Finishing the paperwork.

Minico – Choir roof in 98%



Minico gym wind deflectors



West roof is 98%



East roof is 98%



- 4) Loading dock at Minico.



Food Service Building

- 1) Getting bids to cut floor and two doors.



Minidoka County School District
Monthly Maintenance Report
April 6, 2018

Heyburn

- 1) Flooring - 100% of carpet installed in classrooms. Hallways are done. The stage is all that remains. The correct material is on back order. Completed.



West

- 1) Marquee – took the old marquee down and got it ready for the new marquee. Weather has delayed the completion of the project.



Acequia

- 1) New playground equipment has arrived with construction to begin sometime in March due to weather.

DSC

- 1) New Gym doors.



- 2) Trim

