

SUMMER 2022 PROJECT

TOHS

- Install Vestibule
 - County Permit
 - Cut (2) 4x4 holes in entry wall
 - Window
 - Install steel frame designed by engineer
 - Sheetrock and paint walls
 - Install wiring camera screen for (2) doors to let public in
- Remodel Office
 - Add principal office
 - Whiteboard
 - Remove wall for VP old office
 - New countertops
 - New LED lighting
 - Repaint
 - Redo T-Bar ceiling
 - New carpet
 - Old computer room now HELP (staffing 3 advocates)
 - Install VCT all rooms that had abatement done except the staffroom.
 - staff/culinary will continue to be worked on when school starts. ETA should be mid Nov 2022
 - Asbestos removal July -.Rm 254, 256, 258 staff room and 238
 - Daktronic Sign - Mid Sept
 - Help Center
 - Partitions -installed
 - Phone Line & Tech to each cubicle

TOES

- Sound system in cafeteria - ½ paid by food & ½ paid by F & M
 - Speachers
 - Mic
 - Brian Timmie fixed projector in cafeteria
- New cafeteria tables - Mid sept
- Music room cabinets
 - Coming mid Sept

WHS

- Install vestibule
 - Move interior door to hall
 - Add wiring for (2) doors camera screens
- Media Center
 - Division of media area for (2) offices
 - Help partition (staffing 2 advocates)

SUMMER 2022 PROJECT

CVH

- Projector for cafeteria - on order
- Sound system in cafeteria - ½ paid by food & ½ paid by F & M
 - Speakers
 - Mic
- New cafeteria tables - paid by food
 - 10 will be here 8/26/2022 and 6 will be here 9/1
- Storage for speech teacher - New Cabinets
- Music Room
 - New carpet music room - 1350 Sq.Ft.
 - New Cabinets Instrument storage band room

SC

- Room upgrade
 - New cabinets and counters for rooms 33,35,36
 - Last rooms to be upgraded
 - Take out old cabinets
 - Install new cabinets
 - Install new sinks
 - Paint rooms
 - Installed (2) breakout room in room 15
- New Synthetic Field - paid for by City of Newport
 - Level field
 - Retaining wall on 3 sides of the field
 - Install 1000 LF. Of 6" drain pipe
 - Fabric for base of field
 - Rock field 6" depth to grade
 - Fence play area
 - Move swings
 - Poles for nets at 3 locations
 - New synthetic turf

NMS

- Kitchen remodel - big job time consuming
 - Paint over mural
 - City permit
 - Move hood
 - Make room for new 10x12 freezer (freezer ordered, lead time is 1 year)
 - Cut out 20x8 at front wall
 - Installed steel frame designed by engineer
 - Installed stainless steel roll up door at front wall
 - Move walk in door
 - Sheetrock areas disturbed
- Basketball Backboards - side courts - changed to glass (NMS paid)

SUMMER 2022 PROJECT

NMS -Cont.

- Play shed - close in make useable for PE - will be close to completion for start of school
 - New garage doors - 2
 - Walk-in door
 - Sprinklers - Omlid & Swinney
 - Heaters

NHS

- Install Vestibule
 - City permit
 - Re concrete area to meet handicap code
 - New step and ramp for stainless steel handrails to code
 - Take out window to south/framedown/move door to east to west
 - New steps and ramp
- Office Remodel
 - City permit
 - Tear out secretary office out
 - New counter and work space throughout
 - Repaint area
- Grandstand
 - Concrete indoor to north out of shop
 - To be done in sept. siding on wall of art room and shop before the rain starts
 - RK construction to build foundation
 - Install grandstands in Feb. ready to use in Mar. for track/ district to work on building under grandstands Mar-Aug ready for soccer and football 2023
 - Tearout north wall of art room and ceiling
 - Instal 2hour fire wall and ceiling
 - Put cabinets back in

YV

- Sound system in cafeteria -
 - Speakers
 - Mic
- Projector for cafeteria - on order
- Gym -
 - Permit took 7 months
 - District will do the plumbing and electrical for bathroom area
 - Projected to be complete by spring break 2023
 - Stub out sewer and water for new gym bathrooms
 - Conduit to move meter base
 - LCSD to install storm drainage south area complete. Northside to be door in Oct. after crane is gone

SUMMER 2022 PROJECT

YV -Cont.

- LCSD to run new conduit for power from new transformer to new electrical room by gym
- Temp fire escape
 - 2 exits signs
- Temp bathrooms
 - 2 hall bathrooms
- Move unit ventilator room #16
 - Cut hole concrete wall
- Moved SPED room
 - Add electrical
 - Time Out room
 - Moved bathroom door
- Stub out sewer

TAHS

- Daktronic sign - Dec.
- Boilers (huge project)
 - Arrived 8/25/2022
 - Installation - just about complete
 - Working on rebate forms SB1149 and Energy Trust
 - Recycled old boilers
- Hot water heaters -
 - Moved from upstairs to boiler room
 - (3) 100 gallon hot water heaters, (1) 14 gallon thermal expansion tank and (1) 16.5 gallon thermal expansion tank, (2) 175 gallon installed storage tanks
 - Insulate water pipe - not yet complete
 - Tanks out of upstairs no more ceiling leaks
- Handicap parking and entry to grandstands
 - Have permit could not get a contractor
 - Plan to complete this winter
- Install vestibule
 - Wire (2) door with push buttons
 - Cut hole in wall for service
 - Installed new cabinetry for staff
 - 4x4 roll up door with fusible link
 - Paint area
- Carpet to tile
 - Carpet out - tile in (1) room upstairs
- Forestry building/permit
 - Permit issued
 - Temp portable delivered
 - Electrical and plumbing to portable

SUMMER 2022 PROJECT

TAHS -Cont.

- Site rocked
- Compact and leveled
- Dig footing
- RK Construction was awarded foundation
- Media cabinets moves
 - Moved cabinet around in media center

TAES

- (3) room carpet to tile Rm # 27,28,29
- Finish skinning classroom door - 14 left (1 metal)
 - (2) done this summer (12) to go
- Music room cabinets
 - Arriving 9/7/2022

Holly Farm

- Stabilization
 - 11,475 Lf of Jute
 - 11,025 staples
 - 275 stakes
 - 120 waddles
 - 900 ft of silt fencing
 - 10 straw bales
 - 240 ft 15" culvert pipe
 - 3 sediment guard
 - 40 bags of 50lbs seed
 - Hydroseed 10 ac late Sept

Arcadia

- Painted - visible area in front - just for looks
- Gym roof - complete
 - Main building left to roof
- POD B
 - Moved Compass Online 6/27/2022
 - Remodel classrooms
 - More remodeling this winter
 - Phone lines system and Tech wiring installed
 - New entry door from south