

FACILITIES/CONSTRUCTION REPORT

MAY 2024

Student Support Services:

5-21 Rainy, warm@56 degrees. Neufeld return to stand columns (4) with telehandler (2) and snorkel lift (2), 6 workers.

5-22 Rainy, warm@48 degrees. Neufeld stand columns (8) with telehandler (2) and snorkel lift (2), 4 workers.

5-23 Calm, warm@52 degrees. Neufeld bolt eaves, girts to columns with telehandler (2) and snorkel lift (2), 4 workers.

5-28 Calm, warm@74 degrees. Neufeld bore bolt holes in base plate to align with bolts in concrete, 4 workers.

5-29 Breezy, warm@58 degrees. Neufeld stand columns (5) with telehandler (2) and snorkel lift (2) 4 workers.

5-30 Breezy, warm@54 degrees. Neufeld bolt window/door supports and start layout of red iron rafters with telehandler (2) and snorkel lift (2), 4 workers.

5-31 Breezy, warm @58 degrees. Neufeld layout red iron rafters and bolt up with telehandler (2) and snorkel lift (2), 4 workers-worked till noon.