

Status of Bond Projects
4/7/15 Governing Board Meeting

President Day, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Wetmore Center Portable Replacement / New Professional Development Building:
Construction is 54% complete.

Phase 3 renovations: Professional Development Building construction is in process.



Underground Conduit Installation



Slab on Grade and Exterior Concrete Masonry Block Installation

The Wetmore project is on schedule and on budget.

B. Donaldson Elementary School Addition / Remodel:

Design Development drawings are complete and Construction Documents are being prepared.

C. Mesa Verde Elementary School Addition / Remodel:

Construction Documents are complete and being priced.

II. NEW SCHOOL

A. New Elementary School:

Programming of the new school is complete and Schematic Design is in process.

A website is available for project updates www.amphi.com/stem-school-news

