

## FACILITIES/CONSTRUCTION REPORT

### AUGUST 2025

#### Food Distribution Center:

8-5 Calm, warm@74 degrees. Sletten cutout for new window in copy room-change order, 2 workers.

8-6 Calm, warm@70 degrees. Sletten cutout for new window, install new window frame in copy room-change order, 2 workers.

8-12 Calm, hot@82 degrees. Sletten cutout for new doorway to connect mail room and copy room-change order, 2 workers.

8-13 Breezy, hot@82 degrees. Sletten cutout for new doorway to connect mail room and copy room-change order, 2 workers.

8-18 Calm, hot@82 degrees. TC Glass install window in new window frame in copy room, install new sidelights in exterior doors (2), 2 workers.