



Certificate of Substantial Completion

PROJECT:	PROJECT NUMBER: 15075.00/	OWNER: 🔀
(Name and address)	CONTRACT FOR: General Construction	ction ARCHITECT: 🖂
Lawhon Elementary Renovations	CONTRACT DATE: March 21, 2017	ARCHITECT: 🖂
		CONTRACTOR: ⊠
TO OWNER:	TO CONTRACTOR:	FIELD:
(Name and address)	(Name and address)	TILLD.
Tupelo Public School District	Sullivan Enterprises	OTHER:
72 South Green Street	100 Industrial Park	
Tupelo, MS 38804	Magee, MS 39111	
PROJECT OR PORTION OF THE PROJECT	CT DESIGNATED FOR PARTIAL OCCUPA	NCY OR USE SHALL INCLUDE:
The entire project has reached a stat	e of Substantial Completion as of A	august 1, 2017.
The Work performed under this Control	at has been reviewed and found to the	Architect's best knowledge, information and belief,
to be substantially complete Substantia	1 Completion is the stage in the progress	s of the Work when the Work or designated
portion is sufficiently complete in accor	dance with the Contract Documents so	that the Owner can occupy or utilize the Work for
its intended use. The date of Substantial	Completion of the Project or portion de	esignated above is the date of issuance established
by this Certificate, which is also the dat	e of commencement of applicable warra	anties required by the Contract Documents, except
as stated below:		
Warranty	Date of Com	nmencement
As per Contract Documents, warran	E4.5	al Completion as dictated on the Final
Final Completion per the Tupelo Pu		Certificate.
See Section 00 22 13 Supplementary		Commodic.
1.2.1.6.		
	- 2	
JBHM Architects, P.A.		8/2/17
ARCHITECT	ВУ	DATE OF ISSUANCE
A list of items to be completed or correct	eted is attached hereto. The failure to inc	clude any items on such list does not alter the
responsibility of the Contractor to comp	elete all Work in accordance with the Co	ontract Documents. Unless otherwise agreed to in
writing, the date of commencement of v	varranties for items on the attached list	will be the date of issuance of the final Certificate
of Payment or the date of final payment		
Cost estimate of Work that is incomp	lete or defective: \$70 512 50	
	1 ////	
The Contractor will complete or correct	the Work on the list of items attached h	nereto within Thirty (30) days from the above date
of Substantial Completion.		
C. III		0111111
Sullivan Enterprises		8//////
CONTRACTOR	BY	DATE
The Owner accepts the Work or designs	ated portion as substantially complete or	ad will assume full possession at 5:00 pm (time)
on August 1, 2017 (date).	acce portion as substantially complete ar	id will assume full possession at 3:00 pin (time)
- 1 1 2		
Tupelo Public School District		
OMAILE		
OWNER	BY	DATE

The responsibilities of the Owner and Contractor for security, maintenance, heat, utilities, damage to the Work and insurance shall be as follows:

(Note: Owner's and Contractor's legal and insurance counsel should determine and review insurance requirements and coverage.)

Owner shall assume responsibility for security, maintenance, heating/AC, utilities, and damage to this portion of the work by Owner's personnel and insurance on August 1, 2017, at 5:00 pm. Contractor shall coordinate and assist in transfer of utilities to Owner.



ARCHITECTS OBSERVATION REPORT

_____ Wood / breakmetal

JBHM Architects, P.A. = 105 Court Street, Tupelo MS 38804 = Phone 662 844 1822 = Fax 662 844 0971

Project:	Lawhon Elementary Renovations	PN: 15075.00
Date/Time:	August 1, 2017	
Weather:	Sunny and clear	
Owner:	Tupelo Public School District	
Contractor:	Sullivan Enterprises	
Present:		
The purpose punch list if	of this observation is to determine if the needed. Punch list follows:	ne project is substantially complete and make a
OUTSIDE FR 1	Remove boxes Take down fence	
A2 1	Window trim/paint Light lens broken Touch up paint on light Break metal / wood	
A1 1 = 2 = 4 = 2.		broken or dirty
SHORT HALL STORAGE 1 Missing tile		
PANEL ROOM		
A4 1 2 3	Fix grid in two places Window trim Wood / breakmetal	



A13 1 2	Intercom Window trim
A12 1 2 3 4	A 10 111 200 A 11 10 10
A6 1	Breakmetal on window
A3 1	Unit is not cooling Window breakmetal
A HALLWAY 1 2	Exit light repair Ceiling tile is dirty
A5 1 2 3 4	
BOYS BATHROOM / 1	
GIRLS BATHROOM 1 2	Three tiles
A8 1	Window trim
A11 1	Window trim
HALLWAY A 1	Multiple ceiling tiles need attention
HALLWAY 1 2	Ramp flooring Tile above ramp



A17 1 2	Window breakmetal Remove old wall mold
A18 1 2	Fix intercom Window caulk
A16 1 2	Window caulk Ceiling tile
A7 1	Dirty lens on lights
WORKROOM A 1 2 3 4	Grid needs touch up in two places Clean lenses
HALLWAY OUTSIDE 1 2	
A10 1 2 3	Bathroom light lens broken
A9 1 2	Rubber base Window trim
A15 1 2	Window trim One ceiling tile
B3 1 2 3	Tile bathroom Light needs to be pushed down 2 ceiling tiles
COUNSELOR 1	LED bulb Motion sensor tile is damaged



B OFFICE/STORAG		
1	Replace ceiling tiles	
B11 1	Four ceiling tiles	
C OB 1	One ceiling tile	
C3 CLOSET 1	Move the light	
C22 1	Ceiling damage to many ceiling tiles	
GENERAL A BUILDI 1 2 3	Blinds Any and all dirty or broken ceiling tiles should be replace)C
B HALLWAY 1	Tile around smoke detectors	
BOYS / GIRLS BART	THROOM A lot of ceiling tiles need repair	
B FOYER 1 2 3	Electrical covers needed Tiles Clean tile heater	
LIBRARY OFFICE 1	Two ceiling tiles	
LIBRARY B 1 2	Approximately twelve tiles need to be replaced Cover plate is needed on the wall	
MEDIA ROOMS B 1	Approximately sixteen tiles need to be replaced	
C BOYS RESTROOM 1 2 3	Touch up wall General cleaning is needed Trash needs to be taken out	
C BUILDING GENER 1 2.	CAL Clean thresholds Dirty ceiling tiles	



B1		
1	Several areas of ceiling grid and tile need to be touched up Rubber base needs touch up	
C4 1 2	Grid is hanging loose Ceiling tile needs to be replaced	
COA 1	Ceiling tile needs to be replaced	
C GIRLS RESTROO	M Grid and ceiling tile needs touch up	
C GENERAL HALLW 1	AY Some ceiling tile needs to be replaced	
C1 1	One ceiling tile needs to be replaced Intercom is not functioning properly	
C HALLWAY 1 2	Thresholds need attention at water fountain and data closet Two lights are out in the hallway	
STAFF BREAKROOM	M All ceiling tiles need to be replaced	
C6 1	One ceiling tile needs to be replaced	
C7 1	Grid on the right side needs attention	
GYM 1 2 3	Paint touch up is required Lights need attention General clean up is needed	
G BUILDING 1 2 3	Data cover needed Conduit box needs attention One ceiling tile needs to be replaced	
C23 1	Two ceiling tiles need to be replaced	
C10 1.	Ceiling grid needs attention	



1 2	Ceiling tiles are out and need to be replaced Two broken tiles need to be replaced
H BUILDING 1 2 3 4 5	Two ceiling tiles need to be replaced Ceiling grid is hanging Motion sensor needs adjustment Exit light needs attention There is a hole by programmer that needs to be patched and painted
F BUILDING 1 2	Two ceiling tiles need to be replaced Vent work in broom closet needs to be done
C13 1	Air is not working One ceiling tile needs to be replaced
C12 1	Two ceiling tiles need to be replaced One light lens needs attention
C8 1	Data cover is needed
D BUILDING 1 2 3	Ceiling tile and grid needs attention Rubber base needs attention Door and frame needs attention
C15 1	Four ceiling tiles need replacing
C11 1 2	One ceiling tile needs replacing Five ceiling tiles need to be pushed down
AUDITORIUM 1 2 3 4 5 6 7	Two lights need attention Ceiling tiles are missing and need replacement One ceiling tile needs replaced Switch tag needs attention Threshold needs attention Stair tread needs attention Nosing




OUTSIDE

1.	 Soffits need attention
2.	 Panel covers need to be secure
3.	 Clean up of campus is needed
4.	Concrete
5.	Check all windows
6.	Finish any windows that are lacking

By: Gregg Garner, Construction Administrator

Pc: 15075.00.15





Project:

Lawhon Elementary Renovations

Owner:

Tupelo Public School District

Architect:

JBHM

HNA Project Number:

15168

Date:

07/26/17 and 08/01/17

Attendees:

Matt Pulliam, Josh Holtgrewe

Weather:

07/26/17 - 98 Degrees F, Sunny; 08/01/17 - 88 Degrees

F, Sunny

Punch List

Building A

Mechanical

- Properly seal all exterior wall penetrations for refrigerant piping/insulation/electrical feeds.
- 2. Building A new panel location is not located per the drawing. The panel is below what appears to be a 2" water line. The contractor shall offset the water line such that is does not route above the panel.
- Typical for many units unit appears to be leaking/condensing at either the coil connection or the drain connection. Repair as required.
- 4. Straighten fins of RAGs and SAGs.
- 5. Ensure all exhaust fans are installed flush with ceiling tile/grid.
- 6. MSHP-2 was not installed at time of inspection.
- All outdoor units shall be anchored to pad.
- 8. EF-16 not operating at time of inspection.
- 9. Clear debris out of mechanical closets.
- 10. All insulation shall be inspected and any tears or missing insulation shall be repaired. Some condensation was seen due to lack of insulation at time of inspection.
- 11. Label all units as required.

Building B

Mechanical

- 1. Clear debris out of mechanical closets.
- Controls work still in progress at time of inspection.
- Properly seal all exterior wall penetrations for refrigerant piping/insulation/electrical feeds.
- 4. Typical for many units unit appears to be leaking/condensing at either the coil connection or the drain connection. Repair as required.

- 5. Straighten fins of RAGs and SAGs.
- Ensure all exhaust fans are installed flush with ceiling tile/grid.
- All outdoor units shall be anchored to pad.
- 8. All insulation shall be inspected and any tears or missing insulation shall be repaired. Some condensation was seen due to lack of insulation at time of inspection.
- Supply Plenum needs to be insulated for all units, some duct sweating noticed during inspection.
- 10. Brace refrigerant piping to prevent movement.
- 11. Label all units as required.

Building C

Mechanical

- 1. Properly seal all exterior wall penetrations for refrigerant piping/insulation/electrical feeds.
- 2. Typical for many units unit appears to be leaking/condensing at either the coil connection or the drain connection. Repair as required.
- Straighten fins of RAGs and SAGs.
- Ensure all exhaust fans are installed flush with ceiling tile/grid.
- All outdoor units shall be anchored to pad.
- 6. All insulation shall be inspected and any tears or missing insulation shall be repaired. Some condensation was seen due to lack of insulation at time of inspection.
- 7. Supply Plenum needs to be insulated for all units, some duct sweating noticed during inspection.
- 8. Brace refrigerant piping to prevent movement.
- 9. Label all units as required.
- 10. Clear debris out of mechanical closets.

Building D

Mechanical

- 1. Straighten RAG and SAG fins at unit closets.
- 2. Clean grilles.

Building G

Mechanical

- 3. Unit appeared to be sweating.
- 4. Clean up debris in mech closet.

Building H

Mechanical

- 5. CD piping to be extended into dry well.
- 6. Exterior duct not wrapped in aluminum jacket per dwgs.
- Duct appears to have minor leaking at unit connections.

Electrical:

- 1. Contractor shall remove debris and demolished wire at Panel A2-17.
- 2. All WAPs shall be reconnected where removed.
- 3. Install light switch covers in office G2 & G3.
- 4. Contractor shall install missing type "G" sconces in auditorium.
- 5. Contractor shall finalize installation of lighting on stage.
- 6. Repair soffit at electrical service entrance at "C" building.
- 7. Provide additional straps and strut at secondary entrance conduit at service entrance disconnect at "C" building.
- 8. Contractor shall demolish existing weatherheads and repair roof as required.
- 9. Contractor shall install all lighting fixtures in the gym.
- 10. Contractor shall install smoke detectors in Building F.
- 11. Remove all protective covers from smoke detectors.
- 12. Test all emergency lighting throughout building.
- 13. Contractor shall provide test reports from all data cabling as detailed in the specifications.
- 14. Provide covers for fiber boxes.
- 15. Contractor shall deliver all attic stock to owner.
- 16. All occupancy sensors shall be set to the max time-out.
- 17. Contractor shall verify that all fire, burglar alarm, intercom, and security system is operational.
- 18. Provide disconnects for new condensing units and heat pumps as detailed on mechanical schedule. All disconnects shall be labeled.
- 19. Provide fire alarm test reports.
- 20. Provide missing light fixture in A Building electrical room.
- 21. Remove all existing emergency fixtures see note on ED201. Several existing emergency fixtures in Building B are still in place.
- 22. Repair/replace inoperable light in "C" building corridor.
- 23. Contractor to install missing remaining type "H" fixtures on the rear of the Cafeteria building.
- 24. Contractor shall install missing "K" fixture in closet off serving area.
- 25. Contractor shall install lights in vestibule C117.
- 26. Provide missing occupancy sensors in building "C" corridor.
- 27. Provide straps and struts at Panel A1.
- 28. Provide straps and struts at Panel A2.
- 29. Provide typewritten panel schedules.
- 30. Provide additional straps at electrical panel in "C" electrical room.
- 31. Provide IR scanning of panel and provide report to engineer and owner.



Missing strap at Unistrut for disconnect serving building "A".



Missing straps and Unistrut for disconnect serving building "C".