

**BARTLETT COCKE**  
GENERAL CONTRACTORS



## La Vernia ISD

2023 Bond – Project Status Update

PRESENTED BY: **BARTLETT COCKE**  
December 15, 2025

# Bartlett Cocke – Weekly Reports

Week of November 21<sup>st</sup> –  
Intermediate School





# Bartlett Cocke – Weekly Reports

Week of November 21<sup>st</sup> –  
PKG 2






# Bartlett Cocke – Weekly Reports

Week of December 5<sup>th</sup> –  
Intermediate School



2-Story – Stairwell



Exterior – Artificial Turf



# Bartlett Cocke – Weekly Reports

Week of December 5<sup>th</sup> –  
PKG 2





# Bartlett Cocke – Weekly Reports

## Current Activities

- Intermediate School Landscaping and Punchlist
- Intermediate School Final Inspections w/ City
- JHS Building Pad Completion and Redo Sidewalk at Portables
- HS Front Sidewalk Rails and Fencing
- HS Permanent Power Switchover
- HS CTE Foundation Pour & Cure
- HS Café Building Pad & Slab Rough-In





# Bartlett Cocke – Weekly Reports

## Critical Path Activities

- Intermediate School Certificate of Occupancy Walkthrough
- JHS Removal of Fiber, Completion of Building Plan
- HS Front Sidewalk, CTE Foundation, Café Building Pad
- HS Training Addition Demolition & and Utility Relocates

