

FACILITIES/CONSTRUCTION REPORT

JUNE 2023

BHS Sportsplex:

6-20 Windy, warm@62 degrees. Schellinger run 1 excavator to dig water line, 1 loader to cargo bedding material, 1 sheepsfoot trench roller to compact over pipe, 1 dozer to backfill to grade and 1 smooth drum roller to compact trench. 1 excavator cutting ditch and loading side-dump, 6 workers. Trails End haul bedding material for water pipe and haul topsoil for throwing event fields, 2 belly dumps, 2 workers.

6-21 Windy, warm@6 degrees. Schellinger run 1 excavator to dig water line, 1 loader to cargo bedding material, 1 sheepsfoot trench roller to compact over pipe, 1 excavator to backfill across walking path to get restored for use and install thrust blocks at valves. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker, also haul topsoil for throwing event fields, 1 belly dump, 1 worker.

6-22 Calm, warm@67 degrees. Schellinger run 1 excavator to install (3) fire hydrants off the 8" water line, 1 loader to cargo bedding material, 3 workers. Trails End haul bedding material with 1 belly dump, 1 worker.

6-26 Calm, warm@72 degrees. Schellinger run 1 excavator to dig water line, 1 loader to cargo bedding material and 1 sheepsfoot trench roller to compact, 4 workers.

6-27 Calm, warm@72 degrees. Schellinger run 1 excavator to dig 2" water supply line across road for Food Service building and buried conduit for electric line, 1 loader to cargo bedding material and 1 sheepsfoot trench roller to compact, 5 workers. TDH test for compaction over water line, all tests passed, 1 worker.

6-28 Calm, warm@74 degrees. Schellinger run 1 excavator dig/locate 12" water main line @ Hwy 89, install saddle valve, locate 8" water line running to BHS, install saddle valve, pressure tested valves, 5 workers. TDH test for compaction over water line, all tests passed, 1 worker.

6-29 Calm, warm@78 degrees. Schellinger run 1 excavator to assist with wet tap on 12" and 8" water lines, 5 workers.