

## FACILITIES/CONSTRUCTION REPORT AUGUST 2023

### BHS Sportsplex:

8-16 Calm, hot@84 degrees. Schellinger cut/fill for subgrade with 2 dozers, 2 scrapers, 1 grade setter. 1 smooth drum roller and 1 water truck compacting, 7 workers. Poteet Construction pour and finish curb/gutter at the new Student Support building, form curb/gutter, 7 workers. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker. TDH test compaction of fill on baseball field, all tests passed-98% compaction, 1 worker.

8-17 Breezy, hot@91 degrees. Schellinger cut/fill for subgrade with 1 dozer, 2 scrapers, 1 grade setter. 1 smooth drum roller and 1 water truck compacting, 7 workers. Poteet Construction pour and finish curb/gutter at the new Student Support building, form curb/gutter, 7 workers. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker.

8-18 Breezy, hot@84 degrees. Schellinger cut/fill for subgrade with 1 dozer, 2 scrapers, 1 grade setter. 1 smooth drum roller and 1 water truck compacting, 7 workers, ½ day.

8-21 Rain, warm@62 degrees. No work rained out.

8-22 Calm, hot@77 degrees. Schellenger dewatering cut areas of repository, 1 mini-excavator to dig trench and set water pump, 2 workers.

8-23 Calm, hot@82 degrees. No work, too wet.

8-24 Calm, hot@72 degrees. No work, too wet.

8-28 Calm, hot@83 degrees. Schellenger cut/fill for drainage with 1 dozer, 2 scrapers, 1 grade setter. 1 smooth drum roller and 1 water truck compacting, 6 workers. TDH test compacting of fill on baseball field, all tests passed-98% compaction, 1 worker.

8-29 Calm, hot@84 degrees. Schellenger cut/fill for drainage with 1 dozer, 2 scrapers, 1 grade setter, 1 tracked skidsteer finish grading road-filling in for sidewalk at baseball field, 1 smooth drum roller and 1 water truck compacting, 7 workers. TDH test compaction of fill on baseball field, all tests passed-98% compaction, 1 worker.

8-30 Rainy, warm@57 degrees. Schellenger cut/fill for drainage with 1 dozer, 2 scrapers, 1 grade setter, 1 smooth drum roller compacting, and 1 smooth drum trench roller compacting for sidewalk at baseball field, 7 workers.

8-31 Calm, warm@64 degrees. Schellenger no work, too wet.

