



A **LEGENCE** Company



# ISD #726 – BECKER AREA PUBLIC SCHOOLS REFERENDUM PROJECTS

Progress Update  
November 1<sup>st</sup>, 2023

# Agenda:

Progress Update

Q&A

# Transportation Building Project Update

- Design team finalizing Proposal Request for adding a VAV to the restrooms and a CUH in the Men's restroom. Work likely to take place over Winter break or will be coordinated with staff (ceiling comes down, duct work added)
- Still waiting on permanent Generator, current ship date given to Hubbard 1/23/24
- Infiltration basin. Wruck dug test basins and they are holding water. Per Civil Engineer, likely to run test basins in the spring.


# Middle School & High School Project Update



## Middle School

- Proposal Request out to add casework and a sink into the general nurses' s space.
- Finalizing closeout documents



## High School

- Manufacturer for the dust collection system was onsite and ran testing, everything is running as specified.
  - Braun Intertec was out last week and preformed air quality tests on the return air. There were no significant findings and they will have a report/summary out to us soon.
  - There is a Proposal Request out to add an exhaust to the space to help remove the shop smell out of the building, via a VAV exhaust fan to the space.
  - There is also a Proposal Request out to add an exhaust to one of the welding stations for Oxy fuel welding. Waiting on a response from the instructor if he is going to continue this unit.
- 



## Intermediate Project Update

- Finishing remaining punchlist items
- Phase II coordination and planning




# Primary/ECFE Additions & Renovations Project



## **Main Entry Addition**

- Hardware started
- Casework is installed and tops are scheduled next week

## **ECFE**

- Mechanical and electrical rough-ins.
  - Exterior brick installation.
  - Interior steel stud framing.
  - Paving of parking lots.
  - Window installation.
  - Installation of ships ladders and other miscellaneous steel items.
  - Install gas line to maintenance building.
  - Begin concrete curb installation.
- 

# Primary/ECFE Additions & Renovations Project



# Primary/ECFE Additions & Renovations Project







# Q&A



A **LEGENCE** Company