

## FACILITIES/CONSTRUCTION REPORT NOVEMBER 2019

### BHS Sportsplex:

11-1 Sunny, warmer. First Mark has dozer (GPS) working on south drainage area and mechanic working on scraper, 2 workers.

11-4 Foggy, warm. First Mark has dozer working, 1 worker.

11-13 Windy, warm. First Mark cleaning off equipment being sent back, rentals. 2 workers.

11-14 Windy, warm. First Mark cleaning off equipment being sent back, rentals. 2 workers. Mobed in loader and 2 excavators.

11-19 Rain, warm turned to snow, cold. First Mark begin installing drainage for north complex. Lay out perforated pipe with loader, dig and set manhole base with excavator. Compacted under and around manhole with jumping jack, 5 workers. TDH staking drainage/manhole locations-1 worker. Project shut down because of work related accident @ 1:20 pm.