Tim Kazmierczak, Director of Buildings & Grounds

Administration Service Center 28W250 St. Charles Road West Chicago, IL 6018 (630) 876-7800



TO: Board of Education

John R. Langton, Interim Superintendent

FROM: Tim Kazmierczak, Director of Buildings & Grounds

DATE: June 3rd 2025 RE: Operations Report

BACKGROUND

I provide the Board of Education with a brief report at each regular meeting, highlighting activities and information related to the school district's facility operations.

SUMMARY

Capital Project - FH Paschen is backing their equipment out of the addition area to allow for new concrete sidewalks and grass replacement. Consolidated flooring applied epoxy to the addition restroom floors. GSF started clearing out classrooms in the existing building on May 30^{th.} to allow for the demo of casework, and paint prep which starts on June 2nd. Installation of the gym lights was completed ahead of schedule on May 31st.

Benjamin MS

Removal of lockers and furniture started on May 31st.

RECOMMENDATION(S)

None at this time.